

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	005
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) 27
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference						
(b) (4)	319	RHL	Various						
Repair Description	(b) (3) (A)		Source Contract Reference	N3943020D2225N 3943021F4207					
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing. Socket welds inspected by PT, hydrostatically tested.		Contractor QC Records Reviewed	CQCP and Daily Reports.					
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 30 JUN 2023								
Rework Needed		Photo Record Attached		Repair Work Validated as Complete					
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	See Page 2.		<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

Comments

(b) (3) (A)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

(b) (3) (A)

Repair 005

WELD INFORMATION								INSPECTION INFORMATION			
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
TANK 16 HIGH POINT VENT & EQUALIZATION LINE											
(b) (3) (A)	1	(b) (3) (A)	SW	(b) (3) (A) RFSW Flange	PIPE	(b) (3) (A)	3/2/2023	CWI VT	(b) (6)		PASSED
	2		SW	PIPE	90° SW ELBOW		3/2/2023	CWI VT		6/30/2023	PASSED
	3		SW	90° SW ELBOW	PIPE		3/2/2023	CWI VT		6/30/2023	PASSED
	4		SW	PIPE	90° SW ELBOW		3/2/2023	CWI VT		6/30/2023	PASSED
	5		SW	90° SW ELBOW	PIPE NIPPLE (TOE)		3/2/2023	CWI VT		6/30/2023	PASSED
	6			ELIMINATED						6/30/2023	PASSED
	7		BW	VESSEL-O-LET	(b) (3) (A) VWN Flange		6/14/2023	CWI VT			
	8		BW	VESSEL-O-LET	PIPE RUN		6/21/2023	CWI VT		6/16/2023	PASSED
	9		BW	(b) (3) (A) PIPE RUN	VESSEL-O-LET		6/23/2023	CWI VT		6/21/2023	PASSED
	10		BW	VESSEL-O-LET	(b) (3) (A) RFSW Flange		6/14/2023	CWI VT		6/27/2023	PASSED
	11		SW	(b) (3) (A) RFSW Flange	PIPE		4/6/2023	CWI VT		6/27/2023	PASSED
	12		SW	PIPE	90° SW ELBOW		6/28/2023	CWI VT		6/30/2023	PASSED
	12a		SW	90° SW ELBOW	PIPE		6/28/2023	CWI VT		6/30/2023	PASSED
	13		SW	PIPE	90° SW ELBOW		6/28/2023	CWI VT		6/30/2023	PASSED
	14		SW	90° SW ELBOW	PIPE		6/28/2023	CWI VT		6/30/2023	PASSED
	15		SW	PIPE	90° SW ELBOW		4/6/2023	CWI VT		6/30/2023	PASSED
	16		SW	90° SW ELBOW	PIPE		4/6/2023	CWI VT		5/1/2023	PASSED
	17		SW	PIPE	SW TEE		4/4/2023	CWI VT		5/1/2023	PASSED
	18		SW	SW TEE	PIPE		4/4/2023	CWI VT		5/1/2023	PASSED
	19		SW	PIPE	(b) (3) (A) RFSW Flange		4/4/2023	CWI VT		5/1/2023	PASSED
	20		SW	(b) (3) (A) RFSW Flange	PIPE NIPPLE (TOE)		4/4/2023	CWI VT		6/30/2023	PASSED
	21		SW	SW TEE	PIPE		4/4/2023	CWI VT		6/30/2023	PASSED
	22		SW	PIPE	SW TEE		4/4/2023	CWI VT		5/1/2023	PASSED
	23		SW	SW TEE	PIPE		4/4/2023	CWI VT		5/1/2023	PASSED
	24		SW	PIPE	(b) (3) (A) RFSW Flange		4/4/2023	CWI VT		5/1/2023	PASSED
	25		SW	(b) (3) (A) RFSW Flange	PIPE NIPPLE (TOE)		4/4/2023	CWI VT		6/30/2023	PASSED
	26		SW	SW TEE	PIPE		4/4/2023	CWI VT		6/30/2023	PASSED
	27		SW	PIPE	(b) (3) (A) RFSW Flange		4/5/2023	CWI VT		5/1/2023	PASSED
	28		SW	RFSW Flange	PIPE		4/5/2023	CWI VT		6/30/2023	PASSED
	29		SW	PIPE	SW TEE		4/5/2023	CWI VT		6/30/2023	PASSED
	30		SW	SW TEE	PIPE		4/5/2023	CWI VT		5/1/2023	PASSED
	31		SW	SW TEE	PIPE		4/5/2023	CWI VT		5/1/2023	PASSED
	32		SW	PIPE	(b) (3) (A) RFSW Flange		4/5/2023	CWI VT		5/1/2023	PASSED
	33		SW	(b) (3) (A) RFSW Flange	PIPE NIPPLE (TOE)		4/5/2023	CWI VT		6/30/2023	PASSED
	34		SW	PIPE	90° SW ELBOW		4/5/2023	CWI VT		6/30/2023	PASSED
	35		SW	90° SW ELBOW	PIPE		4/6/2023	CWI VT		5/1/2023	PASSED
	36		SW	PIPE	90° SW ELBOW		4/6/2023	CWI VT		5/1/2023	PASSED
	37		SW	90° SW ELBOW	PIPE		4/6/2023	CWI VT		5/1/2023	PASSED

Repair 005

WELD INFORMATION							INSPECTION INFORMATION				
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
(b) (3) (A)	37a	(b) (3) (A)	SW	PIPE	(b) (3) RFSW Flange	(b) (6)	5/24/2023	CWI VT	(b) (6)		PASSED
								PT		6/30/2023	PASSED
	38		SW	(b) (3) RFWN Flange	VESSEL-O-LET		6/14/2023	CWI VT			PASSED
								RT		6/30/2023	PASSED
	39		SW	VESSEL-O-LET	(b) (3) (A) PIPE RUN		6/21/2023	CWI VT		6/21/2023	PASSED
								RT		6/27/2023	PASSED

(b) (3) (A), (b) (4)

(b) (3) (A)







(b) (4)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

W. O. No.: 23-034
Report No.: 6561623
Date: 6/16/23
Page 1 of 1

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3	1. Single Wall 										
PROJECT Red Hill/Emergent Pipng	DWG. NO.	PROCEDURE ASME V REV C	ACC. PROC. B31.3 REV 2015	2. Single Wall 										
RT SOURCE 50L 92	FILM AGFA DS	PB SCREENS	PENS: ASTM	3. Double Wall 										
SOUR (b) (3) (A)	TYPE 1B	SHIMS MAT'L/THKNS	MATERIAL CS	4. Double Wall 0/90 										
FOCA (b) (3) (A)	MATERIAL SS	TECHNIQUE USED 4	THICKNESS (b) (3) (A)	5. Plate 										
SFD (b) (3) (A)	LOCATION S	EXPOSURE TIME 1:00	JOINT TYPE	6. Other 										
		PROCESSING <input checked="" type="checkbox"/> MANUAL <input checked="" type="checkbox"/> AUTOMATIC	PIPE DIA.											
WELD #	VIEW #	GEOMETRIC UNSHARPNESS 'UG'	ACCEPT REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Stuck Back	T.I.	Film Artifacts	REMARKS
(b) (3) (A)	0	0.200	Y											(b) (3) (A)
	60		Y											
	120		Y											
	0		Y											
	60		X											
	120		X											
	0		X											
	60		Y											
	120		X											
	0		X											
	60		X											
	120		Y											

(b) (6)

(b) (6)

Date 6/16/23 Film Interpreter SNT-TC-1A Level Date of Inspection 6/16/23 Customer




(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034
Report No.: GSO62723
Date: 6-27-2023
Page 1 of 4

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3	1. Single Wall											
PROJECT Red Hill Emergent Pipeline	DWG. NO.	PROCEDURE NDT-06 REV C	ACC. PROC. B31.3 REV 2015												
RT SOURCE DR192	FILM AGFA D5	PB SCREENS	PENS ASTM	Material CS											
SOU (b) (3) (A)	TYPE 1-B	TECHNIQUE USED 3	THICKNESS (b) (3) (A)	2. Single Wall											
FOC (b) (3) (A)	MATERIAL CS	EXPOSURE TIME 2:00	JOINT TYP												
SFD (b) (3) (A)	LOCATION	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC	PIPE DIA.	3. Double Wall											
WELD #	VIEW #	GEOMETRIC UNSHARPNESS	ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Stack Back	Weld Artifact	REMARKS	4. Double Wall 0/90
(b) (3) (A)	0	.070	X											(b) (3) (A)	
	60		X												5. Plate
	120		X												6. Other
	0	.070	X												
	60		X												
	120		X												
	1-2	.020	X												
	2-3		X												
	3-4		X												
	4-1		X												

(b) (6)
Radiographer

6-27-2023
Date

(b) (6)
Film Interpreter

SNT-TC-1A Level

6-27-2023
Date of Inspection

Customer

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034
Report No.: G-5062723
Page 2 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS 'UG'	ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T. I.	Film Artifact	REMARKS	
(b) (3) (A)	1-2	.020	X												(b) (3) (A)	
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													
	1-2	.020	X													
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													
	0	.020	X													
	60	/	X													
	120	/	X													
	1-2	.020	X													
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													
	1-2	.020	X													
2-3	/	X														
3-4	/	X														
4-1	/	X														

(b) (6)

Film Interpreter: II SNT-TC-1A Level Date of Inspection: 6-29-2023

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; Various Tanks	Page 1
P.O. No.:	Job No.: 23-121	
(b) (4) Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS042723		

ITEM: Various Tank Piping Socket Welds

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: Carbon Steel		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White FC >100			(b) (4) Control #	UV Meter _____ N/A X

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	PT Inspection performed on 50% of the (b) (6) socket welds associated with (b) (6) separate tanks equalizer piping system. No relevant indications noted. See Pictures and Drawings for Reference.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6)	Level II	Date: 05-01-23	Reviewed By:	Date:
-----------------------	----------	----------------	--------------	-------

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; Various Tanks	Page 1 of 1
P.O. No.:	Job No.: 23-034	
(b) (4) Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS063023		

ITEM: Various Tank Piping Socket Welds

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: Carbon Steel		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White FC >100			(b) (4) Control # UV Meter _____ N/A X	

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (B)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<p>PT Inspection performed 1" socket welds associated with tanks equalizer piping system and high point vents.</p> <p>No relevant indications noted.</p> <p>See Drawings for Reference.</p> <p>(b) (3) (A)</p>
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By (b) (6)	Level II	Date: 06-30-23	Reviewed By:	Date:
----------------------	----------	----------------	--------------	-------

(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4)

SYSTEM: (b) (3) (A)

Project Name: Red Hill Emergent Pipeline Repair

System Description (b) (3) (A)
Starting point
Connection Point
Ending point

PSI Req.: (b) (3) (A) Time Req.: 4 hours

Start of Test Period: Time: 11:00 AM Date: 5-Jul-23

End of Test Period: Time: 3:00 PM Date: 5-Jul-23

No.	Time	PSI READING	Remarks
1	11:00AM	(b) (3) (A)	Initial Start
2	11:15AM		no leaks
3	11:30AM		
4	11:45AM		
5	12:00PM		
6	12:15PM		
7	12:30PM		small drop. No leaks
8	12:45PM		
9	1:00PM		
10	1:15PM		
11	1:30PM		
12	1:45PM		small drop. No leaks
13	2:00PM		
14	2:15PM		small drop. No leaks
15	2:30PM		
16	2:45PM		
17	3:00PM		NO LEAKS

PSI Gauge Manufacturer: Ashcroft 0-600

Test Witness Client: (b) (6)

Test Witness OCI Rep.:

(b) (4)

Certificate of Calibration

(b) (4)

Ashcroft
Manufacturer
 33805
Serial Number
 03/29/2023
Calibration Date
 03/29/2024
Recalibration Due
 (b) (4)
Instrument Accuracy / Procedure

0-600 PSI
Model
 Pressure Gauge
Description
 182,308
Test Number

Asset Number
 23 °C 43 % RH
Temperature **Humidity**

(b) (4)

Calibration Standards Used:

Equip #	Manufacturer	Description	Model	Serial	Date Calibrated	Date Due
(b) (4)		Standards on File			01/01/2023	01/01/2024

In Tolerance
Condition Received
 In Tolerance
Condition Returned

Certified By
QA Inspector

(b) (6)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	013
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) LAT.38
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
(b) (4)	389	Tank Gallery	(b) (3) (A)
Repair Description	Existing brace is heavily corroded. Replace brace as per (b) (4) retrofit concept design. Repair design done by others in conjunction with pipe stress analysis report. [K.II] Or (b) (3) (A) construct lateral and longitudinal braces to reduce load on the baseplate. (See Comments)		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in CQCP. Visual inspection was performed on the structural welds IAW AWS D1.1 code, 50% random.		Contractor QC Records Reviewed CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments

Repair Description Cont.: "Add diagonal braces to stabilize (b) (3) (A) Provide in accordance with recommendation in Pipeline Stress Analysis and Structural Evaluation Report dated Sep 2022. [PSAR.10]"
 Contractor replaced (b) (3) (A) vertical structural member, baseplate, (b) (3) (A) anchors, and grout. An additional lateral brace of Provided lateral brace to (b) (3) (A) for longitudinal support.
 Visual inspection was performed on the structural welds IAW AWS D1.1 code, 50% random.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 27 / 2023	(b) (4)
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	04 / 07 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 22 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 29 / 2023		P	04 / 27 / 2023	
Repair 013	P	03 / 30 / 2023		P	04 / 27 / 2023	
	P	03 / 23 / 2023		P	04 / 27 / 2023	
	P	03 / 24 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	

(b) (3) (A), (b) (4)

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; JBPHH	Date: 04-27-2023
P.O. No.: NA	Job No. 23-121	
(b) (4) Procedure: NDT 003.2 revD	Code: AWS D1.1	
Report No.: KS04272023		

MATERIAL	MAGNETIZING TECHNIQUE	MAGNETIZING EQUIPMENT
Type: C/S	Prod: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC Spacing 6"	Mfg.: Parker Serial #: 23962
Thickness: STD	Amps fixed Coil Dia. _____	Calibration Date 04/01/2023
Geometry: <input type="checkbox"/> Pipe <input checked="" type="checkbox"/> Plate <input type="checkbox"/> Rod	Longitudinal Turns n/a Amp Turns _____	Field Verification By: Pie Gauge
<input type="checkbox"/> Other: _____	Direct n.a	UV Meter: n/a
Item: Repairs on Pipe Supports	Circular n/a	MODEL: n/a Serial #: n/a
Stage of Mfg.: New	Central Conductor n/a	
	Amps n/a	
Surface Condition: Buffed Clean	Inspection Medium <input checked="" type="checkbox"/> Dry Powder Color: RED	Type Batch No.: 22A006
	<input type="checkbox"/> Wet Visible	
	Illumination <input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet	

Item(s)	Accept	Reject	Item(s)	Accept	Reject	Sketch/Notes
Pipe Supports/Braces	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
(b) (3) (A)						MT Inspection was requested and performed on 50% (welds were picked at random). (b) (3) (A) No relevant indications were found during this inspection.

Performed By: (b) (6) Date 05/01/2023 Reviewed By: Date: Page 1 of 4

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	014
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) LAT.40
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference					
(b) (4)	389	Tank Gallery	(b) (3) (A)					
Repair Description	Existing column is heavily corroded at the base. Replace column and anchorage. Repair design of pipe stand and baseplate done by others in conjunction with pipe stress analysis report. Repair (b) (3) (A) to account for deterioration (See Comments)		Source Contract Reference N3943020D2225 N3943021F4207					
Description of Contractor QC Method(s) Used	Methods outlined in CQCP. Visual inspection was performed on the structural welds IAW AWS D1.1 code, 50% random.		Contractor QC Records Reviewed CQCP and Daily Reports.					
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023							
Rework Needed		Photo Record Attached	Repair Work Validated as Complete					
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	See Page 2.	<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

Comments

Repair Description Cont.: "and structural adequacy. Butt weld in-kind replacement vertical structural members to eliminate corroded portions and provide new baseplates and anchors. Replace missing lateral brace on (b) (3) (A)

(b) (3) (A)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE (b) (6)	DATE 14 JUL 2023
--	--------------------------------------	----------------------------

(b) (3) (A)

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 27 / 2023	(b) (4)
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	04 / 07 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 22 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
Repair 014	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 29 / 2023		P	04 / 27 / 2023	
	P	03 / 30 / 2023		P	04 / 27 / 2023	
	P	03 / 23 / 2023		P	04 / 27 / 2023	
	P	03 / 24 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; JBPHH	Date: 04-27-2023
P.O. No.: NA	Job No. 23-121	
(b) (4) Procedure: NDT 003.2 revD	Code: AWS D1.1	
Report No.: KS04272023		

MATERIAL	MAGNETIZING TECHNIQUE	MAGNETIZING EQUIPMENT
Type: C/S	Prod: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC Spacing 6"	Mfg.: Parker Serial #: 23962
Thickness: STD	Amps fixed Coil Dia. _____	Calibration Date 04/01/2023
Geometry: <input type="checkbox"/> Pipe <input checked="" type="checkbox"/> Plate <input type="checkbox"/> Rod	Longitudinal Turns n/a Amp Turns _____	Field Verification By: Pie Gauge
<input type="checkbox"/> Other: _____	Direct n/a	UV Meter: n/a
Item: Repairs on Pipe Supports	Circular n/a	MODEL: n/a Serial #: n/a
Stage of Mfg.: New	Central Conductor n/a	
	Amps n/a	
Surface Condition: Buffed Clean	Inspection Medium <input checked="" type="checkbox"/> Dry Powder Color: RED	Type Batch No.: 22A006
	<input type="checkbox"/> Wet Visible	
	Illumination <input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet	

Item(s)	Accept	Reject	Item(s)	Accept	Reject	Sketch/Notes
Pipe Supports/Braces	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
(b) (3) (A)						MT Inspection was requested and performed on 50% (welds were picked at random). (b) (3) (A) No relevant indications were found during this inspection.

Performed By: (b) (6) Date 05/01/2023 Reviewed By: Date: Page 1 of 4

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	015
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) LAT.41
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
(b) (4)	390	Tank Gallery	(b) (3) (A)
Repair Description	Existing column is heavily corroded at the base. Replace column and anchorage. Repair design of pipe stand and baseplate done by others in conjunction with pipe stress analysis report. Repair (b) (3) (A) account for deterioration (See Comments)		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in CQCP. Visual inspection was performed on the structural welds IAW AWS D1.1 code, 50% random.		Contractor QC Records Reviewed CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments

Repair Description Cont.: "and structural adequacy. Butt weld in-kind replacement vertical structural members to eliminate corroded portions and provide new baseplates and anchors. Replace missing lateral brace on (b) (3) (A)

(b) (3) (A)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 27 / 2023	(b) (4)
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	04 / 07 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 22 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 29 / 2023		P	04 / 27 / 2023	
	P	03 / 30 / 2023		P	04 / 27 / 2023	
	P	03 / 23 / 2023		P	04 / 27 / 2023	
	r 015 P	03 / 24 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; JBPHH	Date: 04-27-2023
P.O. No.: NA	Job No. 23-121	
(b) (4) Procedure: NDT 003.2 revD	Code: AWS D1.1	
Report No.: KS04272023		

MATERIAL	MAGNETIZING TECHNIQUE	MAGNETIZING EQUIPMENT
Type: C/S	Prod: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC Spacing 6"	Mfg.: Parker Serial #: 23962
Thickness: STD	Amps fixed Coil Dia. _____	Calibration Date 04/01/2023
Geometry: <input type="checkbox"/> Pipe <input checked="" type="checkbox"/> Plate <input type="checkbox"/> Rod	Longitudinal Turns n/a Amp Turns _____	Field Verification By: Pie Gauge
<input type="checkbox"/> Other: _____	Direct n/a	UV Meter: n/a
Item: Repairs on Pipe Supports	Circular n/a	MODEL: n/a Serial #: n/a
Stage of Mfg.: New	Central Conductor n/a	
Surface Condition: Buffed Clean	Amps n/a	
	Inspection Medium <input checked="" type="checkbox"/> Dry Powder Color: RED	
	<input type="checkbox"/> Wet Visible Type Batch No.: 22A006	
	Illumination <input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet	

Item(s)	Accept	Reject	Item(s)	Accept	Reject	Sketch/Notes
Pipe Supports/Braces						
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>				MT Inspection was requested and performed on 50% (welds were picked at random). (b) (3) (A) No relevant indications were found during this inspection.

Performed By: (b) (6)	Date 05/01/2023	Reviewed By:	Date:	Page 1 of 4
-----------------------	-----------------	--------------	-------	-------------

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	016
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) AT.42
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
(b) (4)	390	Tank Gallery	(b) (3) (A)
Repair Description	Existing beam is heavily corroded at end closer to the tunnel wall. Replace beam. Repair design of pipe stand and baseplate done by others in conjunction with pipe stress analysis report.[K.kk]		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in CQCP. Visual inspection was performed on the structural welds IAW AWS D1.1 code, 50% random.		Contractor QC Records Reviewed CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments

Original repair description was modified based on Pipeline Stress Analysis and Structural Evaluation Report dated Sep 2022: "Install a fixed connection between (b) (3) (A) and the gunite wall."
 The recommended fixed connection to the gunite wall a (b) (3) (A) could not be constructed due to the limited clearance between the column and the wall. Longitudinal bracing was installed at the wall-side column of (b) (3) (A) to fulfill the design intent of this item. Designer of Record and NAVFAC EXWC concurred with this installation.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 27 / 2023	(b) (4)
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	04 / 07 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 22 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
Repair 016	P	03 / 29 / 2023		P	04 / 27 / 2023	
	P	03 / 30 / 2023		P	04 / 27 / 2023	
	P	03 / 23 / 2023		P	04 / 27 / 2023	
	P	03 / 24 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	

(b) (3) (A), (b) (4)

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; JBPHH	Date: 04-27-2023
P.O. No.: NA	Job No. 23-121	
(b) (4) Procedure: NDT 003.2 revD	Code: AWS D1.1	
Report No.: KS04272023		

MATERIAL	MAGNETIZING TECHNIQUE	MAGNETIZING EQUIPMENT
Type: C/S	Prod: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC Spacing 6"	Mfg.: Parker Serial #: 23962
Thickness: STD	Amps fixed Coil Dia. _____	Calibration Date 04/01/2023
Geometry: <input type="checkbox"/> Pipe <input checked="" type="checkbox"/> Plate <input type="checkbox"/> Rod	Longitudinal Turns n/a Amp Turns _____	Field Verification By: Pie Gauge
<input type="checkbox"/> Other: _____	Direct n/a	UV Meter: n/a
Item: Repairs on Pipe Supports	Circular n/a	MODEL: n/a Serial #: n/a
Stage of Mfg.: New	Central Conductor n/a	
Surface Condition: Buffed Clean	Amps n/a	
	Inspection Medium <input checked="" type="checkbox"/> Dry Powder Color: RED	
	<input type="checkbox"/> Wet Visible Type Batch No.: 22A006	
	Illumination <input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet	

Item(s)	Accept	Reject	Item(s)	Accept	Reject	Sketch/Notes
Pipe Supports/Braces	<input checked="" type="checkbox"/>	<input type="checkbox"/>				<div style="border: 2px dashed red; border-radius: 15px; padding: 10px;"> <p>MT Inspection was requested and performed on 50% (welds were nicked at random)</p> <p>(b) (3) (A)</p> <p>No relevant indications were found during this inspection.</p> </div>
(b) (3) (A)						
Performed By: (b) (6)			Date 05/01/2023	Reviewed By:	Date:	Page 1 of 4

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	021
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) .PM.01
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
(b) (4)	390	Tank Gallery	Tank 20
Repair Description	Lack of bypass (b) (3) (A) install bypass from (b) (3) (A) using existing sample outlets and drain line.		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing. Socket welds inspected by PT, hydrostatically tested.		Contractor QC Records Reviewed CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 30 JUN 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments

(b) (3) (A)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE DATE	(b) (6) 14 JUL 2023
--	---	----------------------------

(b) (3) (A)

Repairs 021 and 022

WELD INFORMATION								INSPECTION INFORMATION			
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
TANK 20 HIGH POINT VENT & EQUALIZATION LINE											
(b) (3) (A)	1	(b) (3) (A)	SW	(b) (3) (A) RFSW Flange	PIPE	(b) (6)	3/2/2023	CWI VT	(b) (6)	5/1/2023	Passed
	2		SW	PIPE	90° SW ELBOW		3/2/2023	CWI VT		5/1/2023	Passed
	3		SW	90° SW ELBOW	PIPE		3/2/2023	CWI VT		5/1/2023	Passed
	4		SW	PIPE	90° SW ELBOW		3/2/2023	CWI VT		5/1/2023	Passed
	5		SW	90° SW ELBOW	PIPE NIPPLE (TOE)		3/2/2023	CWI VT		5/1/2023	Passed
	6		ELIMINATED								
	7		BW	(b) (3) (A) RFWN Flange	VESSEL-O-LET		6/13/2023	CWI VT			PASSED
	8		BW	VESSEL-O-LET	(b) (3) (A) PIPE RUN		6/19/2023	CWI VT		6/19/2023	PASSED
	9		BW	(b) (3) (A) PIPE RUN	VESSEL-O-LET		6/20/2023	CWI VT		6/20/2023	PASSED
	10		BW	VESSEL-O-LET	(b) (3) (A) RFWN Flange		6/13/2023	CWI VT			PASSED
	10a		SW	(b) (3) (A) RFSW Flange	PIPE		5/23/2023	CWI VT		6/16/2023	PASSED
	11		SW	PIPE	90° SW ELBOW		3/2/2023	CWI VT		6/26/2023	PASSED
	12		SW	90° SW ELBOW	PIPE		3/2/2023	CWI VT		6/26/2023	PASSED
	13		SW	PIPE	90° SW ELBOW		3/2/2023	CWI VT		6/26/2023	PASSED
	14		SW	90° SW ELBOW	PIPE		3/2/2023	CWI VT		6/26/2023	PASSED
	14a		SW	PIPE	SW COUPLING		5/23/2023	CWI VT		6/26/2023	PASSED
	14b		SW	SW COUPLING	PIPE		5/23/2023	CWI VT		6/26/2023	PASSED
	15		SW	PIPE	SW TEE		3/3/2023	CWI VT			PASSED
	16		SW	SW TEE	PIPE		3/3/2023	CWI VT		5/1/2023	PASSED
	17		SW	PIPE	(b) (3) (A) RFSW Flange		3/3/2023	CWI VT		5/1/2023	PASSED
	18		SW	(b) (3) (A) RFSW Flange	PIPE NIPPLE (TOE)		3/3/2023	CWI VT		5/1/2023	PASSED
	19		SW	SW TEE	PIPE		3/3/2023	CWI VT		5/1/2023	PASSED
	20		SW	PIPE	SW TEE		3/3/2023	CWI VT		5/1/2023	PASSED
	21		SW	SW TEE	PIPE		3/3/2023	CWI VT		5/1/2023	PASSED
	22		SW	PIPE	(b) (3) (A) RFSW Flange		3/3/2023	CWI VT		5/1/2023	PASSED
	23		SW	(b) (3) (A) RFSW Flange	PIPE NIPPLE (TOE)		3/4/2023	CWI VT		5/1/2023	PASSED
	24		SW	SW TEE	PIPE		3/4/2023	CWI VT		5/1/2023	PASSED
	25		SW	PIPE	(b) (3) (A) RFSW Flange		3/4/2023	CWI VT		5/1/2023	PASSED
	26		SW	RFSW Flange	PIPE		3/4/2023	CWI VT		5/1/2023	PASSED
	27		SW	PIPE	SW TEE		3/4/2023	CWI VT		5/1/2023	PASSED
	28		SW	SW TEE	PIPE		3/4/2023	CWI VT		5/1/2023	PASSED
	29		SW	SW TEE	PIPE		3/6/2023	CWI VT		5/1/2023	PASSED
	30		SW	PIPE	RFSW Flange		3/6/2023	CWI VT		5/1/2023	PASSED
	31		SW	RFSW Flange	PIPE NIPPLE (TOE)		3/6/2023	CWI VT		5/1/2023	PASSED
	32		SW	PIPE	90° SW ELBOW		3/6/2023	CWI VT		5/1/2023	PASSED
	33		SW	90° SW ELBOW	PIPE		3/6/2023	CWI VT		5/1/2023	PASSED
	33a		SW	PIPE	SW COUPLING		5/23/2023	CWI VT		6/27/2023	PASSED
	33b		SW	SW COUPLING	PIPE		5/23/2023	CWI VT		6/27/2023	PASSED

Repairs 021 and 022

WELD INFORMATION							INSPECTION INFORMATION				
(b) (3) (A)	Number	SIZE (b) (3) (A)	TYPE	JOINT	JOINT	WELD TYPE (b) (6)	DATE	NDE TYPE	INITIALS (b) (6)	DATE	RESULTS
	34		SW	PIPE	90* SW ELBOW		3/7/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	35		SW	90* SW ELBOW	PIPE		3/7/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	36		SW	PIPE	90* SW ELBOW		3/7/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	37		SW	90* SW ELBOW	PIPE		3/7/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	38		SW	PIPE	90* SW ELBOW		3/8/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	39		SW	90* SW ELBOW	PIPE		3/8/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	40a		SW	PIPE	(b) (3) RFSW Flange		5/23/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	40		BW	(b) (3) RFWN Flange	VESSEL-O-LET		6/13/2023	CWI VT			PASSED
								RT		6/16/2023	PASSED
	41		BW	VESSEL-O-LET	(b) (3) PIPE RUN		6/19/2023	CWI VT			PASSED
								RT		6/27/2023	PASSED

(b) (3) (A), (b) (4)

(b) (3) (A)

(b) (4)

(b) (4)

W. O. No.: 23-034

Report No.: GSC61423






Date: 6/14/23

Page 1 of 1

RADIOGRAPHIC INSPECTION REPORT

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3
PROJECT Red Hill Emergent Piping	DWG. NO.	PROCEDURE ASME V REV C	ACC. PROC. B31.3 REV 2015
RT SOURCE 20 97	FILM AGFA D5	PB SCREENS	PENS: ASTM
(b) (3) (A)		SHIMS MAT'L/THKNS	MATERIAL CS
(b) (3) (A)		TYPE LB	TECHNIQUE USED 4
(b) (3) (A)		MATERIAL SS	EXPOSURE TIME 1:00
(b) (3) (A)		LOCATION S	PROCESSING <input checked="" type="checkbox"/> MANUAL <input checked="" type="checkbox"/> AUTOMATIC
(b) (3) (A)		THICKNESS	JOINT TYPE
(b) (3) (A)		PIPE DIA.	(b) (3) (A)

- Single Wall

Panoramic
- Single Wall

Offset
- Double Wall

- Double Wall 0/90

Elliptical
- Plate

- Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS	ACCEPT / REJECT											REMARKS	
			UG	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I	Film Artifact		
(b) (3) (A)	0	0.20	X												(b) (3) (A)
(b) (3) (A)	60		X												(b) (3) (A)
(b) (3) (A)	120		X												(b) (3) (A)
(b) (3) (A)	0		X												(b) (3) (A)
(b) (3) (A)	60		X												(b) (3) (A)
(b) (3) (A)	120		X												(b) (3) (A)
(b) (3) (A)	0		X												(b) (3) (A)
(b) (3) (A)	60		X												(b) (3) (A)
(b) (3) (A)	120		X												(b) (3) (A)
(b) (3) (A)	0		X												(b) (3) (A)
(b) (3) (A)	60		X												(b) (3) (A)
(b) (3) (A)	120		X												(b) (3) (A)

(b) (6)

6/14/23
Date

(b) (6)

IT
SNT-TC-1A Level

6/14/23
Date of Inspection

Customer

RADIOGRAPHIC INSPECTION REPORT

W. O. No.: 23-034
 Report No.: GS67723
 Page 3 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS "UG"											REMARKS				
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T. I.	Film Artifact		
(b) (3) (A)	1-2	.020	X														(b) (3) (A)
	2-3	/	X														
	3-4	/	X														
	4-1	/	X														
	1-2	.020	X														
	2-3	/	X														
	3-4	/	X														
	4-1	/	X														
	1-2	.020	X														
	2-3	/	X														
	3-4	/	X														
	4-1	/	X														
	1-2	.020	X														
	2-3	/	X														
	3-4	/	X														
	4-1	/	X														

(b) (6)

Film Interpreter

SNT-TC-1A Level

Date of Inspection

IF

6/30/23

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; Various Tanks	Page 1
P.O. No.:	Job No.: 23-121	
(b) (4) Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS042723		

ITEM: Various Tank Piping Socket Welds

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: Carbon Steel		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White FC >100		(b) (4) Control # UV Meter _____ N/A X		

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	PT Inspection performed on 50% of the (b) (3) (A) socket welds associated with 3 separate tanks equalizer piping system. No relevant indications noted. See Pictures and Drawings for Reference.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6)	Level II	Date: 05-01-23	Reviewed By:	Date:
-----------------------	----------	----------------	--------------	-------

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client (b) (4)	Location: Red Hill	Page 1 of 2
P.O. No.:	Job No.: 23-034	
(b) (4) Procedure: NDT002.2 Rev C	Code: ASME B31.3	
Report No. GS062723		

ITEM: Emergent Pipeline repair TK20

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS SW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	21002K 002711	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	19G04K 01755	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	20L02U	Developing Time: 15 Min
Temperature: <u>X</u> 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White		FC 150	(b) (4) Control #	UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	No indications noted at time of inspection.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6) Level II Date: 6/27/2023	Reviewed By:	Date:
--	--------------	-------

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: Oceanic	Location: Red Hill	Page 2 of 2
P.O. No.:	Job No.: 23-034	
(b) (4) Procedure: NDT002.2 Rev C	Code: ASME B31.3	
Report No. GS062723		

ITEM: Emergent Pipeline repair TK20

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS SW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	21002K 002711	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	19G04K 01755	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	20L02U	Developing Time: 15 Min
Temperature: <input checked="" type="checkbox"/> 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White		FC 150	(b) (4) Control #	UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	No indications noted at time of inspection.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6) Level II Date: 6/27/2023	Reviewed By:	Date:
--	--------------	-------

(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4)

SYSTEM: (b) (3) (A)

Project Name: Red Hill Emergent Pipeline

System Description: (b) (3) (A)
Starting point
Connection Point
Ending point

PSI Req.: (b) (3) (A) Time Req.: 4 hours

Start of Test Period: Time: 7:00am Date: 26-May-23

End of Test Period: Time: 11:00am Date: 26-May-23

No.	Time	PSI READING	Remarks
1	7am	(b) (3) (A)	Initial Start No leaks detected
2	715am	(b) (3) (A)	
3	730am	(b) (3) (A)	
4	745am	(b) (3) (A)	Line bumped up to (b) (3) (A)
5	800am	(b) (3) (A)	line settling
6	815am	(b) (3) (A)	line settling
7	830am	(b) (3) (A)	line settling
8	845am	(b) (3) (A)	line settling
9	900am	(b) (3) (A)	Line settling
10	915am	(b) (3) (A)	Line settling
11	930am	(b) (3) (A)	Holding Pressure Steady
12	945am	(b) (3) (A)	
13	1000am	(b) (3) (A)	
14	1015am	(b) (3) (A)	
15	1030am	(b) (3) (A)	
16	1045am	(b) (3) (A)	
17	1100am	(b) (3) (A)	Finished Test, No leaks.

PSI Gauge Manufacturer: Ashcroft 0-600

Test Witness Client: (b) (6)

Test Witness (b) (4) Rep.: (b) (6)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	022
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) PM.02
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
(b) (4)	391	Tank Gallery	Tank 20
Repair Description	Lack of bypass from after (b) (3) (A) (b) (3) (A)		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing. Socket welds inspected by PT, hydrostatically tested.		Contractor QC Records Reviewed CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 30 Jun 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments
(b) (3) (A)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

Repairs 021 and 022

WELD INFORMATION								INSPECTION INFORMATION			
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
TANK 20 HIGH POINT VENT & EQUALIZATION LINE											
(b) (3) (A)	1	(b) (3) (A)	SW	(b) (3) (A) RFSW Flange	PIPE	(b) (6)	3/2/2023	CWI VT	(b) (6)	5/1/2023	Passed
	2		SW	PIPE	90° SW ELBOW		3/2/2023	CWI VT		5/1/2023	Passed
	3		SW	90° SW ELBOW	PIPE		3/2/2023	CWI VT		5/1/2023	Passed
	4		SW	PIPE	90° SW ELBOW		3/2/2023	CWI VT		5/1/2023	Passed
	5		SW	90° SW ELBOW	PIPE NIPPLE (TOE)		3/2/2023	CWI VT		5/1/2023	Passed
	6		ELIMINATED							5/1/2023	Passed
	7		BW	(b) (3) (A) WN Flange	VESSEL-O-LET		6/13/2023	CWI VT			PASSED
	8		BW	SEL-O-LET	(b) (3) (A) PIPE RUN		6/19/2023	CWI VT		6/19/2023	PASSED
	9		BW	PIPE RUN	VESSEL-O-LET		6/20/2023	CWI VT		6/26/2023	PASSED
	10		BW	SEL-O-LET	(b) (3) (A) RFWN Flange		6/13/2023	CWI VT		6/26/2023	PASSED
	10a		SW	SW Flange	PIPE		5/23/2023	CWI VT		6/16/2023	PASSED
	11		SW	PIPE	90° SW ELBOW		3/2/2023	CWI VT		6/26/2023	PASSED
	12		SW	90° SW ELBOW	PIPE		3/2/2023	CWI VT		6/26/2023	PASSED
	13		SW	PIPE	90° SW ELBOW		3/2/2023	CWI VT		6/26/2023	PASSED
	14		SW	90° SW ELBOW	PIPE		3/2/2023	CWI VT		6/26/2023	PASSED
	14a		SW	PIPE	SW COUPLING		5/23/2023	CWI VT		6/26/2023	PASSED
	14b		SW	SW COUPLING	PIPE		5/23/2023	CWI VT		6/26/2023	PASSED
	15		SW	PIPE	SW TEE		3/3/2023	CWI VT		5/1/2023	PASSED
	16		SW	SW TEE	PIPE		3/3/2023	CWI VT		5/1/2023	PASSED
	17		SW	PIPE	(b) (3) (A) RFSW Flange		3/3/2023	CWI VT		5/1/2023	PASSED
	18		SW	(b) (3) (A) RFSW Flange	PIPE NIPPLE (TOE)		3/3/2023	CWI VT		5/1/2023	PASSED
	19		SW	SW TEE	PIPE		3/3/2023	CWI VT		5/1/2023	PASSED
	20		SW	PIPE	SW TEE		3/3/2023	CWI VT		5/1/2023	PASSED
	21		SW	SW TEE	PIPE		3/3/2023	CWI VT		5/1/2023	PASSED
	22		SW	PIPE	(b) (3) (A) RFSW Flange		3/3/2023	CWI VT		5/1/2023	PASSED
	23		SW	RFSW Flange	PIPE NIPPLE (TOE)		3/4/2023	CWI VT		5/1/2023	PASSED
	24		SW	SW TEE	PIPE		3/4/2023	CWI VT		5/1/2023	PASSED
	25		SW	PIPE	(b) (3) (A) RFSW Flange		3/4/2023	CWI VT		5/1/2023	PASSED
	26		SW	RFSW Flange	PIPE		3/4/2023	CWI VT		5/1/2023	PASSED
	27		SW	PIPE	SW TEE		3/4/2023	CWI VT		5/1/2023	PASSED
	28		SW	SW TEE	PIPE		3/4/2023	CWI VT		5/1/2023	PASSED
	29		SW	SW TEE	PIPE		3/6/2023	CWI VT		5/1/2023	PASSED
	30		SW	PIPE	RFSW Flange		3/6/2023	CWI VT		5/1/2023	PASSED
	31		SW	(b) (3) (A) RFSW Flange	PIPE NIPPLE (TOE)		3/6/2023	CWI VT		5/1/2023	PASSED
	32		SW	PIPE	90° SW ELBOW		3/6/2023	CWI VT		5/1/2023	PASSED
	33		SW	90° SW ELBOW	PIPE		3/6/2023	CWI VT		5/1/2023	PASSED
	33a		SW	PIPE	SW COUPLING		5/23/2023	CWI VT		6/27/2023	PASSED
	33b		SW	SW COUPLING	PIPE		5/23/2023	CWI VT		6/27/2023	PASSED

Repairs 021 and 022

WELD INFORMATION								INSPECTION INFORMATION			
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
(b) (3) (A)	34	(b) (3) (A)	SW	PIPE	90* SW ELBOW	(b) (6)	3/7/2023	CWI VT	(b) (6)		PASSED
								PT		6/27/2023	PASSED
	35		SW	90* SW ELBOW	PIPE		3/7/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	36		SW	PIPE	90* SW ELBOW		3/7/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	37		SW	90* SW ELBOW	PIPE		3/7/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	38		SW	PIPE	90* SW ELBOW		3/8/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	39		SW	90* SW ELBOW	PIPE		3/8/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	40a		SW	PIPE	(b) (3) RFSW Flange		5/23/2023	CWI VT			PASSED
								PT		6/27/2023	PASSED
	40		BW	(b) (3) RFWN Flange	VESSEL-O-LET		6/13/2023	CWI VT			PASSED
								RT		6/16/2023	PASSED
	41		BW	VESSEL-O-LET	(b) (3) PIPE RUN		6/19/2023	CWI VT			PASSED
								RT		6/27/2023	PASSED

(b) (3) (A), (b) (4)

(b) (3) (A)

(b) (4)

(b) (4)

W. O. No.: 23-034

Report No.: GSC61423






Date: 6/14/23

Page 1 of 1

RADIOGRAPHIC INSPECTION REPORT

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3
PROJECT Red Hill Emergent Piping	DWG. NO.	PROCEDURE ASME V REV C	ACC. PROC. B31.3 REV 2015
RT SOURCE 20 07	FILM AB5A DS	PB SCREENS	PENS: ASTM
(b) (3) (A)		SHIMS MAT'L/THKNS	MATERIAL CS
		TYPE LB	TECHNIQUE USED 4
		MATERIAL SS	EXPOSURE TIME 1:00
LOCATION S	PROCESSING	<input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC	PIPE DIA.

1. Single Wall

Panoramic
2. Single Wall

Offset
3. Double Wall

4. Double Wall 0/90

Elliptical
5. Plate

6. Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS	ACCEPT / REJECT											REMARKS	
			UG	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I	Flare Artifact		
(b) (3) (A)	0	0.200	X												(b) (3) (A)
	60		X												
	120		X												
	0		X												
	60		X												
	120		X												
	0		X												
	60		X												
	120		X												
	0		X												
	60		X												
	120		X												

(b) (6)

6/14/23
Date

(b) (6)
SNT-TC-1A Level

6/14/23
Date of Inspection

Customer

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034

Report No.: GSC2723

Page 3 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS "UG"	DEFECTS										REMARKS			
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T. I.	Film Artifact	
(b) (3) (A)	1-2	.020	X													(b) (3) (A)
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													
	1-2	.020	X													
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													
	1-2	.020	X													
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													
	1-2	.020	X													
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													

(b) (6)

Film Interpreter

SNT-TC-1A Level

Date of Inspection

JF

6/30/23

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; Various Tanks	Page 1
P.O. No.:	Job No.: 23-121	
(b) (4) Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS042723		

ITEM: Various Tank Piping Socket Welds

MATERIAL	PENETRANT MATERIAL				TECHNIQUE	
TYPE: Carbon Steel	BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes	
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____	Illumination: <input checked="" type="checkbox"/> White FC >100		(b) (4) Control #		UV Meter _____ N/A <input checked="" type="checkbox"/>	

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	PT Inspection performed on 50% of the (b) (3) (A) socket welds associated with (b) (3) (A) separate tanks equalizer piping system. No relevant indications noted. See Pictures and Drawings for Reference.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
Performed By: (b) (6)	Level II		Date: 05-01-23
Reviewed By:		Date:	

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill	Page 1 of 2
P.O. No.:	Job No.: 23-034	
(b) (4) Procedure: NDT002.2 Rev C	Code: ASME B31.3	
Report No. GS062723		

ITEM: Emergent Pipeline repair TK20

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS SW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	21002K 002711	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	19G04K 01755	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	20L02U	Developing Time: 15 Min
Temperature: X 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White		FC 150	(b) (4) Control #	UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	No indications noted at time of inspection.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6) Level II	Date: 6/27/2023	Reviewed By:	Date:
--------------------------------	-----------------	--------------	-------

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill	Page 2 of 2
P.O. No.:	Job No.: 23-034	
(b) (4) Procedure: NDT002.2 Rev C	Code: ASME B31.3	
Report No. GS062723		

ITEM: Emergent Pipeline repair TK20

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS SW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	21002K 002711	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	19G04K 01755	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	20L02U	Developing Time: 15 Min
Temperature: <input checked="" type="checkbox"/> 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White		FC 150	(b) (4)	Control # UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	No indications noted at time of inspection.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6) Level II	Date: 6/27/2023	Reviewed By:	Date:
--------------------------------	-----------------	--------------	-------

(b) (4)

HYDROSTATIC TEST FORM

CLIENT (b) (4)

SYSTEM: (b) (3) (A)

Project Name: Red Hill Emergent Pipeline

System Description (b) (3) (A)
Starting point
Connection Point
Ending point

PSI Req.: (b) (3) (A) Time Req.: 4 hours

Start of Test Period: Time: 7:00am Date: 26-May-23

End of Test Period: Time: 11:00am Date: 26-May-23

No.	Time	PSI READING	Remarks
1	7am	(b) (3) (A)	Initial Start No leaks detected
2	715am		
3	730am		
4	745am		Line bumped up to (b) (3) (A)
5	800am		line settling
6	815am		line settling
7	830am		line settling
8	845am		line settling
9	900am		Line settling
10	915am		Line settling
11	930am		Holding Pressure Steady
12	945am		
13	1000am		
14	1015am		
15	1030am		
16	1045am		
17	1100am		Finished Test, No leaks.

PSI Gauge Manufacturer: Ashcroft 0-600

Test Witness Client: (b) (6)

Test Witness (b) (4) Rep.: (b) (6)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	023
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) PM.05
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
(b) (4)	391	Tank Gallery	Tank 6
Repair Description	(b) (3) (A)		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing. Socket welds inspected by PT, hydrostatically tested.		Contractor QC Records Reviewed CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 30 JUN 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments
(b) (3) (A)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

Repairs 023 and 024

WELD INFORMATION								INSPECTION INFORMATION			
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
TANK 5 & 6 HIGH POINT VENT & EQUALIZATION LINE											
(b) (3) (A)	1	(b) (3) (A)	BW	VESSEL-O-LET	(b) (3) (A) PIPE RUN	(b) (6)	6/23/2023	CWI VT	(b) (6)	6/23/2023	PASSED
								RT		6/30/2023	PASSED
	2		BW	VESSEL-O-LET	WN Flange		6/14/2023	CWI VT			PASSED
								RT		6/30/2023	PASSED
	3		SW	RFSW FLANGE	PIPE		6/26/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	4		SW	PIPE	90° SW ELBOW		6/26/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	5		SW	90° SW ELBOW	PIPE		6/26/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	6		SW	PIPE	RFSW FLANGE		6/26/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	7		BW	RFSW FLANGE	PIPE		6/26/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	8		BW	PIPE	90° SW ELBOW		6/26/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	8a		BW	90° SW ELBOW	PIPE NIPPLE (TOE)		6/26/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	9		BW	(b) (3) PIPE RUN	VESSEL-O-LET		6/22/2023	CWI VT		6/22/2023	PASSED
								RT		6/30/2023	PASSED
	10		BW	VESSEL-O-LET	(b) (3) RFWN Flange		6/14/2023	CWI VT			PASSED
								RT		6/30/2023	PASSED
	10a		SW	(b) (3) RFSW Flange	PIPE		5/24/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	11		SW	PIPE	90° SW ELBOW		3/10/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	12		SW	90° SW ELBOW	PIPE		3/10/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	13		SW	PIPE	90° SW ELBOW		3/10/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	14		SW	90° SW ELBOW	PIPE		3/10/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	15		SW	PIPE	90° SW ELBOW		3/10/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	16		SW	90° SW ELBOW	PIPE		3/13/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	17		SW	PIPE	90° SW ELBOW		3/13/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	18		SW	90° SW ELBOW	PIPE		3/13/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	19		SW	PIPE	90° SW ELBOW		3/13/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	20		SW	90° SW ELBOW	PIPE		3/6/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	21		SW	PIPE	SW TEE		3/6/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	22		SW	SW TEE	PIPE		3/6/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	23		SW	PIPE	(b) (3) RFSW Flange		3/6/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	24		SW	(b) (3) RFSW Flange	PIPE NIPPLE (TOE)		3/6/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	25		SW	SW TEE	PIPE		3/6/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	26		SW	PIPE	(b) (3) RFSW Flange		3/6/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	27		SW	RFSW Flange	PIPE		3/6/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	28		SW	PIPE	SW TEE		3/6/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	29		SW	SW TEE	PIPE		3/6/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	30		SW	SW TEE	PIPE		3/7/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	31		SW	PIPE	(b) (3) RFSW Flange		3/7/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	32		SW	RFSW Flange	PIPE NIPPLE (TOE)		3/7/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	33		SW	PIPE	SW TEE		3/7/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	34		SW	SW TEE	PIPE		3/7/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	35		SW	SW TEE	PIPE		3/7/2023	CWI VT			PASSED
								PT		5/1/2023	PASSED
	36		SW	PIPE	(b) (3) RFSW Flange		3/7/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED

Repairs 023 and 024

WELD INFORMATION								INSPECTION INFORMATION			
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
(b) (3) (A)	37	(b) (3) (A)	SW	(b) (6) RFSW Flange	PIPE NIPPLE (TOE)	(b) (6)	3/7/2023	CWI VT	(b) (6)		PASSED
								PT		6/30/2023	PASSED
	38		SW	PIPE	90* SW ELBOW		6/27/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	39		SW	90* SW ELBOW	PIPE		6/27/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	40		SW	PIPE	90* SW ELBOW		6/27/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	41		SW	90* SW ELBOW	PIPE		6/27/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	42		SW	PIPE	90* SW ELBOW		6/27/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	43		SW	90* SW ELBOW	PIPE		6/27/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	44		SW	PIPE	90* SW ELBOW		6/27/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	45		SW	90* SW ELBOW	PIPE		6/27/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	46		SW	PIPE	90* SW ELBOW		6/27/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	47		SW	90* SW ELBOW	PIPE		6/27/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	48		SW	PIPE	90* SW ELBOW		6/28/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	49		SW	90* SW ELBOW	PIPE		6/28/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	50		SW	PIPE	90* SW ELBOW		6/28/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	51		SW	90* SW ELBOW	PIPE		6/28/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	52		SW	PIPE	90* SW ELBOW		6/28/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	53		SW	90* SW ELBOW	PIPE		6/28/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	54		SW	PIPE	(b) (6) RFSW Flange		6/28/2023	CWI VT		6/30/2023	PASSED
								PT		6/30/2023	PASSED
	55		BW	VESSEL-O-LET	(b) (6) RFWN Flange		6/14/2023	CWI VT			PASSED
								RT		6/27/2023	PASSED
	56		BW	(b) (3) (A) PIPE RUN	VESSEL-O-LET		6/28/2023	CWI VT		6/28/2023	PASSED
								RT		6/30/2023	PASSED

(b) (3) (A), (b) (4)

(b) (3) (A)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034

Report No.: G-5062723

Page 2 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS 'UG'	DEFECTS										REMARKS			
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T. I.	Film Artifact	
(b) (3) (A)	1-2	.020	X													(b) (3) (A)
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													
	1-2	.020	X													
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													
	0	.020	X													
	60	/	X													
	120	/	X													
	1-2	.020	X													
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													

(b) (6)

Film Interpreter

SNT-TC-1A Level

Date of Inspection

II

6-29-2023

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034

Report No.: 6562723

Page 3 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*											REMARKS			
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Spock Black		T. L.	Film Artifact	
(b) (3) (A)	1-2	.020	✓													(b) (3) (A)
	2-3		✓													
	3-4		✓													
	4-1		✗													
	1-2	.020	✓													
	2-3		✓													
	3-4		✓													
	4-1		✓													
	1-2	.020	✓													
	2-3		✓													
	3-4		✓													
	4-1		✓													
	1-2	.020	✗													
	2-3		✓													
	3-4		✓													
	4-1		✓													
1-2	.020	✓														
2-3		✓														
3-4		✓														
4-1		✓														

(b) (6)

Film Interpreter: IF SNT-TC-1A Level: _____ Date of Inspection: 6/30/23

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034

Report No.: 6562723

Page 4 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS UG*	DEFECTS											REMARKS	
			ACCEPT	REJECT	Porosity	slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Slack Back	T.L.		Film Artifact
(b) (3) (A)	1-2	.020	X												(b) (3) (A)
	2-3	/	X												
	3-4	/	X												
	4-3	/	X												
	1-2	.020	X												
	2-3	/	X												
	3-4	/	X												
	4-1	/	X												
	0	.020	X												
	60	/	X												
	120	/	X												
	0	.020	X												
	60	/	X												
	120	/	X												

(b) (6)

IF

6/30/23

Film Interpreter

NT-TC-1A Level

Date of Inspection

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; Various Tanks	Page 1
P.O. No.:	Job No.: 23-121	
(b) (4) Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS042723		

ITEM: Various Tank Piping Socket Welds

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: Carbon Steel		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____	Illumination: <input checked="" type="checkbox"/> White FC >100			(b) (4) Control #	UV Meter _____ N/A X	

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	PT Inspection performed on 50% of the (b) (3) socket welds associated with 3 separate tanks equalizer piping system. No relevant indications noted. See Pictures and Drawings for Reference.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	

Performed By (b) (6)	Level II	Date: 05-01-23	Reviewed By:	Date:
----------------------	----------	----------------	--------------	-------

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; Various Tanks	Page 1 of 1
P.O. No.:	Job No.: 23-034	
(b) (4) Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS063023		

ITEM: Various Tank Piping Socket Welds

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: Carbon Steel		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____	Illumination: <input checked="" type="checkbox"/> White FC >100			(b) (4) Control #	UV Meter	N/A X

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	PT Inspection performed on (b) (3) socket welds associated with tanks equalizer piping system and high point vents. No relevant indications noted. See Drawings for Reference.
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By (b) (6)	Level II	Date: 06-30-23	Reviewed By:	Date:
----------------------	----------	----------------	--------------	-------

(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4)

SYSTEM: (b) (3) (A)

Project Name: Red Hill Emergent Pipeline Repair

System Description: (b) (3) (A)
Starting point
Connection Point
Ending point

PSI Req.: (b) (3) (A) Time Req.: 4 hours

Start of Test Period: Time: 11:00 AM Date: 6-Jul-23

End of Test Period: Time: 3:00 PM Date: 6-Jul-23

No.	Time	PSI READING	Remarks
1	11:00AM	(b) (3) (A)	Initial Start No leaks
2	11:15AM	(b) (3) (A)	
3	11:30AM	(b) (3) (A)	
4	11:45AM	(b) (3) (A)	Slow drop in pressure, No leaks
5	12:00PM	(b) (3) (A)	
6	12:15PM	(b) (3) (A)	
7	12:30PM	(b) (3) (A)	
8	12:45PM	(b) (3) (A)	Drop in pressure, No leaks
9	1:00PM	(b) (3) (A)	
10	1:15PM	(b) (3) (A)	
11	1:30PM	(b) (3) (A)	
12	1:45PM	(b) (3) (A)	
13	2:00PM	(b) (3) (A)	
14	2:15PM	(b) (3) (A)	Continued slow drop, No leaks
15	2:30PM	(b) (3) (A)	
16	2:45PM	(b) (3) (A)	
17	3:00PM	(b) (3) (A)	Pressure held, No leaks

PSI Gauge Manufacturer: Ashcroft 0-600

Test Witness Client: (b) (6)

Test Witness (b) (4) Rep.:

(b) (4)

Certificate of Calibration

(b) (4)

Ashcroft
Manufacturer
 33805
Serial Number
 03/29/2023
Calibration Date
 03/29/2024
Recalibration Due
 (b) (4)
Instrument Accuracy / Procedure

0-600 PSI
Model
 Pressure Gauge
Description
 182,308
Test Number

Asset Number
 23 °C 43 % RH
Temperature **Humidity**

(b) (4)

Calibration Standards Used:

Equip #	Manufacturer	Description	Model	Serial	Date Calibrated	Date Due
(b) (4)		Standards on File			01/01/2023	01/01/2024

In Tolerance
Condition Received
 In Tolerance
Condition Returned

Certified By
QA Inspector

(b) (6)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	024
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) PM.06
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference						
(b) (4)	391	Tank Gallery	Tank 6						
Repair Description	(b) (3) (A)		Source Contract Reference N3943020D2225 N3943021F4207						
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing. Socket welds inspected by PT, hydrostatically tested.		Contractor QC Records Reviewed CQCP and Daily Reports.						
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 30 JUN 2023								
Rework Needed		Photo Record Attached	Repair Work Validated as Complete						
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	See Page 2.		<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

Comments

(b) (3) (A)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

Repairs 023 and 024

WELD INFORMATION							INSPECTION INFORMATION				
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
TANK 5&6 HIGH POINT VENT & EQUALIZATION LINE											
(b) (3) (A)	1	(b) (3) (A)	BW	VESSEL-O-LET	(b) (3) (A) PIPE RUN	(b) (6)	6/23/2023	CWI VT	(b) (6)	6/23/2023	PASSED
	2		BW	VESSEL-O-LET	(b) (3) (A) W/ N Flange		6/14/2023	CWI VT		6/30/2023	PASSED
	3		SW	RFSW FLANGE	PIPE		6/26/2023	CWI VT		6/30/2023	PASSED
	4		SW	PIPE	90° SW ELBOW		6/26/2023	CWI VT		6/30/2023	PASSED
	5		SW	90° SW ELBOW	PIPE		6/26/2023	CWI VT		6/30/2023	PASSED
	6		SW	PIPE	RFSW FLANGE		6/26/2023	CWI VT		6/30/2023	PASSED
	7		BW	RFSW FLANGE	PIPE		6/26/2023	CWI VT		6/30/2023	PASSED
	8		BW	PIPE	90° SW ELBOW		6/26/2023	CWI VT		6/30/2023	PASSED
	8a		BW	90° SW ELBOW	PIPE NIPPLE (TOE)		6/26/2023	CWI VT		6/30/2023	PASSED
	9		BW	(b) (3) (A) PIPE RUN	VESSEL-O-LET		6/22/2023	CWI VT		6/22/2023	PASSED
	10		BW	VESSEL-O-LET	(b) (3) (A) RFWN Flange		6/14/2023	CWI VT		6/30/2023	PASSED
	10a		SW	(b) (3) (A) RFSW Flange	PIPE		5/24/2023	CWI VT		6/30/2023	PASSED
	11		SW	PIPE	90° SW ELBOW		3/10/2023	CWI VT		6/30/2023	PASSED
	12		SW	90° SW ELBOW	PIPE		3/10/2023	CWI VT		6/30/2023	PASSED
	13		SW	PIPE	90° SW ELBOW		3/10/2023	CWI VT		6/30/2023	PASSED
	14		SW	90° SW ELBOW	PIPE		3/10/2023	CWI VT		6/30/2023	PASSED
	15		SW	PIPE	90° SW ELBOW		3/10/2023	CWI VT		5/1/2023	PASSED
	16		SW	90° SW ELBOW	PIPE		3/13/2023	CWI VT		5/1/2023	PASSED
	17		SW	PIPE	90° SW ELBOW		3/13/2023	CWI VT		5/1/2023	PASSED
	18		SW	90° SW ELBOW	PIPE		3/13/2023	CWI VT		5/1/2023	PASSED
	19		SW	PIPE	90° SW ELBOW		3/13/2023	CWI VT		5/1/2023	PASSED
	20		SW	90° SW ELBOW	PIPE		3/6/2023	CWI VT		5/1/2023	PASSED
	21		SW	PIPE	SW TEE		3/6/2023	CWI VT		5/1/2023	PASSED
	22		SW	SW TEE	PIPE		3/6/2023	CWI VT		5/1/2023	PASSED
	23		SW	PIPE	(b) (3) (A) RFSW Flange		3/6/2023	CWI VT		6/30/2023	PASSED
	24		SW	(b) (3) (A) RFSW Flange	PIPE NIPPLE (TOE)		3/6/2023	CWI VT		5/1/2023	PASSED
	25		SW	SW TEE	PIPE		3/6/2023	CWI VT		5/1/2023	PASSED
	26		SW	PIPE	(b) (3) (A) RFSW Flange		3/6/2023	CWI VT		6/30/2023	PASSED
	27		SW	RFSW Flange	PIPE		3/6/2023	CWI VT		6/30/2023	PASSED
	28		SW	PIPE	SW TEE		3/6/2023	CWI VT		5/1/2023	PASSED
	29		SW	SW TEE	PIPE		3/6/2023	CWI VT		5/1/2023	PASSED
	30		SW	SW TEE	PIPE		3/7/2023	CWI VT		5/1/2023	PASSED
	31		SW	PIPE	(b) (3) (A) RFSW Flange		3/7/2023	CWI VT		6/30/2023	PASSED
	32		SW	(b) (3) (A) RFSW Flange	PIPE NIPPLE (TOE)		3/7/2023	CWI VT		5/1/2023	PASSED
	33		SW	PIPE	SW TEE		3/7/2023	CWI VT		5/1/2023	PASSED
	34		SW	SW TEE	PIPE		3/7/2023	CWI VT		5/1/2023	PASSED
	35		SW	SW TEE	PIPE		3/7/2023	CWI VT		5/1/2023	PASSED
	36		SW	PIPE	(b) (3) (A) RFSW Flange		3/7/2023	CWI VT		6/30/2023	PASSED

Repairs 023 and 024

WELD INFORMATION							INSPECTION INFORMATION				
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
(b) (3) (A)	37	(b) (3) (A)	SW	(b) (3) (A) RFSW Flange	PIPE NIPPLE (TOE)	(b) (6)	3/7/2023	CWI VT	(b) (6)		PASSED
								PT		6/30/2023	PASSED
	38		SW	PIPE	90* SW ELBOW		6/27/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	39		SW	90* SW ELBOW	PIPE		6/27/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	40		SW	PIPE	90* SW ELBOW		6/27/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	41		SW	90* SW ELBOW	PIPE		6/27/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	42		SW	PIPE	90* SW ELBOW		6/27/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	43		SW	90* SW ELBOW	PIPE		6/27/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	44		SW	PIPE	90* SW ELBOW		6/27/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	45		SW	90* SW ELBOW	PIPE		6/27/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	46		SW	PIPE	90* SW ELBOW		6/27/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	47		SW	90* SW ELBOW	PIPE		6/27/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	48		SW	PIPE	90* SW ELBOW		6/28/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	49		SW	90* SW ELBOW	PIPE		6/28/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	50		SW	PIPE	90* SW ELBOW		6/28/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	51		SW	90* SW ELBOW	PIPE		6/28/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	52		SW	PIPE	90* SW ELBOW		6/28/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	53		SW	90* SW ELBOW	PIPE		6/28/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	54		SW	PIPE	(b) (3) (A) RFSW Flange		6/28/2023	CWI VT			PASSED
								PT		6/30/2023	PASSED
	55		BW	VESSEL-O-LET	(b) (3) (A) RFWN Flange		6/14/2023	CWI VT			PASSED
								RT		6/27/2023	PASSED
	56		BW	(b) (3) (A) PIPE RUN	VESSEL-O-LET		6/28/2023	CWI VT		6/28/2023	PASSED
								RT		6/30/2023	PASSED

(b) (3) (A), (b) (4)

(b) (3) (A)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034

Report No.: G-5062723

Page 2 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS 'UG'	DEFECTS											REMARKS				
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Stick Back	T. I.		Film Artifact			
(b) (3) (A)	1-2	.020	X														(b) (3) (A)	
	2-3	/	X															
	3-4	/	X															
	4-1	/	X															
	1-2	.020	X															
	2-3	/	X															
	3-4	/	X															
	4-1	/	X															
	0	.020	X															
	60	/	X															
	120	/	X															
	1-2	.020	X															
	2-3	/	X															
	3-4	/	X															
	4-1	/	X															

(b) (4)

II

6-29-2023

Film Interpreter

SNT-TC-1A Level

Date of Inspection

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034

Report No.: 6562723

Page 3 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*											REMARKS		
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Slack Back		T. L.	Film Artifact
(b) (3) (A)	1-2	.020	✓												(b) (3) (A)
	2-3		✓												
	3-4		✓												
	4-1		X												
	1-2	.020	✓												
	2-3		✓												
	3-4		✓												
	4-1		✓												
	1-2	.020	✓												
	2-3		✓												
	3-4		✓												
	4-1		X												
1-2	.020	X													
2-3		✓													
3-4		✓													
4-1		X													
1-2	.020	X													
2-3		X													
3-4		X													
4-1		X													

(b) (6)

Film Interpreter

SNT-TC-1A Level

Date of Inspection

IF

6/30/23

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034

Report No.: GS62723

Page 4 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS UG*	DEFECTS											REMARKS				
			ACCEPT	REJECT	Porosity	slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Slack Back	T.L.		Film Artifact			
(b) (3) (A)	1-2	.020	X														(b) (3) (A)	
	2-3	/	X															
	3-4	/	X															
	4-3	/	X															
	1-2	.020	X															
	2-3	/	X															
	3-4	/	X															
	4-1	/	X															
	0	.020	X															
	60	/	X															
	120	/	X															
	0	.020	X															
60	/	X																
120	/	X																

(b) (4)

IF

6/30/23

Film Interpreter: [REDACTED] NDT-TC-1A Level

Date of Inspection

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; Various Tanks	Page 1
P.O. No.:	Job No.: 23-121	
(b) (4) Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS042723		

ITEM: Various Tank Piping Socket Welds

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: Carbon Steel		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____	Illumination: <input checked="" type="checkbox"/> White FC >100			(b) (4) Control # _____ UV Meter _____ N/A X		

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	PT Inspection performed on 50% of the (b) (3) socket welds associated with 3 separate tanks equalizer piping system. No relevant indications noted. See Pictures and Drawings for Reference.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6)	Level II	Date: 05-01-23	Reviewed By:	Date:
-----------------------	----------	----------------	--------------	-------

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; Various Tanks	Page 1 of 1
P.O. No.:	Job No.: 23-034	
(b) (4) Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS063023		

ITEM: Various Tank Piping Socket Welds

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: Carbon Steel		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White FC >100			(b) (4) Control #	UV Meter _____ N/A X

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	PT Inspection performed 1" socket welds associated with tanks equalizer piping system and high point vents. No relevant indications noted. See Drawings for Reference
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

(b) (3) (A)

Performed By (b) (6) Level II Date: 06-30-23 Reviewed By: Date:

(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4)

SYSTEM: (b) (3) (A)

Project Name: Red Hill Emergent Pipeline Repair

System Description: (b) (3) (A)
Starting point
Connection Point
Ending point

PSI Req.: (b) (3) (A)

Time Req.: 4 hours

Start of Test Period: Time: 11:00 AM

Date: 6-Jul-23

End of Test Period: Time: 3:00 PM

Date: 6-Jul-23

No.	Time	PSI READING	Remarks
1	11:00AM	(b) (3) (A)	Initial Start No leaks
2	11:15AM		
3	11:30AM		
4	11:45AM		Slow drop in pressure, No leaks
5	12:00PM		
6	12:15PM		
7	12:30PM		
8	12:45PM		Drop in pressure, No leaks
9	1:00PM		
10	1:15PM		
11	1:30PM		
12	1:45PM		
13	2:00PM		
14	2:15PM		Continued slow drop, No leaks
15	2:30PM		
16	2:45PM		
17	3:00PM		Pressure held, No leaks

PSI Gauge Manufacturer: Ashcroft 0-600

Test Witness Client: (b) (6)

Test Witness Rep.: (b) (4)

(b) (4)

Certificate of Calibration

(b) (4)

Ashcroft
Manufacturer
 33805
Serial Number
 03/29/2023
Calibration Date
 03/29/2024
Recalibration Due
 (b) (4)
Instrument Accuracy / Procedure

0-600 PSI
Model
 Pressure Gauge
Description
 182,308
Test Number

Asset Number
 23 °C 43 % RH
Temperature **Humidity**

(b) (4)

Calibration Standards Used:

Equip #	Manufacturer	Description	Model	Serial	Date Calibrated	Date Due
(b) (4)		Standards on File			01/01/2023	01/01/2024

(b) (6)

In Tolerance
Condition Received
 In Tolerance
Condition Returned

Certified By
QA Inspector

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	026
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) M.11
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference					
(b) (4)	392	Tank Gallery	(b) (3) (A)					
Repair Description	(b) (3) (A)		Source Contract Reference N3943020D2225 N3943021F4207					
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing.		Contractor QC Records Reviewed CQCP and Daily Reports.					
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023							
Rework Needed		Photo Record Attached	Repair Work Validated as Complete					
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	See Page 2.	<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

Comments
(b) (3) (A)

NDE result table, NDE inspection report, weld map/design detail included for reference.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

(b) (3) (A)

(b) (3) (A), (b) (4)

EMERGENT PIPELINE REPAIRS

REPAIR ID	ROOT PASS						COVER PASS											
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR
(b) (3) (A)			(b) (6)			(b) (6)		(b) (6)				(b) (6)				P	06 / 30 / 2023	(b) (6)
	ROOT PASS						COVER PASS											
	FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE				
	P	06 / 22 / 2023	06 / 22 / 2023	P	06 / 22 / 2023	06 / 22 / 2023	06 / 22 / 2023	P	06 / 22 / 2023				P	06 / 30 / 2023				
	ROOT PASS						COVER PASS											
	FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE				
P	06 / 22 / 2023	06 / 22 / 2023	P	06 / 22 / 2023	06 / 23 / 2023	06 / 23 / 2023	P	06 / 23 / 2023				P	06 / 30 / 2023					
ROOT PASS						COVER PASS												
FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE					
P	06 / 14 / 2023	06 / 14 / 2023	P	06 / 14 / 2023	06 / 14 / 2023	06 / 14 / 2023	P	06 / 14 / 2023				P	06 / 30 / 2023					
ROOT PASS						COVER PASS												
FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE					
P	04 / 25 / 2023	04 / 25 / 2023	P	04 / 25 / 2023	04 / 25 / 2023	04 / 25 / 2023	P	04 / 25 / 2023				P	05 / 04 / 2023					
ROOT PASS						COVER PASS												
FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE					
P	04 / 24 / 2023	04 / 24 / 2023	P	04 / 24 / 2023	04 / 24 / 2023	04 / 24 / 2023	P	04 / 24 / 2023				P	05 / 04 / 2023					

r 26

(b) (6)

Repair 26

WELDER ID		WELD INFORMATION					INSPECTION INFORMATION				
WELDER ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
(b) (3) (A)		(b) (3) (A)		(b) (3) (A)	(b) (3) (A)	(b) (6)			(b) (6)		
	1		BW	Pipe	vessel-o-let		6/14/2023	CWI VT		6/14/2023	PASSED
	2		BW	vessel-o-let	RFWN Flange		6/9/2023	CWI VT		6/30/2023	PASSED
	3		SW	RFSW Flange	PIPE		6/22/2023	CWI VT		6/12/2023	PASSED
	4		SW	PIPE	90* SW ELBOW		6/22/2023	CWI VT		6/29/2023	PASSED
	5		SW	90* SW ELBOW	PIPE		6/22/2023	CWI VT		6/29/2023	PASSED
	6		SW	PIPE	90* SW ELBOW		6/22/2023	CWI VT		6/29/2023	PASSED
	7		SW	90* SW ELBOW	PIPE NIPPLE (TOE)		6/22/2023	CWI VT		6/29/2023	PASSED
										6/29/2023	PASSED
	1		BW	Pipe	vessel-o-let		6/16/2023	CWI VT		6/16/2023	PASSED
	2		BW	vessel-o-let	RFWN Flange		6/9/2023	CWI VT		6/30/2023	PASSED
	3		SW	SW FLG	PIPE		6/28/2023	PT		6/12/2023	PASSED
	4		SW	PIPE	90* SW ELBOW		6/28/2023	PT		6/30/2023	PASSED
	5		SW	90* SW ELBOW	PIPE		6/28/2023	PT		6/30/2023	PASSED
	6		SW	PIPE	90* SW ELBOW		6/28/2023	PT		6/30/2023	PASSED
	7		SW	90* ELBOW	PIPE NIPPLE (TOE)		6/28/2023	PT		6/30/2023	PASSED
	1		BW	Pipe	vessel-o-let		6/30/2023	CWI VT			PASSED
	2		BW	vessel-o-let	RFWN Flange		6/30/2023	CWI VT		7/5/2023	PASSED
	3		SW	RFSW Flange	PIPE		6/21/2023	CWI VT		7/5/2023	PASSED
	4		SW	PIPE	90* SW ELBOW		6/21/2023	CWI VT		6/29/2023	PASSED
	5		SW	90* SW ELBOW	PIPE		6/21/2023	CWI VT		6/29/2023	PASSED
	6		SW	PIPE	90* SW ELBOW		6/21/2023	CWI VT		6/29/2023	PASSED
	7		SW	90* SW ELBOW	PIPE NIPPLE (TOE)		6/21/2023	CWI VT		6/29/2023	PASSED
										6/29/2023	PASSED
	1		BW	Pipe	vessel-o-let		6/14/2023	CWI VT			PASSED
	2		BW	vessel-o-let	RFWN Flange		6/15/2023	CWI VT		7/5/2023	PASSED
	3		SW	RFSW Flange	PIPE		6/21/2023	CWI VT		7/5/2023	PASSED
	4		SW	PIPE	90* SW ELBOW		6/21/2023	CWI VT		6/29/2023	PASSED
	5		SW	90* SW ELBOW	PIPE		6/21/2023	CWI VT		6/29/2023	PASSED
	6		SW	PIPE	90* SW ELBOW		6/21/2023	CWI VT		6/29/2023	PASSED
	7		SW	90* SW ELBOW	PIPE NIPPLE (TOE)		6/21/2023	CWI VT		6/29/2023	PASSED
										6/29/2023	PASSED
	1		BW	Pipe	vessel-o-let		6/14/2023	CWI VT			PASSED
	2		BW	vessel-o-let	RFWN Flange		6/15/2023	CWI VT		7/5/2023	PASSED
	3		SW	RFSW Flange	PIPE		6/21/2023	CWI VT		7/5/2023	PASSED
										6/29/2023	PASSED







(b) (3) (A)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4) W. O. No.: 73-034
Report No.: G550473
Date: 5/4/73
Page 1 of 3

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3	1. Single Wall 											
PROJECT Red Hill Emergent pipeline	DWG. NO.	PROCEDURE RT/IR REV C	ACC. PROC. B31.3 REV 2015		2. Single Wall 										
RT SOURCE IR 192	FILM AFA DS	PB SCREENS	PENS: ASTM	SHIMS MAT'L/THKNS		MATERIAL CS	3. Double Wall 								
(b) (3) (A)		TYPE 1B	TECHNIQUE USED 3/1	THICKNES (b) (3) (A)	4. Double Wall 0/90 										
(b) (3) (A)		MATERIAL SS	EXPOSURE TIME 30 sec	JOINT TYP		5. Plate 									
(b) (3) (A)		LOCATION F	PROCESSING MANUAL	AUTOMATIC	PIPE DIA.		6. Other 								
WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	ACCEPT	REJECT	Porosity	Slag Inclusions		Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Shack Break	T.I.	Film Artifact
(b) (3) (A)	0-1	0.20	X												(b) (3) (A)
	1-2	/	X												
	2-3	/	X												
	3-0	/	X												
	0-1	0.20	X												
	1-2	/	X												
	2-3	/	X												
	3-0	/	X												
	0-1	0.20	X												
	1-2	/	X												
	2-3	/	X												

(b) (6)

Radiographer

Date

Film Interpreter

SNT-TC-1A Level

Date of Inspection

Customer




(b) (4)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

W. O. No.: 23-034
Report No.: GSG123
Date: 6/12/23
Page 1 of 1

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3	1. Single Wall												
PROJECT Red Hill emergent	DWG. NO.	PROCEDURE ASTM06 REV C	ACC. PROC. B31.3 REV 7013													
RT SOURCE DR192	FILM AGFA D5	PB SCREENS	PENS: ASTM	THICK (b) (3) (A)												
(b) (3) (A)	TYPE 1B	SHIMS MAT'L/THKNS	MATERIAL SS	2. Single Wall												
(b) (3) (A)	MATERIAL SS	EXPOSURE TIME 1.15	JOINT													
(b) (3) (A)	LOCATION S	PROCESSING	PIPE	3. Double Wall												
WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penetr.	Undercut	Burr Type	Superf. Defect	T.I.	Film Artifact	REMARKS	4. Double Wall 0/90
(b) (3) (A)	0	0.20	X												(b) (3) (A)	
(b) (3) (A)	60		X													5. Plate
(b) (3) (A)	120		X													6. Other
(b) (3) (A)	0	0.20	X													
(b) (3) (A)	60		X													
(b) (3) (A)	120		X													

(b) (6)

SNT-TC-1A Level Date of Inspection 6/12/23 Customer

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034

Report No.: G-5062723

Page 2 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS 'UG'	ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T. I.	Film Artifact	REMARKS
(b) (3) (A)	1-2	.020	X												(b) (3) (A)
	2-3	/	X												
	3-4	/	X												
	4-1	/	X												
	1-2	.020	X												
	2-3	/	X												
	3-4	/	X												
	4-1	/	X												
	0	.020	X												
	60	/	X												
	120	/	X												
	1-2	.020	X												
	2-3	/	X												
	3-4	/	X												
	4-1	/	X												
	1-2	.020	X												
	2-3	/	X												
	3-4	/	X												
	4-1	/	X												

(b) (6)

Film Interpreter

SNT-TC-1A Level

II

6-29-2023

Date of Inspection

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill	Page 2 of 3
P.O. No.:	Job No.: 23-034	
(b) (4) Procedure: NDT002.2 Rev C	Code: ASME B31.3	
Report No. GS062923		

ITEM: VSLT socket welds

MATERIAL	PENETRANT MATERIAL				TECHNIQUE	
TYPE: CS FW	BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN	
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other <u>Weld Prep</u> <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	21002K 002711	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	19G04K 01755	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	20L02U	Developing Time: 15 Min
Temperature: <u>X</u> 60° F - 125° F	Other	Illumination: <input checked="" type="checkbox"/> White	EC 150	(b) (4) Control #	UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>	

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	No indications noted at time of inspection.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6)	Level III	Date: 6/29/2023	Reviewed By:	Date:
-----------------------	-----------	-----------------	--------------	-------

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 27 / 2023	(b) (4)
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	04 / 07 / 2023		P	04 / 27 / 2023	
Repair 26	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 22 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 29 / 2023		P	04 / 27 / 2023	
	P	03 / 30 / 2023		P	04 / 27 / 2023	
	P	03 / 23 / 2023		P	04 / 27 / 2023	
	P	03 / 24 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	

(b) (3) (A), (b) (4)

(b) (4)

ULTRASONIC TESTING REPORT

Specification / Code: AWS D1.1
Procedure & Rev: NDT-005.6, Rev. A
Acceptance: AWS D1.1

TECHNIQUE

(b) (3) (A)

INSPECTION RESULTS

Location	DESCRIPTION	INSPECTION RESULTS
Red Hill	(b) (3) (A)	Accepted

REMARKS: See attached photos...

TECHNICIAN: (b) (6) III 04/27/2023
PRINT NAME SIGNATURE LEVEL DATE

(b) (4)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	027
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) PM.19
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
(b) (4)	(b) (4) 92	Tank Gallery	Tank 20
Repair Description	Dresser coupling may not have capacity to withstand surge load similar to (b) (3) (A) laterals to (b) (3) (A) appropriately). (continued in comments below).		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe welds 100% inspection via Radiographic Testing. Structural welds received 50% NDE MT or RT). Dresser coupling lug fillet welds received 100% Magnetic Particle Testing.		Contractor QC Records Reviewed CQCP and Daily Reports
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 28 JUN 2022		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Pages 2-3.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments
 Repair Description cont. "See **(b) (4)** recommendations if laterals to even numbered tanks are disconnected."
(b) (3) (A)
(b) (3) (A) NDE result table, NDE inspection report, weld map/design detail included for reference.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

EMERGENT PIPELINE REPAIRS

REPAIR ID	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR
(b) (3) (A)	p	03 / 15 / 2022	(b) (6)	03 / 15 / 2022	P	(b) (4)	03 / 16 / 2022	(b) (6)	03 / 16 / 2022	P	03 / 17 / 2022	(b) (6)	MT P	03 / 17 / 2022	(b) (6)	F	03 / 29 / 2022	(b) (6)
									05 / 03 / 2022	P	05 / 03 / 2022					P	05 / 16 / 2022	
													P	02 / 28 / 2023		Arc strike noted by EXWC		
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE		DATE	VT P/F		DATE		DATE	VT P/F	DATE		MT / PT P/F	DATE		RT P/F	DATE	
	P	03 / 17 / 2022		03 / 17 / 2022	P		03 / 17 / 2022		03 / 17 / 2022	P	03 / 18 / 2022		MT P	03 / 18 / 2022		F	03 / 29 / 2022	
										05 / 03 / 2022	P	05 / 03 / 2022				P	05 / 16 / 2022	
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE		DATE	VT P/F		DATE		DATE	VT P/F	DATE		MT / PT P/F	DATE		RT P/F	DATE	
	P	03 / 15 / 2022		03 / 15 / 2022	P		03 / 15 / 2022		03 / 15 / 2022	P	03 / 15 / 2022		MT P	03 / 15 / 2022		P	03 / 29 / 2022	
ROOT PASS							COVER PASS											
FITUP P/F	DATE		DATE	VT P/F		DATE		DATE	VT P/F	DATE		MT / PT P/F	DATE		RT P/F	DATE		
P	03 / 17 / 2022		03 / 17 / 2022	P		03 / 17 / 2022		03 / 17 / 2022	P	03 / 18 / 2022		MT P	03 / 18 / 2022		F	03 / 29 / 2022		
														P	05 / 16 / 2022			
ROOT PASS							COVER PASS											
FITUP P/F	DATE		DATE	VT P/F		DATE		DATE	VT P/F	DATE		MT / PT P/F	DATE		RT P/F	DATE		
P	03 / 09 / 2022		03 / 09 / 2022	P		03 / 09 / 2022		03 / 10 / 2022	p	03 / 10 / 2022		MT P	03 / 10 / 2022		F	03 / 30 / 2022		
								05 / 03 / 2022	P	05 / 04 / 2022				P	05 / 16 / 2022			
ROOT PASS							COVER PASS											
FITUP P/F	DATE		DATE	VT P/F		DATE		DATE	VT P/F	DATE		MT / PT P/F	DATE		RT P/F	DATE		
P	03 / 08 / 2022		03 / 08 / 2022	P		03 / 08 / 2022		03 / 08 / 2022	P	03 / 09 / 2022		MT P	03 / 09 / 2022		F	03 / 30 / 2022		
								05 / 03 / 2022	P	05 / 04 / 2022				P	05 / 16 / 2022			
ROOT PASS							COVER PASS											
FITUP P/F	DATE		DATE	VT P/F		DATE		DATE	VT P/F	DATE		MT / PT P/F	DATE		RT P/F	DATE		
N/A								(b) (6)	03 / 22 / 2022	P	03 / 25 / 2022	(b) (6)	P	03 / 25 / 2022	(b) (6)			
TEMPORARY PIPING - NOT FOR FLUID USE - STRUCTURAL RESTRAINT ONLY																		

air 19 - K.h

EMERGENT PIPELINE REPAIRS

Repair 19 - K.h

REPAIR ID	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR
(b) (3) (A)	N/A							(b) (6)	03 / 24 / 2022	P	03 / 25 / 2022	(b) (6)	P	03 / 25 / 2022	(b) (6)	P	03 / 30 / 2022	(b) (6)
	TEMPORARY PIPING - NOT FOR							STRUCTURAL RESTRAINT ONLY										
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	N/A							03 / 24 / 2022	P	03 / 25 / 2022					P	03 / 30 / 2022		
	TEMPORARY PIPING - NOT FOR							STRUCTURAL RESTRAINT ONLY										
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	N/A							03 / 23 / 2022	P	03 / 25 / 2022		P	03 / 25 / 2022					
	TEMPORARY PIPING - NOT FOR							STRUCTURAL RESTRAINT ONLY										
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	N/A							03 / 24 / 2022	P	03 / 25 / 2022		P	03 / 25 / 2022					
	TEMPORARY PIPING - NOT FOR							STRUCTURAL RESTRAINT ONLY										
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	N/A							03 / 18 / 2022	P	03 / 18 / 2022		P	03 / 18 / 2022					
	TEMPORARY PIPING - NOT FOR							STRUCTURAL RESTRAINT ONLY										
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	P	03 / 10 / 2022	(b) (6)	03 / 10 / 2022	P	(b) (4)	03 / 10 / 2022	03 / 10 / 2022	P	03 / 11 / 2022		P	03 / 11 / 2022		P	03 / 30 / 2022	(b) (6)	
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	P	03 / 11 / 2022	(b) (6)	03 / 11 / 2022	P	(b) (4)	03 / 11 / 2022	03 / 11 / 2022	P	03 / 14 / 2022		P	03 / 14 / 2022		P	03 / 30 / 2022	(b) (6)	

(b) (3) (A), (b) (4)

(b) (3) (A), (b) (4)






(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4) W. O. No.: 22-109
Report No.: GSS1622
Date: 5/16/22
Page 1 of 3

FORM ND7-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3
PROJECT Emergent Supply	DWG. NO.	PROCEDURE	REV
RT SOURCE DL192	FILM AGRAD5	PB SCREENS	MATERIAL CS
(b) (3) (A)		PENS: ASTM	SHIMS MAT'L/THKNS
(b) (3) (A)		TYPE 1B	TECHNIQUE USED 3
(b) (3) (A)		MATERIAL SS	EXPOSURE TIME 5:00
(b) (3) (A)		LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC

- Single Wall

Panoramic
- Single Wall

Offset
- Double Wall

Double Wall
- Double Wall 0/90

Elliptical
- Plate

- Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	REMARKS													
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact		
(b) (3) (A)	0-14	.020	X	/												(b) (3) (A)
(b) (3) (A)	42-0	/	X	/					/							(b) (3) (A)
(b) (3) (A)	28-42	.020	X							/						(b) (3) (A)
(b) (3) (A)	14-28	.020	X													(b) (3) (A)
(b) (3) (A)	28-47	/	X							/						(b) (3) (A)
(b) (3) (A)	24-34	.020	X						/							(b) (3) (A)
(b) (3) (A)	12-24	.020	X	/												(b) (3) (A)

(b) (6) 5/16/22 (b) (6) II 5/16/22
 Date SNT-TC-1A Level Date of Inspection Customer

(b) (4)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

W. O. No.: 22-109






Report No. GS033022

Date: 3-30-2022

Page 1 of 1

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION AWS	ACCEPTANCE AWS D1.1
PROJECT Emergency Pipeline Repair	DWG. NO.	PROCEDURE AWS D1.1 REV C	ACC. PROC. D1.1 REV
RT SOURCE TR197	FILM AGFA DS	PB SCREENS	PENS: ASTM
(b) (3) (A)		SHIMS MAT'L/THKNS	MATERIAL CS
		TYPE IB	TECHNIQUE USED .3
		MATERIAL SS	EXPOSURE TIME 2:00
		LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC

1. Single Wall

Panoramic
2. Single Wall

Offset
3. Double Wall

4. Double Wall 0/90

Elliptical
5. Plate

6. Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	DEFECTS										REMARKS	
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T.I.
(b) (3) (A)	0-13	0.20	✓											(b) (3) (A)
	13-24	/	✓											
	26-0	/	✓											
0-13	0.20	✓												
13-24	/	✓												
26-0	/	✓												

(b) (6)

(b) (4)

(b) (4)

W. O. No.: 22-109

Report No. GS033022






Date: 3-30-2022

Page 1 of 1

RADIOGRAPHIC INSPECTION REPORT

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION <u>AWS</u>	ACCEPTANCE <u>AWS D1.1</u>
PROJECT <u>Emergency Pipeline Repair</u>	DWG. NO.	PROCEDURE <u>ASME</u> REV <u>C</u>	ACC. PROC. <u>D1.1</u> REV
RT SOURCE <u>TR 197</u>	FILM <u>AC-FA DS</u>	PB SCREENS	PENS: <u>ASTM</u>
(b) (3) (A)		SHIMS MAT'L/THKNS	MATERIAL <u>CS</u>
(b) (3) (A)		TYPE <u>1B</u>	TECHNIQUE USED <u>.3</u>
(b) (3) (A)		MATERIAL <u>SS</u>	EXPOSURE TIME <u>2:00</u>
(b) (3) (A)		LOCATION <u>F</u>	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC
(b) (3) (A)		THICKN (b) (3) (A)	JOINT T
(b) (3) (A)		PIPE DIA	

1. Single Wall

Panoramic
2. Single Wall

Offset
3. Double Wall

4. Double Wall 0/90

Elliptical
5. Plate

6. Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	REMARKS														
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	Film Artifact				
(b) (3) (A)	0-13	0.20	✓														
	13-24	/	✓														
	26-0	/	✓														
(b) (3) (A)	0-13	0.20	✓														
	13-24	/	✓														
	26-0	/	✓														

(b) (6)

(b) (4)

NDE INSPECTION REPORT – RED HILL EMERGENT REPAIR			
(b) (4) Project Number: 9845.02	Pipe Size: (b) (3) (A)	Contract No.: N39430-20-D2225 TO N3943021F4207	Date Inspected: 03/25/2022
Inspector/Engineer: (b) (6)	Level: II		
VISUAL INSPECTION (VT)			
NDE Procedure No.: (b) (4)	Technique: Direct	White Light Source: Flashlight	

INSPECTION RECORD		
Location ID	Photo	Inspection Performed and Status (Accept / Reject)
(b) (3) (A)	(b) (3) (A)	<input checked="" type="checkbox"/> VT <input type="checkbox"/> MT <input checked="" type="checkbox"/> Accept <input type="checkbox"/> Reject Rejected Inspection: N/A
<input type="checkbox"/> Initial <input type="checkbox"/> Root Pass <input checked="" type="checkbox"/> Final <input type="checkbox"/> Repair		
Notes: Click or tap here to enter text.		

(b) (4)

(b) (4)

NDE INSPECTION REPORT – RED HILL EMERGENT REPAIR				
(b) (4) Project Number: 9845.02	Pipe Size: (b) (3) (A)	Contract No.: N39430-20-D2225 TO N3943021F4207	Date Inspected: 03/18/2022	
Inspector/Engineer: (b) (6)	Level: II			
VISUAL INSPECTION (VT)				
NDE Procedure No.: (b) (4)	Technique: Direct	White Light Source: Flashlight		
MAGNETIC PARTICLE INSPECTION (MT)				
NDE Procedure No.: (b) (4)	Visibility: Fluorescent	Technique: AC Yoke	Equipment S/N: N2090	Method: Wet
Light Source: 64828	Material Type: Carbon Steel		Material Thickness: (b) (3) (A)	

INSPECTION RECORD		
Location ID	Photo	Inspection Performed and Status (Accept / Reject)
(b) (3) (A)	(b) (3) (A)	<input checked="" type="checkbox"/> VT <input checked="" type="checkbox"/> MT <input checked="" type="checkbox"/> Accept <input type="checkbox"/> Reject Rejected Inspection: N/A
<input type="checkbox"/> Initial <input type="checkbox"/> Root Pass <input checked="" type="checkbox"/> Final <input type="checkbox"/> Repair		
Notes: Click or tap here to enter text.		

(b) (4)

(b) (4)

NDE INSPECTION REPORT – RED HILL EMERGENT REPAIR			
(b) (4) Project Number: 9845.02	Pipe Size: (b) (4)	Contract No.: N39430-20-D2225 TO N3943021F4207	Date Inspected: 03/25/2022
Inspector/Engineer: (b) (6)	Level: II		
VISUAL INSPECTION (VT)			
NDE Procedure No: (b) (4)	Technique: Direct	White Light Source: Flashlight	

INSPECTION RECORD		
Location ID	Photo	Inspection Performed and Status (Accept / Reject)
(b) (3) (A)	(b) (3) (A)	<input checked="" type="checkbox"/> VT <input type="checkbox"/> MT <input checked="" type="checkbox"/> Accept <input type="checkbox"/> Reject Rejected Inspection: N/A
<input type="checkbox"/> Initial <input type="checkbox"/> Root Pass <input checked="" type="checkbox"/> Final <input type="checkbox"/> Repair		
Notes: Click or tap here to enter text.		

(b) (4)

(b) (4)

NDE INSPECTION REPORT – RED HILL EMERGENT REPAIR

(b) (4) Project Number: 9845.02	Pipe Size: (b) (4)	Contract No.: N39430-20-D2225 TO N3943021F4207	Date Inspected: 03/25/2022
Inspector/Engineer: (b) (6)	Level: II		
VISUAL INSPECTION (VT)			
NDE Procedure No: (b) (4)	Technique: Direct	White Light Source: Flashlight	

INSPECTION RECORD

Location ID	Photo	Inspection Performed and Status (Accept / Reject)
(b) (3) (A)	(b) (3) (A)	<input checked="" type="checkbox"/> VT <input type="checkbox"/> MT <input checked="" type="checkbox"/> Accept <input type="checkbox"/> Reject Rejected Inspection: N/A
<input type="checkbox"/> Initial <input type="checkbox"/> Root Pass <input checked="" type="checkbox"/> Final <input type="checkbox"/> Repair		
Notes: Click or tap here to enter text.		

(b) (4)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	029
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4) PM.21
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference					
(b) (4)	92	Tank Gallery	Tanks 2, 4, 6, 8, 10, 12, 14, 16					
Repair Description	Dresser coupling may not have capacity to withstand surge load similar to May 6 event. (b) (3) (A) Dresser Coupling at (b) (3) (A)		Source Contract Reference N3943020D2225 N3943021F4207					
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Visual inspection was performed on the structural welds IAW AWS D1.1 code. Blind flange spool final welds inspected by Magnetic Particle Inspection.		Contractor QC Records Reviewed CQCP and Daily Reports					
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 21 MAR 2023							
Rework Needed		Photo Record Attached	Repair Work Validated as Complete					
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	See Page 2.	<input type="radio"/>	Yes	<input checked="" type="radio"/>	No

Comments
 Repair Description cont. "See (b) (4) recommendations if (b) (3) (A)

(b) (3) (A), (b) (4)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	02 / 28 / 2023	(b) (6)	P	03 / 07 / 2023	(b) (4)
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		N/A		
	P	06 / 06 / 2023		N/A		
	P	06 / 06 / 2023		P	06 / 26 / 2023	(b) (4)
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 15 / 2022		N/A		
	P	06 / 15 / 2022		N/A		
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A		
	P	06 / 15 / 2022		N/A		
	P	06 / 15 / 2022		N/A		
	P	06 / 15 / 2022		N/A		
	P	11 / 22 / 2022		P	11 / 22 / 2022	(b) (6)
	P	11 / 22 / 2022		P	11 / 22 / 2022	
	P	11 / 22 / 2022		P	11 / 22 / 2022	
	P	11 / 22 / 2022		P	11 / 22 / 2022	
	P	11 / 22 / 2022		P	11 / 22 / 2022	
	P	06 / 21 / 2023		N/A		
	P	06 / 21 / 2023		N/A		
	P	06 / 21 / 2023		N/A		
	P	06 / 21 / 2023		N/A		

(b) (3) (A), (b) (4)

(b) (3) (A), (b) (4)

(b) (4)

NDE INSPECTION REPORT – RED HILL EMERGENT REPAIR				
(b) (4) Project Number: 9845.02		Pipe Size: (b) (3) (A)	Contract No.: N39430-20-D2225 TO N3943021F4207	Date Inspected: 11/28/2022
Inspector/Engineer: (b) (6)		Level: II		
VISUAL INSPECTION (VT)				
NDE Procedure No.: (b) (4)		Technique: Direct	White Light Source: Flashlight	
MAGNETIC PARTICLE INSPECTION (MT)				
NDE Procedure No.: (b) (4)	Visibility: Fluorescent	Technique: AC Yoke	Equipment S/N: N2090	Method: Wet
Light Source: 64828		Material Type: Carbon Steel	Material Thickness: (b) (3) (A)	

INSPECTION RECORD		
Location ID	Photo	Inspection Performed and Status (Accept / Reject)
(b) (3) (A)		<input checked="" type="checkbox"/> VT <input checked="" type="checkbox"/> MT <input checked="" type="checkbox"/> Accept <input type="checkbox"/> Reject Rejected Inspection: N/A
<input type="checkbox"/> Initial <input type="checkbox"/> Root Pass <input checked="" type="checkbox"/> Final <input type="checkbox"/> Repair		
Notes: Click or tap here to enter text.		

(b) (4)

(b) (4)

NDE INSPECTION REPORT – RED HILL EMERGENT REPAIR

(b) (4)

Project Number: 9845.02	Pipe Size: (b) (3) (A)	Contract No.: N39430-20-D2225 TO N3943021F4207	Date Inspected: 11/28/2022	
Inspector/Engineer: (b) (6)	Level: II			
VISUAL INSPECTION (VT)				
NDE Procedure No.: (b) (4)	Technique: Direct	White Light Source: Flashlight		
MAGNETIC PARTICLE INSPECTION (MT)				
NDE Procedure No.: (b) (4)	Visibility: Fluorescent	Technique: AC Yoke	Equipment S/N: N2090	Method: Wet
Light Source: 64828	Material Type: Carbon Steel		Material Thickness: (b) (3) (A)	

INSPECTION RECORD

Location ID	Photo	Inspection Performed and Status (Accept / Reject)
(b) (3) (A)		<input checked="" type="checkbox"/> VT <input checked="" type="checkbox"/> MT <input checked="" type="checkbox"/> Accept <input type="checkbox"/> Reject Rejected Inspection: N/A
		<input type="checkbox"/> Initial <input type="checkbox"/> Root Pass <input checked="" type="checkbox"/> Final <input type="checkbox"/> Repair
Notes: Click or tap here to enter text.		

(b) (4)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	095
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	JP5.057
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
NDAAs	NDAAs 52	Tank Gallery	Tanks 17-20
Repair Description	(b) (4) (continued in comments below).		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Visual inspection was performed on the structural welds IAW AWS D1.1 code. Pipe butt welds 100% inspection via Radiographic Testing. Fillet welds on piping 100% inspection by VT and MT or PT.		Contractor QC Records Reviewed CQCP and Daily Reports
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 30 MAY 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Pages 2-3.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments
(b) (3) (A)

Contractor fabricated and installed new support frames and low friction pipe supports, new HPV, repaired and provided new fire blankets on Dresser couplings. NDE result table, NDE inspection report, weld map/design detail included for reference.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

EMERGENT PIPELINE REPAIRS

REPAIR ID	ROOT PASS							COVER PASS											
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
(b) (3) (A)	N/A							(b) (6)	03 / 24 / 2022	P	03 / 25 / 2022	(b) (6)	P	03 / 25 / 2022	(b) (6)	P	03 / 30 / 2022	(b) (6)	
	TEMPORARY PIPING - NOT FOR							STRUCTURAL RESTRAINT ONLY											
	ROOT PASS							COVER PASS											
	N/A								03 / 24 / 2022	P	03 / 25 / 2022						P	03 / 30 / 2022	
	TEMPORARY PIPING - NOT FOR							STRUCTURAL RESTRAINT ONLY											
	ROOT PASS							COVER PASS											
	N/A							03 / 23 / 2022	P	03 / 25 / 2022			P	03 / 25 / 2022					
	TEMPORARY PIPING - NOT FOR							STRUCTURAL RESTRAINT ONLY											
	ROOT PASS							COVER PASS											
	N/A								03 / 24 / 2022	P	03 / 25 / 2022			P	03 / 25 / 2022				
	ROOT PASS							COVER PASS											
	N/A							03 / 18 / 2022	P	03 / 18 / 2022			P	03 / 18 / 2022					
	TEMPORARY PIPING - NOT FOR							STRUCTURAL RESTRAINT ONLY											
	ROOT PASS							COVER PASS											
	P	03 / 10 / 2022	(b) (6)	03 / 10 / 2022	P	(b) (4)	03 / 10 / 2022		03 / 10 / 2022	P	03 / 11 / 2022			P	03 / 11 / 2022		P	03 / 30 / 2022	(b) (6)
ROOT PASS							COVER PASS												
P	03 / 11 / 2022		03 / 11 / 2022	P		03 / 11 / 2022		03 / 11 / 2022	P	03 / 14 / 2022			P	03 / 14 / 2022		P	03 / 30 / 2022		

r 095 - K.d

EMERGENT PIPELINE REPAIRS

REPAIR ID	ROOT PASS							Repair 095 - K.d										COVER PASS				
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR				
(D) (3) (A)	P	05 / 12 / 2022		05 / 12 / 2023	P	(b) (6), (b) (4)	05 / 12 / 2023	(b) (6)	05 / 13 / 2023	P	05 / 13 / 2023	(b) (6)				P	05 / 16 / 2022		(b) (6)			
	ROOT PASS							COVER PASS														
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR				
	P	05 / 12 / 2022		05 / 12 / 2023	P	(b) (6)	03 / 11 / 2022	(b) (6)	03 / 11 / 2022	P	03 / 14 / 2022	(b) (6)				P	05 / 16 / 2022		(b) (6)			
	ROOT PASS							COVER PASS														
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR				
			(b) (6)	03 / 17 / 2022				SHOP WELD								P	03 / 30 / 2022					
	ROOT PASS							COVER PASS														
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR				
			(b) (6)	03 / 16 / 2022				SHOP WELD								P	03 / 30 / 2022					
	ROOT PASS							COVER PASS														
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR				
			(b) (6)	03 / 16 / 2022				SHOP WELD								P	03 / 30 / 2022					
	ROOT PASS							COVER PASS														
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR				
			(b) (6)	03 / 17 / 2022				SHOP WELD								P	03 / 30 / 2022					
	ROOT PASS							COVER PASS														
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR				
			(b) (6)	03 / 15 / 2022				SHOP WELD								P	03 / 30 / 2022					

(b) (3) (A), (b) (4)

(b) (3) (A), (b) (4)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 22-109

Report No.: GS033022

Page 2 of 2

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*											REMARKS			
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T.I.	Film Artifact	
(b) (3) (A)	0-12	.020	X													(b) (3) (A)
	12-24		X													
	24-36		X		/											
	36-0		X													
(b) (3) (A)	0-12	.020	X													(b) (3) (A)
	12-24		X													
	24-36		X													
	36-0		X													

(b) (6)

Film Interpreter

II

SNT-TC-1A Level

3-30-2022

Date of Inspection

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 22-109

Report No.: GS051622

Page 2 of 3

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*											REMARKS			
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T. I.	Film Artifact	
(b) (3) (A)	0-13	.020	X													T20
	13-26		X													
	26-0		X	/												
	0-13	.020	X													T20
	13-26		X													
	26-0		X													
	0-13	.020	X													
	13-26		X													
	26-0		X													
	0-14	.020	X													
	14-28		X													
	28-42		X													
	42-0		X													

(b) (6)

Film Interpreter

SNT-TC-1A Level

Date of Inspection

II

5-16-2022

(b) (4)

(b) (4)


W. O. No.: 22-098
Report No.: 6531822
Date: 3/18/22
Page 1 of 2

RADIOGRAPHIC INSPECTION REPORT

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3
PROJECT TK 20	DWG. NO.	PROCEDURE ASME REV C	ACC. PROC. B31.3 REV 2015
RT SOURCE TRIG	FILM AGFA D5	PB SCREENS	PENS: ASTM
(b) (3) (A)		SHIMS MAT'L/THKNS	MATERIAL CS
(b) (3) (A)		TYPE IB	TECHNIQUE USED 3
(b) (3) (A)		MATERIAL SS	EXPOSURE TIME 1:45
(b) (3) (A)		LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC
(b) (3) (A)		THICKNES (b) (3) (A)	JOINT TYP
(b) (3) (A)		PIPE DIA.	

1. Single Wall




Panoramic

2. Single Wall



Offset

3. Double Wall



4. Double Wall 0/90



Elliptical

5. Plate



6. Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS	REMARKS															
			ACCEPT	REJECT	Porosity	slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Stick Back	T.I.	Film Artifact				
W5	0-13	.020	X	/													T20	
	13-24	/	X															
	26-0	/	X	/														
W6	0-13	.020	X	/														T20
	13-24	/	X															
	26-0	/	X															
W7	0-13	.020	X	/														T20
	13-24	/	X															
	26-0	/	X															

(b) (6)

Radiographer

Date

Film Interpreter

II
SNT-TC-1A Level

3/18/22
Date of Inspection

Customer

(b) (4)

NDE INSPECTION REPORT – RED HILL EMERGENT REPAIR

(b) (4)		NDE INSPECTION REPORT – RED HILL EMERGENT REPAIR		
Project Number: 9845.02	Pipe Size: (b) (3) (A)	Contract No.: N39430-20-D2225 TO N3943021F4207	Date Inspected: 05/25/2022	
Inspector/Engineer: (b) (6)	Level: II			
VISUAL INSPECTION (VT)				
NDE Procedure No.: (b) (4)	Technique: Direct	White Light Source: Flashlight		
MAGNETIC PARTICLE INSPECTION (MT)				
NDE Procedure No.: (b) (4)	Visibility: Fluorescent	Technique: AC Yoke	Equipment S/N: N0028	Method: Wet
Light Source: 64828	Material Type: Carbon Steel		Material Thickness: (b) (3) (A)	

INSPECTION RECORD

Location ID	Photo	Inspection Performed and Status (Accept / Reject)
(b) (3) (A)		<input checked="" type="checkbox"/> VT <input checked="" type="checkbox"/> MT <input checked="" type="checkbox"/> Accept <input type="checkbox"/> Reject Rejected Inspection: N/A

Initial Root Pass Final Repair

Notes: Click or tap here to enter text.

(b) (4)

EMERGENT PIPELINE REPAIRS

REPAIR ID	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR
(b) (3) (A)	FILLET WELD							(b) (6)	05 / 06 / 2022	F	05 / 09 / 2022	(b) (6)						
									05 / 10 / 2022	P	05 / 10 / 2022							
								STRUCTURAL WELD										
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	P	05 / 05 / 2022	(b) (6)	05 / 05 / 2022	P	(b) (6)	05 / 05 / 2022	05 / 05 / 2022	P	05 / 05 / 2022					P	05 / 16 / 2022	(b) (6)	
								STRUCTURAL WELD										
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	FILLET WELD							05 / 06 / 2022	F	05 / 09 / 2022								
								STRUCTURAL WELD										
	ROOT PASS							COVER PASS										
FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR		
P	05 / 10 / 2022	(b) (6)	05 / 10 / 2022	P	(b) (6)	05 / 11 / 2022	05 / 11 / 2022	P	05 / 11 / 2022					P	05 / 16 / 2022	(b) (6)		
ROOT PASS							COVER PASS											
FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	DATE	VT P/F	DATE	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR		
P	05 / 10 / 2022		P	05 / 11 / 2022		05 / 11 / 2022		P	05 / 11 / 2022					P	05 / 16 / 2022			
ROOT PASS							COVER PASS											
FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	DATE	VT P/F	DATE	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR		
P	05 / 17 / 2022		P	05 / 18 / 2022		05 / 18 / 2022		P	05 / 19 / 2022					P	05 / 24 / 2022			
ROOT PASS							COVER PASS											
FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	DATE	VT P/F	DATE	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR		
P	05 / 19 / 2022		P	05 / 19 / 2022		05 / 19 / 2022		P	05 / 19 / 2022					P	05 / 24 / 2022			

Repair 095 - K.e

REPAIR ID	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR
(b) (3) (A)	FILLET WELD							(b) (6)	05 / 24 / 2022	P	05 / 25 / 2022	(b) (6)	P	05 / 25 / 2022	(b) (6)			
								STRUCTURAL WELD										
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	SHOP WELD							02 / 05 / 2022							P	04 / 05 / 2022	(b) (6)	
														P	04 / 04 / 2022			
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	SHOP WELD							02 / 05 / 2022							P	04 / 05 / 2022	(b) (6)	
														P	04 / 04 / 2022			
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	SHOP WELD							02 / 05 / 2022							P	04 / 05 / 2022	(b) (6)	
														P	04 / 04 / 2022			
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	SHOP WELD							02 / 05 / 2022							P	04 / 05 / 2022	(b) (6)	
														P	04 / 04 / 2022			
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	SHOP WELD							02 / 05 / 2022							P	04 / 05 / 2022	(b) (6)	
														P	04 / 04 / 2022			
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	SHOP WELD							02 / 05 / 2022							P	04 / 05 / 2022	(b) (6)	
														P	04 / 04 / 2022			
	ROOT PASS							COVER PASS										
	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	
	P	01 / 10 / 2023		01 / 11 / 2023	P	(b) (6)	01 / 11 / 2023	01 / 12 / 2023	P	01 / 12 / 2023	(b) (6)				P	02 / 07 / 2023	(b) (6)	
												P	02 / 28 / 2023	(b) (6)	rc strike noted by EXWC			

(b) (3) (A), (b) (4)

(b) (3) (A), (b) (4)

(b) (4)






RADIOGRAPHIC INSPECTION REPORT

(b) (4)

V. O. No.: 22-109
Report No.: CS52422
Date: 5-24-22
Page 1 of 2

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3
PROJECT TK 18 piping	DWG. NO.	PROCEDURE NDT.006 REV C	ACC. PROC B31.3 REV 2015
RT SOURCE TR 192	FILM AGFA D5	PB SCREENS	PENS: ASTM
(b) (3) (A)		SHIMS MAT'L/THKNS	MATERIAL CS
		TYPE 1B	TECHNIQUE USED 3
		MATERIAL SS	EXPOSURE TIME 5:50
		LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC
		THICKN (b) (3) (A)	JOINT T
		PIPE DIA	

- Single Wall

Panoramic
- Single Wall

Offset
- Double Wall

Double Wall
- Double Wall 0/90

Elliptical
- Plate

Plate
- Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	DEFECTS											REMARKS		
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet	Undercut	Burn Thru	Stick Back	T. I.		Film Artifact	
W18-1	0-12	X			/											T18 ITEM E
	12-24	X		/	/											
	24-36	X								/						
	36-0	X														
W18-2	0-12	X														T18 ITEM E
	12-24	X														
	24-36	X														
	36-0	X														

(b) (6)

NT-TC-1A Level TJ Date of Inspection 5-24-22 Customer _____

(b) (4)

NDE INSPECTION REPORT – RED HILL EMERGENT REPAIR

(b) (4)

Inspector/Engineer: (b) (6)	Pipe Size: (b) (4)	Contract No.: N39430-20-D2225 TO N3943021F4207	Date Inspected: 05/25/2022	
Inspector/Engineer: (b) (6)		Level: II		
VISUAL INSPECTION (VT)				
NDE Procedure No: (b) (4)	Technique: Direct	White Light Source: Flashlight		
MAGNETIC PARTICLE INSPECTION (MT)				
NDE Procedure No: (b) (4)	Visibility: Fluorescent	Technique: AC Yoke	Equipment S/N: N0028	Method: Wet
Light Source: 64828	Material Type: Carbon Steel	Material Thickness: (b) (3) (A)		

INSPECTION RECORD

Location ID	Photo	Inspection Performed and Status (Accept / Reject)
(b) (3) (A)	(b) (3) (A)	<input checked="" type="checkbox"/> VT <input checked="" type="checkbox"/> MT <input checked="" type="checkbox"/> Accept <input type="checkbox"/> Reject Rejected Inspection: N/A
<input type="checkbox"/> Initial <input type="checkbox"/> Root Pass <input checked="" type="checkbox"/> Final <input type="checkbox"/> Repair		

Notes: Click or tap here to enter text.

(b) (4)

(b) (3) (A), (b) (4)

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR	
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A			
	P	06 / 15 / 2022		N/A			
	P	06 / 15 / 2022		N/A			
	P	06 / 15 / 2022		N/A			
	P	11 / 22 / 2022		P	11 / 22 / 2022	(b) (6)	
	P	11 / 22 / 2022		P	11 / 22 / 2022		
	P	11 / 22 / 2022		P	11 / 22 / 2022		
	P	11 / 22 / 2022		P	11 / 22 / 2022		
	P	11 / 22 / 2022		P	11 / 22 / 2022		
	P	06 / 21 / 2023		N/A			
	P	06 / 21 / 2023		N/A			
	P	06 / 21 / 2023		N/A			
	P	06 / 21 / 2023		N/A			

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	244
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	EPRC.K.u
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference				
EXWC	NDAAs Page 48 & 76	Tank Gallery	(b) (3) (A)				
Repair Description	(b) (3) (A)		Source Contract Reference N3943020D2225 N3943021F4207				
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing. Socket welds inspected via VT/PT.		Contractor QC Records Reviewed CQCP and Daily Reports				
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023						
Rework Needed		Photo Record Attached	Repair Work Validated as Complete				
<input type="radio"/>	Yes	<input checked="" type="radio"/> No	See Page 2.	<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

Comments

Contractor removed threaded high point vent assembly. Replaced pipe connection with butt welded insert type vessolet. Small bore piping connections socket welded to and through flanges for new ball valve. Threaded end cap installed.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

(b) (6)

WELD INFORMATION						INSPECTION INFORMATION						
Weid ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS	
(b) (3) (A)	1	(b) (3) (A)	BW	16" Pipe	-	2" vessel-o-let	(b) (6)	6/14/2023	CWI VT	(b) (6)	6/14/2023	PASSED
	2		BW	2" vessel-o-let	-	2" RFWN Flange		6/9/2023	CWI VT		6/30/2023	PASSED
	3		SW	2" RFSW Flange		PIPE		6/22/2023	CWI VT		6/12/2023	PASSED
	4		SW	PIPE		90* SW ELBOW		6/22/2023	CWI VT		6/29/2023	PASSED
	5		SW	90* SW ELBOW		PIPE		6/22/2023	CWI VT		6/29/2023	PASSED
	6		SW	PIPE		90* SW ELBOW		6/22/2023	CWI VT		6/29/2023	PASSED
	7		SW	90* SW ELBOW		PIPE NIPPLE (TOE)		6/22/2023	CWI VT		6/29/2023	PASSED
									PT		6/29/2023	PASSED
	1		BW	18" Pipe	-	1" vessel-o-let		6/16/2023	CWI VT		6/16/2023	PASSED
	2		BW	1" vessel-o-let	-	1" RFWN Flange		6/9/2023	CWI VT		6/30/2023	PASSED
	3		SW	SW FLG	-	PIPE		6/28/2023	PT		6/12/2023	PASSED
	4		SW	PIPE		90* SW ELBOW		6/28/2023	PT		6/30/2023	PASSED
	5		SW	90* SW ELBOW		PIPE		6/28/2023	PT		6/30/2023	PASSED
	6		SW	PIPE		90* SW ELBOW		6/28/2023	PT		6/30/2023	PASSED
	7		SW	90* ELBOW		PIPE NIPPLE (TOE)		6/28/2023	PT		6/30/2023	PASSED
	1		BW	12" Pipe	-	1" vessel-o-let		6/30/2023	CWI VT			PASSED
	2		BW	1" vessel-o-let	-	1" RFWN Flange		6/30/2023	CWI VT		7/5/2023	PASSED
	3		SW	1" RFSW Flange		PIPE		6/21/2023	CWI VT		7/5/2023	PASSED
	4		SW	PIPE		90* SW ELBOW		6/21/2023	CWI VT		6/29/2023	PASSED
	5		SW	90* SW ELBOW		PIPE		6/21/2023	CWI VT		6/29/2023	PASSED
	6		SW	PIPE		90* SW ELBOW		6/21/2023	CWI VT		6/29/2023	PASSED
	7		SW	90* SW ELBOW		PIPE NIPPLE (TOE)		6/21/2023	CWI VT		6/29/2023	PASSED
									PT		6/29/2023	PASSED
	1		BW	12" Pipe	-	1" vessel-o-let		6/14/2023	CWI VT			PASSED
	2		BW	1" vessel-o-let	-	1" RFWN Flange		6/15/2023	CWI VT		7/5/2023	PASSED
	3		SW	1" RFSW Flange		PIPE		6/21/2023	CWI VT		7/5/2023	PASSED
	4		SW	PIPE		90* SW ELBOW		6/21/2023	CWI VT		6/29/2023	PASSED
	5		SW	90* SW ELBOW		PIPE		6/21/2023	CWI VT		6/29/2023	PASSED
	6		SW	PIPE		90* SW ELBOW		6/21/2023	CWI VT		6/29/2023	PASSED
	7		SW	90* SW ELBOW		PIPE NIPPLE (TOE)		6/21/2023	CWI VT		6/29/2023	PASSED
									PT		6/29/2023	PASSED
	1		BW	12" Pipe	-	1" vessel-o-let		6/14/2023	CWI VT			PASSED
	2		BW	1" vessel-o-let	-	1" RFWN Flange		6/15/2023	CWI VT		7/5/2023	PASSED
	3		SW	1" RFSW Flange		PIPE		6/21/2023	CWI VT		7/5/2023	PASSED
									PT		6/29/2023	PASSED

Repair 244

(b) (3) (A)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

W. O. No.: 23-034

Report No.: G-5062723

Page 2 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS 'UG'	DEFECTS												
			AC-ROSET	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burr Thru	Suck Back	T. I.	Film Artifact	
(b) (3) (A)	1-2	.020	X												
	2-3	/	X												
	3-4	/	X												
	4-1	/	X												
(b) (3) (A)	1-2	.020	X												
	2-3	/	X												
	3-4	/	X												
	4-1	/	X												
(b) (3) (A)	0	.020	X												
	60	/	X												
	120	/	X												
	1-2	.020	X												
(b) (3) (A)	2-3	/	X												
	3-4	/	X												
	4-1	/	X												
	1-2	.020	X												
(b) (3) (A)	2-3	/	X												
	3-4	/	X												
	4-1	/	X												

(b) (6)

Film Interpreter

SNT-TC-1A Level

II

6-29-2023

Date of Inspection

(b) (4)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT





W. O. No.: 23-034

Report No.: GSG1223

Date: 6/12/23

Page 1 of 1

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3	1. Single Wall
PROJECT Red Hill emergent	DWG. NO.	PROCEDURE ASTM06 REV C	ACC. PROC. B31.3 REV 7013	
RT SOURCE DR192	FILM AGFA D5	PB SCREENS	PENS: ASTM	2. Single Wall
(b) (3) (A)	(b) (3) (A)	(b) (3) (A)	SHIMS MAT'L/THKNS	
(b) (3) (A)	(b) (3) (A)	(b) (3) (A)	MATERIAL SS	3. Double Wall
(b) (3) (A)	(b) (3) (A)	(b) (3) (A)	TECHNIQUE USED G	
(b) (3) (A)	(b) (3) (A)	(b) (3) (A)	EXPOSURE TIME 1.15	4. Double Wall 0/90
(b) (3) (A)	(b) (3) (A)	(b) (3) (A)	PROCESSING	
(b) (3) (A)	(b) (3) (A)	(b) (3) (A)	MANUAL AUTOMATIC	5. Plate
(b) (3) (A)	(b) (3) (A)	(b) (3) (A)	PIPE	6. Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	REMARKS															
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penetr.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact				
(b) (3) (A)	0	.020	X															
(b) (3) (A)	60	/	X															
(b) (3) (A)	120	/	X															
(b) (3) (A)	0	.020	X															
(b) (3) (A)	60	/	X															
(b) (3) (A)	120	/	X															
(b) (3) (A)	0	.020	X															
(b) (3) (A)	60	/	X															
(b) (3) (A)	120	/	X															

(b) (6)

SNT-TC-1A Level Date of Inspection 6/12/23 Customer

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; Various Tanks	Page 1 of 1
P.O. No.:	Job No.: 23-034	
(b) (4) Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS063023		

ITEM: Various Tank Piping Socket Welds

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: Carbon Steel		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White FC >100		(b) (4) Control # _____		UV Meter _____ N/A X

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	(b) (3) (A)
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By (b) (6) Level II Date: 06-30-23 Reviewed By: Date:

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	250
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	PSAR.02
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference					
Stress Analysis	Page 16 (b) (4) pg. 337 & 389	Tank Gallery	Tank (b) (4)					
Repair Description	Mitigate overstress at (b) (3) (A) Provide a new pipe support in accordance with recommendation in Pipeline Stress Analysis and Structural Evaluation Report dated Sep 2022. [PSAR.02]		Source Contract Reference N3943020D2225 N3943021F4207					
Description of Contractor QC Method(s) Used	Methods outlined in CQCP. Visual inspection and Magnetic Particle Inspection (MT) was performed on the structural welds IAW AWS D1.1 code, 50% random.		Contractor QC Records Reviewed CQCP and Daily Reports					
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023							
Rework Needed		Photo Record Attached	Repair Work Validated as Complete					
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	See Page 2.	<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

Comments

Contractor installed new concrete pedestal with embedded anchors for steel beam column support. between Pipe Support (b) (3) (A) Beams support welded to existing structural member. Visual inspection and MT was performed on the structural welds IAW AWS D1.1 code, 50% random.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	02 / 28 / 2023	(b) (6)	P	03 / 07 / 2023	(b) (4)
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 06 / 2023		N/A		
	P	06 / 06 / 2023		N/A		
	P	06 / 06 / 2023		P	06 / 26 / 2023	(b) (4)
	P	06 / 06 / 2023		P	06 / 26 / 2023	
	P	06 / 15 / 2022		N/A		
	P	06 / 15 / 2022		N/A		
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				
P	06 / 15 / 2022	N/A				

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; JBPHH	Date: 06-30-2023
P.O. No.: NA	Job No. 23-034	
(b) (4) Procedure: NDT 003.2 revD	Code: AWS D1.1	
Report No.: KS06302023		

MATERIAL	MAGNETIZING TECHNIQUE	MAGNETIZING EQUIPMENT
Type: C/S	Prod: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC Spac: (b) (3) (A)	Mfg.: Parker Serial #: 23962
Thickness: STD	Amps: fixed Coil Dia. _____	Calibration Date 06/01/2023
Geometry: <input type="checkbox"/> Pipe <input checked="" type="checkbox"/> Plate <input type="checkbox"/> Rod <input type="checkbox"/> Other: _____	Longitudinal Turns: n/a Amp Turns: _____	Field Verification By: Pie Gauge
Item: Repairs on Pipe Supports	Direct: n/a Circular: n/a Central Conductor: n/a Amps: n/a	UV Meter: n/a MODEL: n/a Serial #: n/a
Stage of Mfg.: New	Inspection Medium: <input checked="" type="checkbox"/> Dry Powder <input type="checkbox"/> Wet Visible	Color: RED Type Batch No.: 22A006
Surface Condition: Buffed Clean	Illumination: <input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet	

Item(s)	Accept	Reject	Item(s)	Accept	Reject	Sketch/Notes
Pipe Supports/Braces						<div style="border: 2px dashed red; border-radius: 15px; padding: 10px;"> <p>MT Inspection was requested and performed on Repairs made on Pipe Supports.</p> <p>No relevant indications were found during this inspection.</p> </div>
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
	<input checked="" type="checkbox"/>	<input type="checkbox"/>				

Performed By: (b) (6)	Date: 06/30/2023	Reviewed By:	Date:	Page 1 of 1
-----------------------	------------------	--------------	-------	-------------

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	251
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	PSAR.08
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
Stress Analysis	22	Tank Gallery	(b) (3) (A)
Repair Description	<p style="text-align: center;">(b) (4)</p> in accordance with recommendation in Pipeline Stress Analysis and Structural Evaluation Report dated Sep 2022. (See Comments).		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in CQCP. Visual inspection and Magnetic Particle Inspection (MT) was performed on the structural welds IAW AWS D1.1 code, 50% random.		Contractor QC Records Reviewed CQCP and Daily Reports
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily Final acceptance by government. Date: 14 JUN 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments
(b) (3) (A)

Inserts photos of pipe support numbers provided for clarity.
 Visual inspection and MT was performed on the structural welds IAW AWS D1.1 code, 50% random.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 27 / 2023	(b) (4)
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	04 / 07 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 22 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 29 / 2023		P	04 / 27 / 2023	
	P	03 / 30 / 2023		P	04 / 27 / 2023	
	P	03 / 23 / 2023		P	04 / 27 / 2023	
	P	03 / 24 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	ir 251 P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
P	02 / 28 / 2023	P	03 / 07 / 2023			

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	02 / 28 / 2023	(b) (6)	P	03 / 07 / 2023	(b) (4)
Repair 251	P	02 / 28 / 2023	(b) (6)	P	03 / 07 / 2023	(b) (4)
(b) (3) (A)	P	02 / 28 / 2023	(b) (6)	P	03 / 07 / 2023	(b) (4)
(b) (3) (A)	P	02 / 28 / 2023	(b) (6)	P	03 / 07 / 2023	(b) (4)
(b) (3) (A)	P	02 / 28 / 2023	(b) (6)	P	03 / 07 / 2023	(b) (4)
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 30 / 2023	(b) (4)
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 26 / 2023	(b) (4)
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 26 / 2023	(b) (4)
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 26 / 2023	(b) (4)
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 26 / 2023	(b) (4)
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 26 / 2023	(b) (4)
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 26 / 2023	(b) (4)
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	N/A		
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	N/A		
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 26 / 2023	(b) (4)
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 26 / 2023	(b) (4)
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A		
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A		
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A		
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A		
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A		
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A		
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A		
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A		
(b) (3) (A)	P	06 / 15 / 2022	(b) (6)	N/A		

(b) (3) (A), (b) (4)

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; JBPHH	Date: 03-07-2023
P.O. No.: NA	Job No. 23-088	
(b) (4) Procedure: NDT 003.2 revD	Code: AWS D1.1	
Report No.: KS03072023		

MATERIAL	MAGNETIZING TECHNIQUE	MAGNETIZING EQUIPMENT
Type: C/S	Prod: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC Spacing: (b) (3) (A)	Mfg.: Parker Serial #: 23962
Thickness: STD	Amps: fixed Coil Dia. _____	Calibration Date 01/01/2023
Geometry: <input type="checkbox"/> Pipe <input checked="" type="checkbox"/> Plate <input type="checkbox"/> Rod <input type="checkbox"/> Other: _____	Longitudinal Turns: n/a Amp Turns: _____	Field Verification By: Pie Gauge
Item: New Pipe Support Angle Braces	Direct: n/a	UV Meter: n/a
Stage of Mfg.: New	Circular: n/a	MODEL: n/a Serial #: n/a
Surface Condition: Buffed Clean	Central Conductor: n/a	
	Amps: n/a	
	Inspection Medium: <input checked="" type="checkbox"/> Dry Powder <input type="checkbox"/> Wet Visible	Color: RED
	illumination: <input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet	Type Batch No.: 22A006

Item(s)	Accept	Reject	Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<p>MT Inspection was requested and performed on 50% (picked at random) Pipe Support (b) (3) (A)</p> <p>No relevant indications were found during this inspection.</p>

Performed By: (b) (6) Date 03/14/2023 Reviewed By: Date: Page 1 of 1

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	252
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	PSAR.09
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
Stress Analysis	23	Tank Gallery	(b) (3) (A)
Repair Description	(b) (3) (A)		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in CQCP. Visual inspection was performed on the structural welds IAW AWS D1.1 code, 50% random.		Contractor QC Records Reviewed CQCP and Daily Reports
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments

(b) (3) (A)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

(b) (3) (A), (b) (4)

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; JBPHH	Date: 04-27-2023
P.O. No.: NA	Job No. 23-121	
(b) (4) Procedure: NDT 003.2 revD	Code: AWS D1.1	
Report No.: KS04272023		

MATERIAL	MAGNETIZING TECHNIQUE	MAGNETIZING EQUIPMENT
Type: C/S	Prod: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC Spacing: (b) (3) (A)	Mfg.: Parker Serial #: 23962
Thickness: STD	Amps: fixed Coil Dia. _____	Calibration Date 04/01/2023
Geometry: <input type="checkbox"/> Pipe <input checked="" type="checkbox"/> Plate <input type="checkbox"/> Rod	Longitudinal Turns: n/a Amp Turns: _____	Field Verification By: Pie Gauge
<input type="checkbox"/> Other: _____	Direct: n/a	UV Meter: n/a
Item: Repairs on Pipe Supports	Circular: n/a	MODEL: n/a Serial #: n/a
Stage of Mfg.: New	Central Conductor: n/a	
Surface Condition: Buffed Clean	Amps: n/a	
	Inspection Medium: <input checked="" type="checkbox"/> Dry Powder <input type="checkbox"/> Wet Visible	Color: RED
	illumination: <input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet	Type Batch No.: 22A006

Item(s)	Accept	Reject	Item(s)	Accept	Reject	Sketch/Notes
Pipe Supports/Braces	<input checked="" type="checkbox"/>	<input type="checkbox"/>				<div style="border: 2px dashed red; border-radius: 50%; padding: 10px;"> <p>MT Inspection was requested and performed on 50% (welds were picked at random)</p> <p>(b) (3) (A)</p> <p>No relevant indications were found during this inspection.</p> </div>
(b) (3) (A)						

Performed By: (b) (6) Date 05/01/2023 Reviewed By: Date: Page 1 of 4

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	253
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	PSAR.11
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	14 JUL 2023
QV Engineer	(b) (7)(A)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
Stress Analysis	24	Tank Gallery	(b) (3) (A)
Repair Description	(b) (3) (A) recommendation in Pipeline Stress Analysis and Structural Evaluation Report dated Sep 2022. [PSAR.11]		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in CQCP. Visual inspection was performed on the structural welds IAW AWS D1.1 code, 50% random.		Contractor QC Records Reviewed QCP and Daily Reports
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
<input checked="" type="radio"/>	No	See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments
(b) (3) (A)

Visual inspection was performed on the structural welds IAW AWS D1.1 code, 50% random.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	14 JUL 2023

(b) (3) (A)

**EMERGENT PIPELINE REPAIRS
STRUCTURAL WELD LOG**

LOCATION / REPAIR ID	VT P/F	FINAL ACCEPTANCE DATE	INSPECTOR	MT / PT / UT P/F	DATE	INSPECTOR
(b) (3) (A)	P	06 / 06 / 2023	(b) (6)	P	06 / 27 / 2023	(b) (4)
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	04 / 07 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	04 / 14 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
ir 253	P	03 / 22 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 28 / 2023		P	04 / 27 / 2023	
	P	03 / 29 / 2023		P	04 / 27 / 2023	
	P	03 / 30 / 2023		P	04 / 27 / 2023	
	P	03 / 23 / 2023		P	04 / 27 / 2023	
	P	03 / 24 / 2023		P	04 / 27 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	06 / 06 / 2023		P	06 / 30 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	03 / 20 / 2023		P	04 / 27 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	
	P	02 / 28 / 2023		P	03 / 07 / 2023	

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill; JBPHH	Date: 04-27-2023
P.O. No.: NA	Job No. 23-121	
(b) (4) Procedure: NDT 003.2 revD	Code: AWS D1.1	
Report No.: KS04272023		

MATERIAL	MAGNETIZING TECHNIQUE	MAGNETIZING EQUIPMENT
Type: C/S	Prod: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC Spacing (b) (3) (A)	Mfg.: Parker Serial #: 23962
Thickness: STD	Amps fixed Coil Dia. _____	Calibration Date 04/01/2023
Geometry: <input type="checkbox"/> Pipe <input checked="" type="checkbox"/> Plate <input type="checkbox"/> Rod	Longitudinal Turns n/a Amp Turns _____	Field Verification By: Pie Gauge
<input type="checkbox"/> Other: _____	Direct n/a	UV Meter: n/a
Item: Repairs on Pipe Supports	Circular n/a	MODEL: n/a Serial #: n/a
Stage of Mfg.: New	Central Conductor n/a	
	Amps n/a	
Surface Condition: Buffed Clean	Inspection Medium <input checked="" type="checkbox"/> Dry Powder Color: RED	
	<input type="checkbox"/> Wet Visible Type Batch No.: 22A006	
	Illumination <input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet	

Item(s)	Accept	Reject	Item(s)	Accept	Reject	Sketch/Notes
Pipe Supports/Braces						
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>				MT Inspection was requested and performed on 50% (welds were picked at random). (b) (3) (A) No relevant indications were found during this inspection.

Performed By: (b) (6) Date 05/01/2023 Reviewed By: Date: Page 1 of 4