

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	INC 032
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	FLC.VC.1
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	7 JUL 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
DLA/FLC	N/A	Joint Base Pearl Harbor	(b) (3) (A)
Repair Description	Replace LPDs (b) (3) (A) required before defueling. Replace 15ft tee section with LPD on F-24 line.		Source Contract Reference 47QSHA18D000Y W912DY21F0025 Service Order 740E
Description of Contractor QC Method(s) Used	Methods outlined in detail in QCP. Pipe butt welds 100% inspection via Radiographic Testing (shop welds) and Phased Array Ultrasonic Testing (field tie-in). Socket welds on piping 100% inspection by VT and MT. Pneumatic test and hydrostatic testing completed on affected spools.		Contractor QC Records Reviewed QCP and Daily Reports.
Description of QA Validation and Observations	QA methods outlined in QASP. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repair & reviewed contractor QC documentation. Final acceptance by government. Date: 6 JUL 2023		

Rework Needed		Photo Record Attached		Repair Work Validated as Complete					
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	See Page 2.		<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

Comments
 Contractor shop fabricated new tee spool and reducer spool for the F-24 piping (b) (3) (A) installing low point drain (LPD) assemblies on the F-24 line. Prior to installation, contractor drained residual fuel, and cold cut existing piping for removal. Contractor installed new LPD assemblies on existing F-76 piping (b) (3) (A) Pneumatic testing (b) (3) (A) x 2 hours) and hydrostatic testing (b) (3) (A) x 4 hours) were completed on the affected spools. After hydrostatic testing, protective coatings were applied.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	7 JUL 2023

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel

(b) (3) (A)

New F-24 piping spool installed within VC-1 with LPD assembly.

(b) (3) (A)

New F-24 piping spool installed within VC-1 tie-in point at chamber wall.

(b) (4), (b) (6)

Date: Saturday, June 3, 2023

Ticket No. CST 00005

Job Information		
Customer: (b) (4), (b) (6)	Contractor:	PO No.:
Requestor Name:	Job No./Name: PRL-740E	Acceptance Criteria: <input type="checkbox"/> API <input checked="" type="checkbox"/> ASME <input type="checkbox"/> AWS
Requestor Phone No.:	AFE No.: I0170	<input type="checkbox"/> B31.3 N <input type="checkbox"/> B31.3 S <input type="checkbox"/> B31.8 <input type="checkbox"/> Section 8 <input type="checkbox"/> Section 9
Job Location:	Work Order No.:	<input type="checkbox"/> 1104 <input type="checkbox"/> 650 <input type="checkbox"/> D1.1 <input type="checkbox"/> Other:

Radiographic		Dye Penetrant		Magnetic Particle		
Procedure:	Material:	Procedure:	Material:	Procedure: MT-2 Rev.3	Material: Carbon Steel	Yoke Model No.
Exposure: <input type="checkbox"/> DWE <input type="checkbox"/> SWE <input type="checkbox"/> DWV <input type="checkbox"/> SWV		Surface:	Technique:	Surface: As Welded	Technique: Wet	B100
Film Speed: <input type="checkbox"/> D-3 <input type="checkbox"/> D-4 <input type="checkbox"/> D-5 <input type="checkbox"/> D-7		Lighting:	Temp.:	Lighting: Natural	Temp.: Ambeint	Yoke Serial No.
Film <input type="checkbox"/> 70 mm <input type="checkbox"/> 8.5" x 10" <input type="checkbox"/> 8.5" x 17" <input type="checkbox"/> 8" x 10"		Cleaner:	Batch No.:	AC/DC: <input type="checkbox"/> AC <input checked="" type="checkbox"/> DC	Color: Black	11395
Size <input type="checkbox"/> 4.5" x 10" <input type="checkbox"/> 4.5" x 17" <input type="checkbox"/> 7" x 17" <input type="checkbox"/> 14" x 17"		Penetrant:	Batch No.:	Contrast: WCP-2	Batch No.: M5735	Yoke Cal. Date
Misc.:		Developer:	Batch No.:	Particler: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY	Batch No.: 17103K	12/2/2023

X-Ray No.	Location	Within Code		Pipe Size	Wall Thickness	No. of Exp.	IQI					Comments (Welder Stencil, Defect, Location, etc.)
		Yes	No				Wire Set	Wire No.	Hole Type	Slide S or F	VT Check	
1	MT 1	100% of Weld	✓	(b) (3) (A)								
2	MT 2	100% of Weld	✓									
3	MT 3	100% of Weld	✓									
4	MT 4	100% of Weld	✓									
5	MT 5	100% of Weld	✓									
6	MT 6	100% of Weld	✓									
7	MT 7	100% of Weld	✓									
8	MT 8	100% of Weld	✓									
9	MT 9	100% of Weld	✓									
10	MT 10	100% of Weld	✓									
11	MT 11	100% of Weld	✓									
12	MT 12	100% of Weld	✓									
13												
14												
15												
16												
17												
18												
19												
20												
21												
22												
23												
24												
25												

Terms and Abbreviations										Billing Information					
IP	Inadequate Penetration	IF	Incomplete Fusion	SP	Spherical Porosity	HB	Hollow Bead	IC	Internal Concavity	NI	No Indication	Total Hours:	2	R/T Mileage:	
IPD	Inadequate Penetration Due to High-Low	BT	Burn Through	CP	Cluster Porosity	ISI	Isolated Slag	IU	Internal Undercut	AD	Accumulation of Discontinuities	No. of Personnel:	2	Per Diem:	N/A
		PH	Pin Hole	CR	Crack	ESI	Elongated Slag	EU	External Undercut			Total No. of Welds:	12		

(b) (6)

NOTICE

(b) (4)

Customer Printed Name:	Customer Signature:	Date:	Phone No.
		6/3/2023	

(b) (4), (b) (6)

Date: Thursday, June 8, 2023

Contract No. CST 00007

Job information			
Customer: (b) (4), (b) (6)	Contractor:	PO No.:	
Requestor Name:	Job No./Name: PRL-740E	Acceptance Criteria: <input type="checkbox"/> API <input checked="" type="checkbox"/> ASME <input type="checkbox"/> AWS	
Requestor Phone No.:	A/E No.: I0170	<input checked="" type="checkbox"/> B31.3 N <input type="checkbox"/> B31.3 S <input type="checkbox"/> B31.8 <input type="checkbox"/> Section 8 <input type="checkbox"/> Section 9	
Job Location:	Work Order No.:	<input type="checkbox"/> 1104 <input type="checkbox"/> 650 <input type="checkbox"/> D1.1 <input type="checkbox"/> Other:	

Radiographic		Dye Penetrant		Magnetic Particle		
Procedure:	Material:	Procedure:	Material:	Procedure: MT-2 Rev.3	Material: Carbon Steel	Yoke Model No.
Exposure: <input checked="" type="checkbox"/> DWE <input type="checkbox"/> SWE <input type="checkbox"/> DWV <input checked="" type="checkbox"/> SWV		Surface:	Technique:	Surface: As Welded	Technique: Wet	B100
Film Speed: <input type="checkbox"/> D-3 <input type="checkbox"/> D-4 <input checked="" type="checkbox"/> D-5 <input type="checkbox"/> D-7		Lighting:	Temp.:	Lighting: Natural	Temp.: Ambient	Yoke Serial No.
Film <input checked="" type="checkbox"/> 70 mm <input type="checkbox"/> 3.5" x 10" <input type="checkbox"/> 3.5" x 17" <input type="checkbox"/> 8" x 10"		Cleaner:	Batch No.:	AC/DC: <input type="checkbox"/> AC <input checked="" type="checkbox"/> DC	Color: Black	11395
Size: <input type="checkbox"/> 4.5" x 10" <input type="checkbox"/> 4.5" x 17" <input type="checkbox"/> 7" x 17" <input type="checkbox"/> 14" x 17"		Penetrant:	Batch No.:	Contrast: WCP-2	Batch No.: M5735	Yoke Cal. Date
Misc.:		Developer:	Batch No.:	Particle: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY	Batch No.: 17L03K	12/2/2023

X-Ray No.	Location	Within Code		Pipe Size	Wall Thickness	No. of Exp.	IQI					Comments (Welder Stencil, Defect, Location, etc.)
		Yes	No				Wire Set	Wire No.	Hole Type	Side S or F	VT Check	
1	XR 1	0-1-2-0	✓	(b) (3) (A)		3	B	6		F		
2	XR 2	0-1-2-0	✓	(b) (3) (A)		3	B	6		F		
3	XR 3	0-1-2-0	✓	(b) (3) (A)		3	B	6		F		
4	XR 4	0-1-2-0	✓	(b) (3) (A)		3	B	6		F		
5	XR 5	0-1-2-0	✓	(b) (3) (A)		3	B	7		F		
6	XR 6	0-1-2-0	✓	(b) (3) (A)		3	B	7		F		
7	XR 7	0-1-2-0	✓	(b) (3) (A)		3	B	7		F		
8	XR 8	0-1-2-0	✓	(b) (3) (A)		3	B	7		F		
9	XR 9	0-1-2-0	✓	(b) (3) (A)		3	B	7		F		
10												
11	MT 13	TOTAL WELD	✓								(b) (3) (A)	
12	MT 14	TOTAL WELD	✓								(b) (3) (A)	
13	MT 15	TOTAL WELD	✓								(b) (3) (A)	
14	MT 16	TOTAL WELD	✓								(b) (3) (A)	
15	MT 17	TOTAL WELD	✓								(b) (3) (A)	
16	MT 18	TOTAL WELD	✓								(b) (3) (A)	
17	MT 19	TOTAL WELD	✓								(b) (3) (A)	
18	MT 20	TOTAL WELD	✓								(b) (3) (A)	
19	MT 21	TOTAL WELD	✓								(b) (3) (A)	
20	MT 22	TOTAL WELD	✓								(b) (3) (A)	
21												
22												
23												
24												
25												

Terms and Abbreviations											Billing Information				
IP	Inadequate Penetration	IF	Incomplete Fusion	SP	Spherical Porosity	HB	Hollow Bead	IC	Internal Concavity	NI	No Indication	Total Hours:	8	R/T Mileage:	170
IPD	Inadequate Penetration Due to High-Low	BT	Burn Through	CP	Cluster Porosity	ISI	Isolated Slag	IU	Internal Undercut	AD	Accumulation of Discontinuities	No. of Personnel:	3	Per Diem:	N/A
		PH	Pin Hole	CR	Crack	ESI	Elongated Slag	EU	External Undercut			Total No. of Welds:	19		

(b) (6)

(b) (6)

Date:	6/8/2023	Phone No.:	
-------	----------	------------	--

(b) (4)

(b) (4)

Inspection date: ILIN/21/2023

(b) (3) (A)

**Phased Array Ultrasonic Testing of
JBPHH, Vault Chamber 9, F-24 piping**

(b) (4)

Accepted per ASME B31.3

(b) (6)

PAUT/TOFD Level II (SNT-TC-1A)

(b) (4)

(b) (4)

Page 2 of 8

SCOPE

(b) (4) conducted a Semi-automated Phased Array Ultrasonic Testing (PAUT) examination for Goshawk at JBPHH on Oahu, HI on JUN/22/2023. The purpose of this examination was to test for weld quality per ASME B31.3.

TECHNIQUE

(b) (3) (A)

Limitations

Weld volume and HAZ coverage was 100% scanned from both sides of weld centerline. Scans were recorded using an Olympus Mini-wheel encoder.

CALIBRATION

Wedge delay, Sensitivity, and TCG calibration

Steel NAVSHIPS calibration standard (S/N: 03-8269) with (b) (3) (A) side drilled holes.

Steel (b) (3) (A) piping calibration standard (S/N: TNE-EII-005) with I.D./O.D. notches

INSPECTION RESULTS

Specification: ASME Section V

Procedure: NDT-005.6, Rev. A

Acceptance: ASME B31.3

Description	Results
Weld No. 01, (b) (3) (B)	Accepted

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

(b) (4)

Location: JBPHH Date: JUN/21/2023
Job No. 23-153
Code: ASME B31.3

MATERIAL

MAGNETIZING TECHNIQUE (b) (3) (A)

MAGNETIZING EQUIPMENT

Type: C/S	Yoke: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC	Coil Dia. _____	Mfg.: Contour probe	Serial #: 4778
Thickness: Variable	Amps _____	Longitudinal Turns _____	Calibration Date JUN/21/2023	
Geometry <input checked="" type="checkbox"/> Pipe <input type="checkbox"/> Plate <input type="checkbox"/> Rod	Direct _____	Amp Turns _____	Field Verification By: Pie Gauge	
<input type="checkbox"/> Other:	Circular _____		UV Meter : n/a	
Item: See below...	Central Conductor _____	Amps _____	MODEL: n/a	Serial #: n/a
Stage of Mfg.: See below...	Inspection Medium	<input checked="" type="checkbox"/> Dry Powder	Color: #8a (Red)	
Surface Condition: Wire wheel prepped	<u>Illumination</u>	<input type="checkbox"/> Wet Visible	Type Batch No.: 14B108	
	<input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet			

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	* No rejectable indications detected at time of inspection (b) (6)
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6) Level: II Date JUN/21/2023 Reviewed By: Date:

(b) (3) (A)

W01

(b) (3) (A)

W03

(b) (3) (A)

W02

(b) (4)

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

Location: Red Hill (b) (3) (A) Date: 06-19-2023
Job No. 23-153
Code: ASME B31.3

MATERIAL

MAGNETIZING TECHNIQUE

MAGNETIZING EQUIPMENT

Type: C/S
 Thickness: STD
 Geometry: Pipe Plate Rod
 Other: _____
 Item: New Piping or (b) (3) (A) _____
 Stage of Mfg.: New
 Surface Condition: Buffed Clean

Prod: AC DC Spacing: _____
 Amps: fixed _____ Coil Dia. _____
 Longitudinal Turns: n/a Amp Turns _____
 Direct: n/a
 Circular: n/a
 Central Conductor: n/a
 Amps: n/a

Inspection Medium: Dry Powder Wet Visible
 Color: RED
 Illumination: White Ultraviolet
 Type Batch No.: 22A006

Mfg.: Parker Serial #: 23962
 Calibration Date: 06/01/2023
 Field Verification By: Pie Gauge
 UV Meter: n/a
 MODEL: n/a Serial #: n/a

Item(s)	Accept	Reject	Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>				No relevant indications were found during this inspection. (b) (3) (A)
Weld #1	<input checked="" type="checkbox"/>	<input type="checkbox"/>				
Performed By: (b) (6)			Date: 06/19/2023	Reviewed By:	Date:	Page 1 of 1

LIQUID PENETRANT EXAMINATION RECORD


(b) (4) (b) (4)

Location: JBPHH (b) (3) (A)
 Job No.: 23-153
 Code: ASME B31.3

ITEM: Socket Welds

MATERIAL		PENETRANT MATERIAL			TECHNIQUE		
TYPE: Carbon Steel Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld		Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Preclean Drying Time: 5 Minutes Method of Application: Brush
Temperature: 60° F – 125° F Other _____		Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
		Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
		Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
			Illumination:	<input checked="" type="checkbox"/> White	FC <u>>100</u>		Control # _____ UV Meter N/A X
Item(s)	Accept	Reject	Sketch/Notes				
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	PT Inspection performed on the Low Point socket weld (b) (3) (A) No relevant indications noted.				
Performed By: (b) (6)	Level II	Date: 06-24-23	Reviewed By:	Date:			

Figure 9-6 VC1 P&ID



(b) (4)

Standard Form

Rev. No. -00-

Rev. Date: 24-Nov-16

Document No:

Print Date: 03-Jul-23

EXB-033

Title:	Pipe Hydrostatic Test Report Form				
Job No.:	I0170	Project Name:	(b) (4)	Location/Client:	Red Hill (b) (4)
Procedure Ref:	SOP 1.10.04			Date:	6/7/2023
Method (Soap/water, other):	N/A			Test PSI:	(b) (3) (A)
Light Source:	Ambient			Mat. Type (CS,SS):	CS
Metal Temp:	90.4°	Code (API, AWWA):	UFGS	PWHT: (Y / N):	N

Repair Leak Test and Inspection				
Pipe Description / Weld Number	Welder ID	ACC or REJ	Tester Name	Tester Initials
(b) (3) (A)	(b) (6)	ACC	(b) (6)	

Comments
Piping was hydrostatically tested to (b) (3) (A) and held for 4 hours with no pressure drop

Acceptance: This certificate documents a Hydro Test was performed on the referenced part(s). If any leaks, or other defects were found, they were corrected and retested prior to certificate sign off.

(b) (4)	(b) (6)	Date:	6/7/2023
---------	---------	--------------	----------

Client Rep:		Sign:		Date:	
--------------------	--	--------------	--	--------------	--

NOTES:
The Tee Section and the straight section were bolted together and tested as a pairing. Piping was pressurized to (b) (3) (A) and held for 4 hours with no pressure drop.

(b) (3) (A)

PIPE PRESSURE / Hydro TESTING LOG (On-site)

PROJECT TITLE (b) (4)

PROJECT LOCATION: Pearl Harbor HI. (VC1)

CONTRACT/TO: POND

PIPE ID	TEST CONDUCTED	DATE	PRESSURE (PSI)	TIME	RESULT	REF.	REMARKS
(b) (3) (A)	Pneumatic Test	06-22-23	(b) (3) (A)	1229 to 1441	PASS	(b) (4), (b) (6)	On-site test
	Pneumatic Test	06-22-23		1600 to 1802	PASS		On-site test
	Hydrostatic Test	06-27-23		1513 to 1913	PASS		On-site test
	Hydrostatic Test	06-27-23		1030 to 1432	PASS		On-site test

(b) (6)

07-03-23