

# ***Joint Task Force-Red Hill***

## ***Bi-Monthly Quality Validation Working Group Meeting***



**10 Aug 2023**



# BACKGROUND/DESCRIPTION

ENSURING A FREE AND OPEN INDO-PACIFIC

- On January 27, 2023, the Hawai'i Department of Health (DOH) conditionally approves the Independent Third-Party Quality Validation Plan, with the following conditions:
  - ~~Para #1, Provide resumes of those working QV (31 Jan) - OUTSTANDING~~
  - ~~Para #2, Provide QV Plan Addendum detailing testing requirements that will follow repairs (28 Feb)~~
  - ~~Para #3a, Provide DoH/EPA our first monthly QV report (23 Feb)~~
  - ~~Para #3b, Provide list of dates of major repair/inspection events that DoH/EPA can attend (23 Feb)~~
  - Para #4, Provide final report (last repair + 30 days)



# RFI from DOH

ENSURING A FREE AND OPEN INDO-PACIFIC

- Repairs 182-184, 188 hydrostatic test updates, still Aug. 11 delivery?
- INC28 - report mislabeled as 28 instead of INC-028
- 183 & 188 - reports don't indicate that structural welds passed
- Repair 249 QV status update -
- Update to est. delivery of INC25, INC27-INC31, INC44
  - INC-025: FOR line painting - non-repair, determination by Closure – 17 Aug
  - INC-026 rev: HPV, pending hydrotest report – 11 Aug
  - INC-027: AFFF sump testing – 31 Aug
  - INC-028: AFFF retention line repairs – 10 Aug
  - INC-029: AFFF cross connect to (b) (3) (A) – 10 Oct
  - INC-030: AFFF LPD – 10 Aug
  - INC-031: (b) (3) (A) Aug
  - INC-033 rev: HPV and LPD to existing spool – 10 Aug
  - INC-044: (b) (3) (A) cross over vent – 24 Aug



# ***QV Accounting***

ENSURING A FREE AND OPEN INDO-PACIFIC

- QV Complete = Sent to DOH/EPA.
  - “253” = 248/253 repairs; 5 remain.
  - “INC” = 37/44; 7 remain.
- QV Conditionally Approved
  - DOH = 248/253, 37/37 Incremental
  - EPA = 248/253, 15/37 Incremental



# Quality Validation Report

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Validation Complete	Date	Location
182	<p>Repair Description Cont.: "The (b) (3) (A) side of the bulkhead has a half sleeve (b) (3) (A) to eliminate the non-standard repair in the bulkhead. The piping will need to be re-anchored. Replace piping through bulkhead." (b) (3) (A)</p> <p>Contractor used the existing bulkhead penetration as a sleeve for the new pipe segment. Contractor installed and (b) (3) (A) reducers to the (b) (3) (A), sleeved the (b) (3) (A) through the existing piping and reduced again to mate to a weld neck flange set. To prevent thrust movement, Contractor fillet welded shear lugs butting up to the bulkhead sleeve. Contractor installed Teflon centralizers to prevent the pipe from contacting the interior of the bulkhead sleeve. NDE result table, NDE inspection report, weld map/design detail, hydrotest result included for reference.</p>	8 Aug 23	(b) (3) (A)
183	<p>At bulkhead penetration (b) (3) (A), Contractor used the existing bulkhead penetration as a sleeve for the new pipe segment. Contractor installed and (b) (3) (A) reducers to the mainline, sleeved the (b) (3) (A) through the existing piping and reduced again to mate to a weld neck flanged spool on the (b) (3) (A) side of the repair. To prevent thrust movement, Contractor fillet welded shear lugs butting up to the bulkhead sleeve. Contractor installed Teflon centralizers to prevent the pipe from contacting the interior of the bulkhead sleeve. NDE result table, NDE inspection report, weld map/design detail and hydrotest result included for reference.</p>	8 Aug 23	(b) (3) (A)



# Quality Validation Report

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Validation Complete	Date	Location
184	<p>At bulkhead penetration (b) (3) (A), Contractor used the existing bulkhead penetration as a sleeve for the new pipe segment. Contractor installed and (b) (3) (A) reducers to the mainline, sleeved the (b) (3) (A) through the existing piping and reduced again to mate to a weld neck flanged spool on the (b) (3) (A) side of the repair. To prevent thrust movement, Contractor fillet welded shear lugs butting up to the bulkhead sleeve. Contractor installed Teflon centralizers to prevent the pipe from contacting the interior of the bulkhead sleeve. NDE result table, NDE inspection report, weld map/design detail, and hydrotest result included for reference.</p>	8 Aug 23	(b) (3) (A)
188	<p>At bulkhead penetration (b) (3) (A), Contractor used the existing bulkhead penetration as a sleeve for the new pipe segment. Contractor installed and (b) (3) (A) reducers to the mainline, sleeved the (b) (3) (A) through the existing piping and reduced again to mate to a weld neck flanged spool on the (b) (3) (A) side of the repair. To prevent thrust movement, Contractor fillet welded shear lugs butting up to the bulkhead sleeve. Contractor installed Teflon centralizers to prevent the pipe from contacting the interior of the bulkhead sleeve. NDE result table, NDE inspection report, weld map/design detail, and hydrotest result included for reference.</p>	8 Aug 23	(b) (3) (A)



# Quality Validation Report

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Validation Complete	Date	Location
249	<p>At bulkhead penetration (b) (3) (A) Contractor used the existing bulkhead penetration as a sleeve for the new pipe segment. Contractor installed and (b) (3) (A) reducers to the mainline, sleeved the (b) (3) (A) through the existing piping and reduced again to mate to a weld neck flange. To prevent thrust movement, Contractor fillet welded shear lugs butting up to the bulkhead sleeve. Contractor installed Teflon centralizers to prevent the pipe from contacting the interior of the bulkhead sleeve. NDE result table, NDE inspection report, weld map/design detail and hydrotest result included for reference.</p>	8 Aug 23	(b) (3) (A)
INC -028	<p>In-house labor applied (b) (3) (A) caulking at every PVC joint along the entire length of the (b) (3) (A) e. Corroded pipe hangers were replaced in-kind, with plumber's wrap added for corrosion protection. Belly pump replaced; additional electrical repairs were identified in operational testing. Follow-on electrical repairs completed.</p>	8 Aug 23	(b) (3) (A)
INC -030	<p>Repair completed as a 2-step process. The broken PVC low point drain was first plugged with a mechanical compression plug rated for (b) (3) (A) psi of pressure. The assembly was then encased with a solvent-glued PVC coupler to the valve body, reinforced with a compression boot for impact protection. A threaded drip cap was installed to facilitate inspection. Reflective warning signs were secured to the assembly for awareness.</p>	8 Aug 23	(b) (3) (A)

## QUALITY VALIDATION (QV) REPORT

### Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	182
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	F24.A22.14
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	11 AUG 2023
QV Engineer	(b) (6)		

### VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference					
NDAAs	73	HT	(b) (3) (A)					
Repair Description	Non-standard repair at bulkhead. Pipe is anchored to the bulkhead using welded collars inside cast in place concrete. There is a repair sleeve through the bulkhead. The (b) (3) (A) side of the bulkhead has a full encirclement sleeve. (See Comments).		Source Contract Reference N3943020D2225 N3943021F4207					
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing; 100% VT on all shear lug assemblies. 100% PT on (b) (3) (A) bulkhead assemblies to exceed cumulative 50% requirement. Hydrotest of spool assembly.		Contractor QC Records Reviewed CQCP and Daily Reports.					
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023							
Rework Needed		Photo Record Attached	Repair Work Validated as Complete					
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	See Page 2.	<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

**Comments**

Repair Description Cont. (b) (3) (A) side of the bulkhead has a half sleeve (b) (3) (A) up to eliminate the non-standard repair in the bulkhead. The piping will need to be re-anchored. Replace piping through bulkhead." At bulkhead penetration between (b) (3) (A) Contractor used the existing bulkhead penetration as a sleeve for the new pipe segment. Contractor installed and (b) (3) (A) reducers to the mainline, sleeved the (b) (3) (A) through the existing piping and reduced again to mate to a weld neck flange set. To prevent thrust movement, Contractor fillet welded shear lugs butting up to the bulkhead sleeve. Contractor installed Teflon centralizers to prevent the pipe from contacting the interior of the bulkhead sleeve. NDE result table, NDE inspection report, weld map/design detail, hydrotest result included for reference. +

### CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	11 AUG 2023



(b) (3) (A)

EMERGENT PIPELINE REPAIRS

Repair 182


		FIT-UP		ROOT PASS				COVER PASS				NDE					HYDROTEST				
SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE
(b) (3) (A)	OCI TM1-b	P	04 / 07 / 2023	(b) (6)	04 / 07 / 2023	P	(b) (6)	04 / 07 / 2023	(b) (6)	04 / 07 / 2023	P	04 / 07 / 2023	(b) (6)				P	04 / 17 / 2023	(b) (6)	N/A	
	OCI TM1-b	P	04 / 10 / 2023		04 / 10 / 2023	P		04 / 10 / 2023		04 / 12 / 2023	P	04 / 12 / 2023					P	04 / 17 / 2023		N/A	
	OCI TM1-b	P	04 / 07 / 2023		04 / 07 / 2023	P		04 / 07 / 2023		04 / 07 / 2023	P	04 / 07 / 2023					P	04 / 17 / 2023		N/A	
	OCI TM1-b	P	03 / 30 / 2023		03 / 30 / 2023	P		03 / 30 / 2023		03 / 30 / 2023	P	03 / 30 / 2023					P	04 / 17 / 2023		N/A	
	OCI TM1-b	P	04 / 13 / 2023		04 / 13 / 2023	P		04 / 13 / 2023		04 / 13 / 2023	P	04 / 13 / 2023					P	04 / 17 / 2023		P	08 / 08 / 2023
	OCI TM1-b	P	04 / 12 / 2023		04 / 12 / 2023	P		04 / 12 / 2023		04 / 12 / 2023	P	04 / 12 / 2023					P	04 / 17 / 2023		P	08 / 08 / 2023
	OCI TM1-b	P	04 / 06 / 2023		04 / 06 / 2023	P		04 / 06 / 2023		04 / 06 / 2023	P	04 / 06 / 2023					P	04 / 17 / 2023		N/A	

EMERGENT PIPELINE REPAIRS  
**Repair 182**

(b) (3) (A)	SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE		
	FIELD	OCI FW M1-d-1	FILLET WELD								(b) (6)	04 / 13 / 2023	P	04 / 14 / 2023	(b) (6)	P	04 / 17 / 2023	(b) (6)						N/A
												STRUCTURAL WELD												
FIT-UP				ROOT PASS				COVER PASS				WELD				HYDROTEST								
SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE					
INITIAL	FIELD	OCI FW M1-d-1	FILLET WELD								04 / 13 / 2023	P	04 / 14 / 2023	(b) (6)	P	04 / 17 / 2023	(b) (6)						N/A	
REWORK 1											STRUCTURAL WELD													
REWORK 2																								

**EMERGENT PIPELINE REPAIRS  
Repair 182**

REPAIR ID	FIT-UP			ROOT PASS				COVER PASS				NDE					HYDROTEST						
	SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE		
(b) (3) (A)	FIELD	OCI FW M1-d-1	FILLET WELD							(b) (6)	04 / 13 / 2023	P	04 / 14 / 2023	(b) (6)	P	04 / 17 / 2023	(b) (6)				N/A		
REWORK 2																							



ITEM K.FF P9651

ITEM K.FF P9 288  
ITEM K.EE P9 288

ITEM K.FF P9171

(b) (3) (A), (b) (4)

REPAIR K.ff A7 (b) (3) (A)

IN-PROCESS EXAMINATION REPORTS

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

IN-PROCESS INSPECTION REPORT

Equipment /Line #:	(b) (3) (A)	Item Inspected: (weld number, tie point etc, attach drawing)	(b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by:	(b) (6)	
(b) (4) Procedure:	AMS-830-15-PR-45037	QA Lead:	(b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>			

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	7 April 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		7 April 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		7 April 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		7 April 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		7 April 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		7 April 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		7 April 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		7 April 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		7 April 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4)		17 April 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:

In-process examination completed in accordance with project specification 33 52 23.15; All visual inspections were performed in accordance with (b) (4) Procedure AMS-830-15-PR-45037 - GENERAL TECHNIQUE VISUAL EXAMINATION

(b) (6)	(b) (6)	17 April 2023	(b) (6)
Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI



(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: (weld number, tie point etc, attach drawing)	(b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: QA Lead:	(b) (6)
(b) (4) Procedure:	AMS-830-15-PR-45037	
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>		

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	10 April 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		10 April 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		10 April 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		10 April 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		10 April 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		10 April 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		10 April 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		12 April 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		12 April 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4)		17 April 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:

In-process examination completed in accordance with project specification 33 52 23.15; All visual inspections were performed in accordance with (b) (4) Procedure AMS-830-15-PR-45037 - GENERAL TECHNIQUE VISUAL EXAMINATION

(b) (6)	(b) (6)	17 April 2023	(b) (6)
Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

### IN-PROCESS INSPECTION REPORT

Equipment /Line #:	(b) (3) (A)	Item Inspected: (weld number, tie point etc, attach drawing)	(b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by:	(b) (6)	
(b) (4) Procedure:	AMS-830-15-PR-45037	QA Lead:	(b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>			

**Legend:** MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	7 April 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		7 April 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		7 April 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		7 April 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		7 April 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		7 April 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		7 April 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		7 April 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		7 April 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4)		17 April 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

**Additional Comments:**

In-process examination completed in accordance with project specification 33 52 23.15; All visual inspections were performed in accordance with (b) (4) Procedure AMS-830-15-PR-45037 - GENERAL TECHNIQUE VISUAL EXAMINATION

(b) (6)	(b) (6)	17 April 2023	(b) (6)
Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

### IN-PROCESS INSPECTION REPORT

Equipment /Line #:	(b) (3) (A)	Item Inspected: (weld number, tie point etc, attach drawing)	(b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by:	(b) (6)	
(b) (4) Procedure:	AMS-830-15-PR-45037	QA Lead:	(b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>			

**Legend:** MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	30 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		30 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		30 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		30 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		30 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		30 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		30 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		30 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		30 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4)		17 April 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

**Additional Comments:**

In-process examination completed in accordance with project specification 33 52 23.15; All visual inspections were performed in accordance with (b) (4) Procedure AMS-830-15-PR-45037 - GENERAL TECHNIQUE VISUAL EXAMINATION

(b) (6)	(b) (6)	17 April 2023	(b) (6)
Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

### IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: (weld number, tie point etc, attach drawing) (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6) QA Lead: (b) (6)
(b) (4) Procedure: AMS-830-15-PR-45037	
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>	

**Legend:** MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	6 April 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		6 April 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		6 April 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		6 April 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		6 April 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		6 April 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		6 April 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		6 April 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		6 April 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4)		17 April 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

**Additional Comments:**

In-process examination completed in accordance with project specification 33 52 23.15; All visual inspections were performed in accordance with (b) (4) Procedure AMS-830-15-PR-45037 - GENERAL TECHNIQUE VISUAL EXAMINATION

(b) (6)	(b) (6)	17 April 2023	(b) (6)
Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI

REPAIR K.ff AT (b) (3) (A)

NDE REPORTS

(b) (4)






# RADIOGRAPHIC INSPECTION REPORT

Repair 182

(b) (4) W. O. No.: 23-034  
Report No.: GSG41723  
Date: 4-17-2023  
Page 1 of 2

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME B31.3	ACCEPTANCE ASME B31.3
PROJECT Redhill Emergent Piping	DWG. NO.	PROCEDURE NDT.006 REV C	ACC. PROC. B31.3 REV 2015
RT SOURCE TP197	FILM AGFA D5	PB SCREENS	PENS: ASTM
(b) (3) (A)		SHIMS MAT'L/THKNS	MATERIAL CS
		TYPE 1B	TECHNIQUE USED 3, 1
(b) (3) (A)		MATERIAL CS	EXPOSURE TIME 2:30
		LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC
		THICKNES (b) (3) (A)	JOINT TYP
			PIPE DIA.

1. Single Wall	
Panoramic	
2. Single Wall	
Offset	
3. Double Wall	
4. Double Wall 0/90	
Elliptical	
5. Plate	
6. Other	

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	ACCEPT REJECT										REMARKS		
			Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact			
F24 W1	(b) (3) (A)	.020	X												(b) (3) (A)
		/	X												
		/	X												
F24 W2		.020	X												
		/	X												
		/	X												
F24 W3		.020	X												
		/	X												
		/	X												

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Repair 182

(b) (4)

W. O. No.: 23-034

Report No.: G5042723

Page 2 of 2

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	DEFECTS										REMARKS		
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet	Undercut	Burn Thru	Suck Back		T. I.	Film Artifact
F24 W4	(b) (3) (A)	20	X												(b) (3) (A)
		/	X												
		020	X												
F24 W5		/	X												
		/	X												
		/	X												
F24 W6		020	X												
		/	X												
		/	X												
F24 W7		020	X												
		/	X												
		/	X												
		/	X												
F24 W1 R1		020	X												

(b) (6)

II

4-17-2023

SNT-TC-1A Level

Date of Inspection

**(b) (4)**

**LIQUID PENETRANT EXAMINATION RECORD**

Client: <b>(b) (4)</b>	Location: Red Hill	Page 1 of 1
P.O. No.: <b>(b) (4)</b>	Job No.: 23-034	
Report No. GS041823	Code: ASME B31.3	

ITEM: **(b) (3) (A)** Torsion Bars

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS FW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other <u>Weld Prep</u> <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	1A01K 030929	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	06010K 04394	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	07K15K 08738	Developing Time: 15 Min
Temperature: <input checked="" type="checkbox"/> 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White		FC 150	<b>(b) (4)</b> Control #	UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>

Item(s)	Accept	Reject	Sketch/Notes
<b>(b) (3) (A)</b>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	No indications noted at time of inspection.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	

Performed By: <b>(b) (6)</b> Level II Date: 4/18/2023	Reviewed By: _____ Date: _____
---	--------------------------------



REPAIR K.ff A (b) (3) (A)

HYDROTEST REPORTS

(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4)

SYSTEM: SPOOL HYDRO

Project Name: Red Hill Emergent Pipeline

System Description: (b) (3) (A)

Starting point \_\_\_\_\_

Connection Point \_\_\_\_\_

Ending point \_\_\_\_\_

PSI Req.: \_\_\_\_\_ Test Req.: 4 hours

Start of Test Period: Time: 11:03 hrs Date: 8/8/2023

End of Test Period: Time: 15:03 hrs Date: 8/8/2023

No.	Time	PSI READING	Remarks
1	11:03	(b) (3) (A)	Pic taken; no leaks detected
2	11:18	(b) (3) (A)	No leaks detected
3	11:33	(b) (3) (A)	No leaks detected
4	11:48	(b) (3) (A)	No leaks detected
5	12:03	(b) (3) (A)	Pic taken
6	12:18	(b) (3) (A)	No leaks visual, ambient temperature went up
7	12:33	(b) (3) (A)	No leaks visual, ambient temperature keeps rising
8	12:48	(b) (3) (A)	No leaks visual, ambient temperature keeps rising
9	13:03	(b) (3) (A)	Picture taken
10	13:18	(b) (3) (A)	No leaks visual, PSI increased to (b) (3) (A) ambient temperature keeps rising
11	13:33	(b) (3) (A)	No leaks visual, ambient temperature keeps rising
12	13:48	(b) (3) (A)	No leaks visual, PSI rising from ambient temperature
13	14:03	(b) (3) (A)	Picture taken, no leaks, gauge increased to (b) (3) (A)
14	14:18	(b) (3) (A)	PSI INCREASED TO (b) (3) (A) released PSI back (b) (3) (A)
15	14:33	(b) (3) (A)	No leaks visual,
16	14:48	(b) (3) (A)	No leaks visual, PSI increased to (b) (3) (A) ambient temperature keeps rising
17	15:03	(b) (3) (A)	End test, picture taken, no visual leaks

PSI Gauge Manufacturer: Ashcroft 0-600

Test Witness Client: (b) (6)

Test Witness OCI Rep.: (b) (6)

# RD Technology of Hawaii

134 Nakolo Place  
Honolulu, HI 96819  
(808) 833-3499

## Certificate of Calibration

(b) (4)

Ashcroft  
**Manufacturer**  
 32488  
**Serial Number**  
 02/28/2023  
**Calibration Date**  
 02/28/2024  
**Recalibration Due**  
 (b) (4)  
**Instrument Accuracy / Procedure**

0-600 PSI  
**Model**  
 Pressure Gauge  
**Description**  
 182,039  
**Test Number**  
  
**Asset Number**  
 23 °C                      43 % RH  
**Temperature                      Humidity**

RD Technology of Hawaii's quality management system conforms to ISO/IEC 17025:2005, ANSI/NCSL Z540-1-1994, and MIL-STD-45662A. All calibrations are performed using internationally recognized standards traceable to the International System of Units (SI Units). Traceability is achieved through calibrations by the National Institute of Standards and Technology (NIST), other National Measurement Institutes (NMI's), or by using natural physical constants, intrinsic standards, or ratio calibration techniques. There is no expressed or implied warranty that the above instrument will maintain its specified tolerances during the calibration interval due to possible drift, environment, or other factors beyond the control of RD Technology of Hawaii.

### Calibration Standards Used:

Equip #	Manufacturer	Description	Model	Serial	Date Calibrated	Date Due
(b) (4)		Standards on File			01/01/2023	01/01/2024

In Tolerance  
**Condition Received**  
 In Tolerance  
**Condition Returned**

**Certified By**  
  
**QA Inspector**

(b) (6)

## QUALITY VALIDATION (QV) REPORT

### Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	183
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	F24.A22.15
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	11 AUG 2023
QV Engineer	<b>(b) (6)</b>		

### VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
EXWC	N/A	<b>(b) (3) (A)</b>	
Repair Description	Reported corrosion of 46% at the bulkhead. Pipe is <b>(b) (3) (A)</b> bulkhead. The piping will need to be re-anchored.		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing; 100% VT on all shear <b>(b) (3) (A)</b> and cumulative 50% requirement. Hydrotest of spool assembly.		Contractor QC Records Reviewed CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

**Comments**

At bulkhead penetration between **(b) (3) (A)** Contractor used the existing bulkhead penetration as a sleeve for the new pipe segment. Contractor installed and **(b) (3) (A)** through the existing piping and reduced again to mate to a weld neck flanged spool on the **(b) (3) (A)** side of the repair. To prevent thrust movement, Contractor fillet welded shear lugs butting up to the bulkhead sleeve. Contractor installed Teflon centralizers to prevent the pipe from contacting the interior of the bulkhead sleeve.

NDE result table, NDE inspection report, weld map/design detail and hydrotest result included for reference.

### CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	<b>QV ENGINEER SIGNATURE</b>	<b>(b) (6)</b>
	<b>DATE</b>	11 AUG 2023

(b) (3) (A)

**EMERGENT PIPELINE REPAIRS**  
**Repair 183**

(b) (3) (A)

		FIT-UP		ROOT PASS				COVER PASS				NDE					HYDROTEST				
SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE
FIELD	OCI TM1-b	P	03 / 16 / 2023	(b) (6)	03 / 20 / 2023	P	(b) (6)	03 / 20 / 2023	(b) (6)	03 / 20 / 2023	P	03 / 20 / 2023	(b) (6)				P	03 / 30 / 2023	(b) (6)	N/A	
FIELD	OCI TM1-b	P	03 / 21 / 2023		03 / 21 / 2023	P		03 / 21 / 2023		03 / 21 / 2023	P	03 / 21 / 2023					F	03 / 30 / 2023		N/A	
FIELD	OCI TM1-b	P	03 / 22 / 2023		03 / 22 / 2023	P		03 / 22 / 2023		03 / 22 / 2023	P	03 / 22 / 2023					P	03 / 30 / 2023		N/A	
FIELD	OCI TM1-b	P	03 / 21 / 2023		03 / 21 / 2023	P		03 / 21 / 2023		03 / 21 / 2023	P	03 / 21 / 2023					P	03 / 30 / 2023		N/A	
FIELD	OCI TM1-b	P	03 / 24 / 2023		03 / 24 / 2023	P		03 / 24 / 2023		03 / 24 / 2023	P	AW					P	03 / 30 / 2023		P	08 / 08 / 2023
FIELD	OCI TM1-b	P	03 / 27 / 2023		03 / 27 / 2023	P		03 / 27 / 2023		03 / 27 / 2023	P	03 / 27 / 2023					P	03 / 30 / 2023		P	08 / 08 / 2023
FIELD	OCI TM1-b	P	03 / 23 / 2023		03 / 23 / 2023	P		03 / 23 / 2023		03 / 23 / 2023	P	03 / 23 / 2023					F	03 / 30 / 2023		N/A	
																	P	03 / 31 / 2023			


**EMERGENT PIPELINE REPAIRS**  
**Repair 183**

SHOP / FIELD		PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE	
FIELD		OCI FW M1-d-1	FILLET WELD							(b) (3) (A)			03 / 29 / 2023	P		03 / 29 / 2023	(b) (3) (A)					N/A	
										STRUCTURAL WELD													
		FIT-UP			ROOT PASS					COVER PASS			NDE						HYDROTEST				
SHOP / FIELD		PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE			
FIELD		OCI FW M1-d-1	FILLET WELD							03 / 29 / 2023	P	03 / 29 / 2023									N/A		
										STRUCTURAL WELD													
		FIT-UP			ROOT PASS					COVER PASS			NDE						HYDROTEST				
SHOP / FIELD		PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE			
FIELD		OCI FW M1-d-1	FILLET WELD							03 / 29 / 2023	P	03 / 29 / 2023									N/A		
										STRUCTURAL WELD													
		FIT-UP			ROOT PASS					COVER PASS			NDE						HYDROTEST				
SHOP / FIELD		PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE			
FIELD		OCI FW M1-d-1	FILLET WELD							03 / 29 / 2023	P	03 / 29 / 2023									N/A		
										STRUCTURAL WELD													
		FIT-UP			ROOT PASS					COVER PASS			NDE						HYDROTEST				
SHOP / FIELD		PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE			
FIELD		OCI FW M1-d-1	FILLET WELD							03 / 29 / 2023	P	03 / 29 / 2023									N/A		
										STRUCTURAL WELD													
		FIT-UP			ROOT PASS					COVER PASS			NDE						HYDROTEST				
SHOP / FIELD		PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	DATE	VT P/F	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE			
FIELD		OCI FW M1-d-1	FILLET WELD							03 / 29 / 2023	P	03 / 29 / 2023									N/A		
										STRUCTURAL WELD													

**EMERGENT PIPELINE REPAIRS**  
**Repair 183**

REPAIR ID	FIT-UP				ROOT PASS				COVER PASS				NDE					HYDROTEST					
	SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE	
(b) (3) (A)	FIELD	OCI FW M1-d-1	FILLET WELD							(b) (6)	03 / 29 / 2023	P	03 / 29 / 2023	(b) (6)								N/A	
											STRUCTURAL WELD												





(b) (3) (A), (b) (4)

REPAIR K.ff AT (b) (3) (A)

IN-PROCESS EXAMINATION REPORTS

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: <small>(weld number, tie point etc. attach drawing)</small>	Weld (clos (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>		

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	16 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		16 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		16 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		16 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		16 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		20 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		20 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		20 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		20 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4), (b) (6)		30 March 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:  
(b) (4)

(b) (6)

Inspector Name Inspector Signature Date Certification:  CAWI  CWI  SCWI

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: <small>(weld number, tie point etc. attach drawing)</small>	Weld (clos (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>		

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	21 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		21 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		21 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		21 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		21 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		21 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		21 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		21 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		21 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4), (b) (6)		30 March 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:

(b) (4)

(b) (6)

Inspector Name

Inspector Signature

Date

Certification:  CAWI  CWI  SCWI

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: <small>(weld number, tie point etc. attach drawing)</small>	Weld (clos (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>		

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	22 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		22 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		22 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		22 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		22 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		22 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		22 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		22 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		22 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4), (b) (6)		30 March 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:

(b) (4)

(b) (6)

Inspector Name

Inspector Signature

Date

Certification:  CAWI  CWI  SCWI

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: <small>(weld number, tie point etc. attach drawing)</small>	Weld (clos (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>		

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	21 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		21 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		21 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		21 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		21 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		21 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		21 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		21 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		21 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4), (b) (6)		30 March 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:  
(b) (4)

(b) (6)

Inspector Name Inspector Signature Date Certification:  CAWI  CWI  SCWI

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: <small>(weld number, tie point etc. attach drawing)</small>	Weld (clos (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)	QA Lead: (b) (6)
(b) (4)		
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>		

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	23 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		23 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		23 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		23 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		23 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		23 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		23 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		23 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		23 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4), (b) (6)		30 March 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:  
(b) (4)

(b) (6)

Inspector Name Inspector Signature Date Certification:  CAWI  CWI  SCWI



REPAIR K.f.f A (b) (3) (A)

NDE REPORTS

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Repair 183

(b) (4)






W. O. No.: 23-034

Report No.: CS33023

Date: 3/30/23

Page 1 of 4

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3	1. Single Wall 											
PROJECT Red Hill emergent line	DWG. NO.	PROCEDURE NDT006 REV C	ACC. PROC. B31-3 REV 2015		2. Single Wall 										
RT SOURCE DR 02	FILM ALFA DS	PB SCREENS	PENS: ASTM	SHIMS MAT'L/THKNS		MATERIAL CS	3. Double Wall 								
(b) (3) (A)			TYPE IB	TECHNIQUE USED 1/3	THICKNESS (b) (3) (A)	4. Double Wall 0/90 									
			MATERIAL SS	EXPOSURE TIME 7:00	JOINT TY		5. Plate 								
			LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC	PIPE DIA.	6. Other									
WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact	REMARKS
F24 W1	(b) (3) (A)	020	X												(b) (3) (A)
			X												
			X												
F24 W2		020		X		X									
			X												
F2 W3		020	X												
			X												

(b) (6)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Repair 183

(b) (4)

W. O. No.: 23-034

Report No.: G5033023

Page 2 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	DEFECTS										REMARKS		
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		Other Artifact	
F24 W4	(b) (3) (A)	.026	X												(b) (3) (A)
		/	X												
		/	X												
F24 W5		.026	X												
		/	X												
		/	X												
F24 W6		.020	X												
		/	X												
		/	X												
F24 W7		.020	X					X	/						
		/	X												
		/	X												
		/	X												

(b) (6)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Repair 183

(b) (4)






W. O. No.: 23-034

Report No.: 6533123

Date: 3/31/23

Page 1 of 1

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3	1. Single Wall  Panoramic 2. Single Wall  Offset 3. Double Wall  4. Double Wall 0/90  Elliptical 5. Plate  6. Other
PROJECT Red Hill Emergent Inc	DWG. NO.	PROCEDURE NDT006 REV C	ACC. PROC. B31.3 REV 2015	
RT SOURCE R192	FILM AGFAD1	PB SCREENS	MATERIAL CS	
(b) (3) (A)		PENS: ASTM	SHIMS MAT'L/THKNS	
(b) (3) (A)		TYPE 1B	TECHNIQUE USED 3	
(b) (3) (A)		MATERIAL SS	EXPOSURE TIME 5:30	
(b) (3) (A)		LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC	
WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	ACCEPT REJECT Porosity Sleg Inclusions Cracks Lack of Fusion Lack of Penet. Undercut Burr Thru Suck Back T.I. Film Artifact	REMARKS
F24-W2 R1	(b) (3) (A)	.070 X		
F24-W7 R1	(b) (3) (A)	.070 X		

(b) (6)

SNT-TC-1A Level

Date of Inspection 3/31/23

Customer

REPAIR K.ff AT (b) (3) (A)

HYDROTEST REPORTS

(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4)

SYSTEM: SPOOL HYDRO

Project Name: Red Hill Emergent Pipeline

System Description: (b) (3) (A)

Starting point: \_\_\_\_\_

Connection Point: \_\_\_\_\_

Ending point: \_\_\_\_\_

PSI Req.: \_\_\_\_\_ eq.: \_\_\_\_\_ 4 hours

Start of Test Period: Time: \_\_\_\_\_ 11:03 hrs Date: \_\_\_\_\_ 8/8/2023

End of Test Period: Time: \_\_\_\_\_ 15:03 hrs Date: \_\_\_\_\_ 8/8/2023

No.	Time	PSI READING	Remarks
1	11:03	(b) (3) (A)	Pic taken; no leaks detected
2	11:18	(b) (3) (A)	No leaks detected
3	11:33	(b) (3) (A)	No leaks detected
4	11:48	(b) (3) (A)	No leaks detected
5	12:03	(b) (3) (A)	Pic taken
6	12:18	(b) (3) (A)	No leaks visual, ambient temperature went up
7	12:33	(b) (3) (A)	No leaks visual, ambient temperature keeps rising
8	12:48	(b) (3) (A)	No leaks visual, ambient temperature keeps rising
9	13:03	(b) (3) (A)	Picture taken
10	13:18	(b) (3) (A)	No leaks visual, PSI increased to (b) (3) (A) ambient temperature keeps rising
11	13:33	(b) (3) (A)	No leaks visual, ambient temperature keeps rising
12	13:48	(b) (3) (A)	No leaks visual, PSI rising from ambient temperature
13	14:03	(b) (3) (A)	Picture taken, no leaks, gauge increased to (b) (3) (A)
14	14:18	(b) (3) (A)	PSI INCREASED (b) (3) (A)
15	14:33	(b) (3) (A)	No leaks visual,
16	14:48	(b) (3) (A)	No leaks visual, PSI increased to (b) (3) (A) ambient temperature keeps rising
17	15:03	(b) (3) (A)	End test, picture taken, no visual leaks

PSI Gauge Manufacturer: \_\_\_\_\_ Ashcroft 0-600

Test Witness Client: \_\_\_\_\_ (b) (6)

Test Witness OCI Rep.: \_\_\_\_\_ (b) (6)

(b) (4)

# Certificate of Calibration

(b) (4)

Ashcroft  
**Manufacturer**  
32488  
**Serial Number**  
02/28/2023  
**Calibration Date**  
02/28/2024  
**Recalibration Due**

0-600 PSI  
**Model**  
Pressure Gauge  
**Description**  
182,039  
**Test Number**

**Asset Number**  
23 °C                      43 % RH  
**Temperature**                      **Humidity**

(b) (4)  
**Instrument Accuracy / Procedure**

(b) (4)

### Calibration Standards Used:

Equip #	Manufacturer	Description	Model	Serial	Date Calibrated	Date Due
(b) (4)		Standards on File			01/01/2023	01/01/2024

In Tolerance  
**Condition Received**  
In Tolerance  
**Condition Returned**

(b) (6)

## QUALITY VALIDATION (QV) REPORT

### Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	184
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	F24.A22.16
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	11 AUG 2023
QV Engineer	<b>(b) (6)</b>		

### VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
EXWC	N/A	<b>(b) (3) (A)</b>	
Repair Description	<b>(b) (3) (A)</b>		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing; 100% VT on all shear <b>(b) (3) (A)</b> cumulative 50% requirement. Hydrotest of spool assembly.		Contractor QC Records Reviewed CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/> No	See Page 2.
<input checked="" type="radio"/>		Yes	<input type="radio"/> No

Comments

(b) (3) (A)

NDE result table, NDE inspection report, weld map/design detail, and hydrotest result included for reference.

### CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	<b>(b) (6)</b>
	DATE	11 AUG 2023



(b) (3) (A)

**EMERGENT PIPELINE REPAIRS**  
**Repair 184**


REPAIR ID		FIT-UP		ROOT PASS				COVER PASS				NDE					HYDROTEST						
(b) (3) (A)		HOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE
		FIELD	OCI TM1-b	P	04 / 27 / 2023	(b) (6)	04 / 27 / 2023	P	(b) (6)	04 / 27 / 2023	(b) (6)	04 / 28 / 2023	P	04 / 28 / 2023	(b) (6)				P	05 / 03 / 2023	(b) (6)	NA	
		FIT-UP		ROOT PASS				COVER PASS				NDE					HYDROTEST						
		HOP / FIELD	PROCEDURE	FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	DATE	VT P/F	DATE	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE
		FIELD	OCI TM1-b	P	05 / 01 / 2023		05 / 01 / 2023	P		05 / 01 / 2023		05 / 01 / 2023	P	05 / 01 / 2023					P	05 / 03 / 2023		NA	
		FIT-UP		ROOT PASS				COVER PASS				NDE					HYDROTEST						
		HOP / FIELD	PROCEDURE	FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	DATE	VT P/F	DATE	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE
		FIELD	OCI TM1-b	P	05 / 01 / 2023		05 / 01 / 2023	P		05 / 01 / 2023		05 / 01 / 2023	P	05 / 01 / 2023					P	05 / 03 / 2023		NA	
		FIT-UP		ROOT PASS				COVER PASS				NDE					HYDROTEST						
		HOP / FIELD	PROCEDURE	FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	DATE	VT P/F	DATE	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE
		FIELD	OCI TM1-b	P	04 / 17 / 2023		04 / 17 / 2023	P		04 / 17 / 2023		04 / 18 / 2023	P	04 / 18 / 2023					P	05 / 03 / 2023		NA	
		FIT-UP		ROOT PASS				COVER PASS				NDE					HYDROTEST						
		HOP / FIELD	PROCEDURE	FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	DATE	VT P/F	DATE	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE
		FIELD	OCI TM1-b	P	04 / 18 / 2023		04 / 18 / 2023	P		04 / 19 / 2023		04 / 19 / 2023	P	04 / 19 / 2023					P	05 / 03 / 2023		P	08 / 08 / 2023
		FIT-UP		ROOT PASS				COVER PASS				NDE					HYDROTEST						
		HOP / FIELD	PROCEDURE	FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	DATE	VT P/F	DATE	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE
		FIELD	OCI TM1-b	P	04 / 18 / 2023		04 / 18 / 2023	P		04 / 19 / 2023		04 / 19 / 2023	P	04 / 19 / 2023					P	05 / 03 / 2023		P	08 / 08 / 2023
		FIT-UP		ROOT PASS				COVER PASS				NDE					HYDROTEST						
		HOP / FIELD	PROCEDURE	FITUP P/F	DATE	DATE	VT P/F	DATE	DATE	DATE	DATE	VT P/F	DATE	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE
		FIELD	OCI TM1-b	P	05 / 02 / 2023		05 / 02 / 2023	P		05 / 02 / 2023		05 / 02 / 2023	P	05 / 02 / 2023					P	05 / 03 / 2023		NA	

**EMERGENT PIPELINE REPAIRS**  
**Repair 184**

REPAIR ID	FIT-UP								ROOT PASS								COVER PASS								NDE						HYDROTEST		
	SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE						
(b) (3) (A)	FIELD	OCI FW M1-d-1	FILLET WELD											(b) (6)	05 / 04 / 2023	P		05 / 04 / 2023	(b) (6)	P	05 / 04 / 2023	(b) (6)						NA					
															STRUCTURAL WELD																		

**EMERGENT PIPELINE REPAIRS**  
**Repair 184**

REPAIR ID	FIT-UP				ROOT PASS				COVER PASS				NDE				HYDROTEST						
	SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE	
(b) (3) (A)	FIELD	OCI FW M1-d-1	FILLET WELD							(b) (6)	05 / 04 / 2023	P	05 / 04 / 2023	(b) (6)	P	05 / 04 / 2023	(b) (6)					NA	
											STRUCTURAL WELD												



(b) (3) (A), (b) (4)

REPAIR K.ff AT (b) (3) (A)

IN-PROCESS EXAMINATION REPORTS

(b) (4)

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: (weld number, tie point etc. attach drawing) (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)
(b) (4)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>	

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	27 April 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		27 April 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		27 April 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		27 April 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		27 April 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		28 April 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		28 April 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		28 April 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		28 April 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4), (b) (6)		4 May 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:  
(b) (3) (A)

CERTIFICATION  
(b) (6)

Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI
----------------	---------------------	------	--



(b) (4)

IN-PROCESS INSPECTION REPORT

Equipment /Line #:	(b) (3) (A)	Item Inspected: <small>(weld number, tie point etc. attach drawing)</small>	(b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by:	(b) (6)	
(b) (4)	QA Lead:	(b) (6)	
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>			

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	1 May 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		1 May 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		1 May 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		1 May 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		1 May 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		1 May 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		1 May 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		1 May 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		1 May 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4), (b) (6)		4 May 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:  
(b) (3) (A)

**CERTIFICATION**

(b) (6)

Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI
----------------	---------------------	------	--

(b) (4)

IN-PROCESS INSPECTION REPORT

Equipment /Line #:	(b) (3) (A)	Item Inspected: <small>(weld number, tie point etc. attach drawing)</small>	(b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by:	(b) (6)	
(b) (4)	QA Lead:	(b) (6)	
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>			

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	1 May 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		1 May 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		1 May 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		1 May 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		1 May 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		1 May 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		1 May 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		1 May 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		1 May 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4), (b) (6)		4 May 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:  
(b) (3) (A)

CERTIFICATION  
(b) (6)

Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI
----------------	---------------------	------	--

(b) (4)

IN-PROCESS INSPECTION REPORT

Equipment /Line #:	(b) (3) (A)	Item Inspected: <small>(weld number, tie point etc. attach drawing)</small>	(b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by:	(b) (6)	
(b) (4)	QA Lead:	(b) (6)	
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>			

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	17 April 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		17 April 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		17 April 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		17 April 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		17 April 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		17 April 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		18 April 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		18 April 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4), (b) (6)		4 May 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:  
(b) (3) (A)

CERTIFICATION  
(b) (6)

Inspector Name

Inspector Signature

Date

Certification: CAWI CWI SCWI

(b) (4)

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: (weld number, tie point etc. attach drawing) (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)
(b) (4)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>	

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	2 May 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		2 May 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		2 May 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		2 May 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		2 May 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		2 May 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		2 May 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		2 May 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		2 May 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed, (b) (4), (b) (6)		4 May 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:  
(b) (3) (A)

CERTIFICATION  
(b) (6)

Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI
----------------	---------------------	------	--

REPAIR K.ff AT (b) (3) (A)

NDE REPORTS

(b) (4)






(b) (4)

W. O. No.: 73-034  
Report No.: GS50423  
Date: 5/4/23  
Page 1 of 3

RADIOGRAPHIC INSPECTION REPORT  
Repair 184

FORM NDT-005.1

CUSTO (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3
PROJECT Rock Hill Emergent pipeline	DWG. NO.	PROCEDURE NDT-184 REV C	ACC. PROC. B31.3 REV 2015
RT SOURCE TR 137	FILM ALFA DS	PB SCREENS	PENS: ASTM
(b) (3) (A)		SHIMS MAT'L/THKNS	MATERIAL CS
(b) (3) (A)		TYPE 1B	TECHNIQUE USED 3/1
(b) (3) (A)		MATERIAL SS	EXPOSURE TIME 30 sec
(b) (3) (A)		LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC
(b) (3) (A)		THICKNES (b) (3) (A)	JOINT TY
(b) (3) (A)		PIPE DIA.	

- Single Wall  
  
Panoramic
- Single Wall  
  
Offset
- Double Wall  
  
Double Wall 0/90  
  
Elliptical  
Plate  
  
Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	ACCEPT REJECT										REMARKS
			Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact	
(b) (3) (A)		0.00	X										
(b) (3) (A)		0.00	X										
(b) (3) (A)		0.00	X										
(b) (3) (A)		0.00	X										
(b) (3) (A)		0.00	X										
(b) (3) (A)		0.00	X										
(b) (3) (A)		0.00	X										
(b) (3) (A)		0.00	X										
(b) (3) (A)		0.00	X										

(b) (6)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Repair 184

(b) (4)

W. O. No.: 73-034

Report No.: GSS0423

Page 2 of 3

WELD #	VIEW #	GEOMETRIC UNSHARPNESS "UG"	ACCEPT										REMARKS			
			REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.		Film Artifact		
(b) (3) (A)	(A)	.020	X													(b) (3) (A)
		/	X													
		.020	X													
		/	X													
		.020	X													
		/	X													
		.020	X													
		/	X													
		.020	X													
		/	X													

(b) (6)

II

5/4/23

Film Interpreter

SNT-TC-1A Level

Date of Inspection

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Repair 184

(b) (4)

W. O. No.: 73-034

Report No.: 6550423

Page 3 of 3

WELD #	VIEW #	GEOMETRIC UNSHARPNESS "UG"	DEFECTS										REMARKS	
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T.I.
(b) (3) (A)	(A)	020	X											(b) (3) (A)
		050	X											
		050	X											

(b) (6)

Film Interpreter

SNT-TC-1A Level

II

5/4/23

Date of Inspection



(b) (3) (A), (b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill	Page 1 of 1
P.O. No.: (b) (4)	Job No.: 23-034	
Procedure: NDT002.2 Rev C	Code: ASME B31.3	
Report No. GS050423		

(b) (3) (A)

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS FW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other <u>Weld Prep</u> <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	1A01K 030929	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	06010K 04394	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	07K15K 08738	Developing Time: 15 Min
Temperature: <input checked="" type="checkbox"/> 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White		FC 150	(b) (4) Control #	UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	No indications noted at time of inspection.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	

Performed by: (b) (6) Level II Date: 5/04/2023	Reviewed By: _____ Date: _____
--	--------------------------------

REPAIR K.ff AT

(b) (3) (A)

HYDROTEST REPORTS

(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4)

SYSTEM: SPOOL HYDRO

Project Name: Red Hill Emergent Pipeline

System Description: (b) (3) (A)

Starting point: \_\_\_\_\_

Connection Point: \_\_\_\_\_

Ending point: \_\_\_\_\_

PSI Req.: \_\_\_\_\_ Req.: 4 hours

Start of Test Period: Time: 11:03 hrs Date: 8/8/2023

End of Test Period: Time: 15:03 hrs Date: 8/8/2023

No.	Time	PSI READING	Remarks
1	11:03	(b) (3) (A)	Pic taken; no leaks detected
2	11:18	(b) (3) (A)	No leaks detected
3	11:33	(b) (3) (A)	No leaks detected
4	11:48	(b) (3) (A)	No leaks detected
5	12:03	(b) (3) (A)	Pic taken
6	12:18	(b) (3) (A)	No leaks visual, ambient temperature went up
7	12:33	(b) (3) (A)	No leaks visual, ambient temperature keeps rising
8	12:48	(b) (3) (A)	No leaks visual, ambient temperature keeps rising
9	13:03	(b) (3) (A)	Picture taken
10	13:18	(b) (3) (A)	No leaks visual, PSI increased to (b) (3) (A) ambient temperature keeps rising
11	13:33	(b) (3) (A)	No leaks visual, ambient temperature keeps rising
12	13:48	(b) (3) (A)	No leaks visual, PSI rising from ambient temperature
13	14:03	(b) (3) (A)	Picture taken, no leaks, gauge increased to (b) (3) (A) PSI
14	14:18	(b) (3) (A)	PSI INCREASED TO (b) (3) (A)
15	14:33	(b) (3) (A)	No leaks visual,
16	14:48	(b) (3) (A)	No leaks visual, PSI increased to (b) (3) (A) ambient temperature keeps rising
17	15:03	(b) (3) (A)	End test, picture taken, no visual leaks

PSI Gauge Manufacturer: Ashcroft 0-600

Test Witness Client: (b) (6)

Test Witness OCI Rep.: (b) (6)



# Certificate of Calibration

(b) (4)

Ashcroft

**Manufacturer**

32488

**Serial Number**

02/28/2023


**Calibration Date**

02/28/2024

**Recalibration Due**

(b) (4)

**Instrument Accuracy / Procedure**



0-600 PSI

**Model**

Pressure Gauge

**Description**

182,039

**Test Number**

**Asset Number**

23 °C

43 % RH

**Temperature**

**Humidity**

### Calibration Standards Used:

Equip #	Manufacturer	Description	Model	Serial	Date Calibrated	Date Due
(b) (4)		Standards on File			01/01/2023	01/01/2024

In Tolerance

**Condition Received**

In Tolerance

**Condition Returned**

(b) (6)

## QUALITY VALIDATION (QV) REPORT

### Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	188
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	JP5.A21.02
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	11 AUG 2023
QV Engineer	(b) (6)		

### VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
EXWC	N/A	(b) (3) (A)	
Repair Description	(b) (3) (A)		Source Contract Reference N3943020D2225 N3943021F4207
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing; 100% VT on all shear (b) (3) (A) ed cumulative 50% requirement. Hydrotest of spool assembly.	Contractor QC Records Reviewed	CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023		

Rework Needed		Photo Record Attached		Repair Work Validated as Complete					
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	See Page 2.		<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

(b) (3) (A)

NDE result table, NDE inspection report, weld map/design detail, and hydrotest result included for reference.

### CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	11 AUG 2023

(b) (3) (A)

EMERGENT PIPELINE REPAIRS

Repair 188


(b) (3) (A)	FIT-UP				ROOT PASS				COVER PASS				NDE					HYDROTEST				
	SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE
	FIELD	OCI TM1-b	P	03 / 15 / 2023	(b) (6)	03 / 16 / 2023	P	(b) (6)	03 / 16 / 2023	(b) (6)	03 / 16 / 2023	P	03 / 16 / 2023	(b) (6)				P	03 / 30 / 2023	(b) (6)	N/A	
	FIELD	OCI TM1-b	P	03 / 22 / 2023		03 / 24 / 2023	P		03 / 24 / 2023		03 / 24 / 2023	P	03 / 24 / 2023					P	03 / 30 / 2023		N/A	
	FIELD	OCI TM1-b	P	03 / 21 / 2023		03 / 21 / 2023	P		03 / 21 / 2023		03 / 21 / 2023	P	03 / 21 / 2023					P	03 / 30 / 2023		N/A	
	FIELD	OCI TM1-b	P	03 / 21 / 2023		03 / 21 / 2023	P		03 / 21 / 2023		03 / 21 / 2023	P	03 / 21 / 2023					P	03 / 30 / 2023		N/A	
	FIELD	OCI TM1-b	P	03 / 28 / 2023		03 / 28 / 2023	P		03 / 28 / 2023		03 / 28 / 2023	P	03 / 28 / 2023					P	03 / 30 / 2023		P	08 / 04 / 2023
	FIELD	OCI TM1-b	P	03 / 28 / 2023		03 / 28 / 2023	P		03 / 28 / 2023		03 / 28 / 2023	P	03 / 28 / 2023					P	03 / 30 / 2023		P	08 / 04 / 2023
	FIELD	OCI TM1-b	P	03 / 23 / 2023		03 / 23 / 2023	P		03 / 23 / 2023		03 / 23 / 2023	P	03 / 24 / 2023					P	03 / 30 / 2023		N/A	





**EMERGENT PIPELINE REPAIRS**  
**Repair 188**

REPAIR ID	FIT-UP				ROOT PASS				COVER PASS				NDE					HYDROTEST				
SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE	
(b) (3) (A)	FIELD	OCI FW M1-d-1	FILLET WELD						(b) (6)	03 / 31 / 2023	P	03 / 31 / 2023	(b) (6)								N/A	
										STRUCTURAL WELD												
REWORK 2																						



(b) (3) (A), (b) (4)

REPAIR K.ee AT (b) (3) (A)

IN-PROCESS EXAMINATION REPORTS

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: (weld number, tie point etc, attach drawing) (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)
(b) (4)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>	

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	15 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		15 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		15 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		15 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		15 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		16 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		16 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		16 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		16 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed (b) (4), (b) (6)		30 March 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:

(b) (3) (A)

CERTIFICATION

(b) (7)(A)

Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI
----------------	---------------------	------	--

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: (weld number, tie point etc, attach drawing) (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)
(b) (4)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>	

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	22 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		22 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		22 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		22 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		22 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		24 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		24 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		24 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		24 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed (b) (4), (b) (6)		30 March 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:

(b) (3) (A)

CERTIFICATION

(b) (7)(A)

Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI
----------------	---------------------	------	--

(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

### IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: (weld number, tie point etc, attach drawing) (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)
(b) (4)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>	

**Legend:** MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	21 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		21 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		21 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		21 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		21 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		21 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		21 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		21 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		21 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed (b) (4), (b) (6)		30 March 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:

(b) (3) (A)

#### CERTIFICATION

(b) (7)(A)

Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI
----------------	---------------------	------	--

(b) (4)

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: (b) (3) (A) <small>(weld number, tie point etc, attach drawing)</small>
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)
(b) (4)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>	

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	21 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		21 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		21 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		21 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		21 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		21 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		21 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		21 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		21 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed (b) (4), (b) (6)		30 March 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:

(b) (3) (A)

CERTIFICATION

(b) (7)(A)

Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI
----------------	---------------------	------	--



(b) (4)

Form Number: AMS-830-15-FM-48017\_IPE

Revision: 0

Approval Date: 2/7/2023

### IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: (weld number, tie point etc, attach drawing) (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)
(b) (4)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>	

**Legend:** MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-b</u>	<input type="checkbox"/>	Acceptable	(b) (6)	23 March 2023
Welder is Qualified: Stamp # (b) (6)	<input type="checkbox"/>	Acceptable		23 March 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		23 March 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		23 March 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		23 March 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		23 March 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>	Acceptable		23 March 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		24 March 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		24 March 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Passed (b) (4), (b) (6)		30 March 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible		

Additional Comments:

(b) (3) (A)

#### CERTIFICATION

(b) (7)(A)

Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI
----------------	---------------------	------	--

REPAIR K.ee AT (b) (3) (A)

NDE REPORTS

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Repair 188

(b) (4)

W. O. No.: 23-034

Report No.: GS033023

Page 3 of 4

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	ACCEPT										REMARKS			
			REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T. I.		Film Artifact		
JPS-W1	(b) (3) (A)	.020	X													(b) (3) (A)
		/	X													
		/	X													
		/	X	/												
JPS-W2		.020	X													
		/	X													
		/	X													
		/	X													
JPS-W3		.020	X													
		/	X													
		/	X													
		/	X	/												
JPS-W4		.020	X	/												
		/	X	/												
		/	X													
		/	X													

(b) (6)

Film Interpreter

SNT-TC-1A Level

Date of Inspection

II

3-30-23



REPAIR K.ee AT (b) (3) (A)

HYDROTEST REPORTS

(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4), (b) (3) (A)  
SYSTEM: \_\_\_\_\_

Project Name: Red Hill Emergent Pipeline

System Description: (b) (3) (A)  
Starting point: \_\_\_\_\_  
Connection Point: \_\_\_\_\_  
Ending point: \_\_\_\_\_

PSI Req.: \_\_\_\_\_ Time Req.: 4 hours

Start of Test Period: Time: 13:52 hrs Date: 8/4/2023  
End of Test Period: Time: 17:52 hrs Date: 8/4/2023

No.	Time	PSI READING	Remarks
1	13:52	(b) (3) (A)	Start test
2	14:15	(b) (3) (A)	no visual leaks
3	14:30	(b) (3) (A)	PSI dropped, no visual leaks
4	14:45	(b) (3) (A)	PSI dropped, no visual leaks
5	15:00	(b) (3) (A)	PSI holding, no visual leaks
6	15:15	(b) (3) (A)	Low point drain blind flange is weeping
7	15:30	(b) (3) (A)	PSI dropped; Low point drain blind flange is weeping
8	15:45	(b) (3) (A)	PSI holding, (b) (3) (A)
9	16:00	(b) (3) (A)	PSI dropped 2 lbs. (b) (3) (A)
10	16:15	(b) (3) (A)	PSI holding, weeping at blind (b) (3) (A) ped
11	16:30	(b) (3) (A)	PSI dropped 3 lbs. (b) (3) (A)
12	16:45	(b) (3) (A)	PSI increased to (b) (3) (A)
13	17:00	(b) (3) (A)	no visual leak (b) (3) (A)
14	17:15	(b) (3) (A)	PSI holding (b) (3) (A)
15	17:30	(b) (3) (A)	PSI dropped 1 lbs. (b) (3) (A)
16	17:45	(b) (3) (A)	PSI holding (b) (3) (A)
17	17:56	(b) (3) (A)	End test, PSI holding, no visual leaks

PSI Gauge Manufacturer: Ashcroft 0-600

Test Witness Client: (b) (6)  
Test Witness OCI Rep. (b) (6)

(b) (4)

# Certificate of Calibration

(b) (4)

Ashcroft  
**Manufacturer**

32488  
**Serial Number**

02/28/2023  
**Calibration Date**

02/28/2024  
**Recalibration Due**

(b) (4)  
**Instrument Accuracy / Procedure**

0-600 PSI  
**Model**

Pressure Gauge  
**Description**

182,039  
**Test Number**

**Asset Number**

23 °C                      43 % RH  
**Temperature                      Humidity**

(b) (4)

### Calibration Standards Used:

Equip #	Manufacturer	Description	Model	Serial	Date Calibrated	Date Due
(b) (4)		Standards on File			01/01/2023	01/01/2024

(b) (6)

In Tolerance  
**Condition Received**

In Tolerance  
**Condition Returned**

## QUALITY VALIDATION (QV) REPORT

### Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	249
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	EPRC.OPT.c
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	11 AUG 2023
QV Engineer	<b>(b) (6)</b>		

### VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference		
EXWC	N/A	Tank Gallery	<b>(b) (3) (A)</b>		
Repair Description	<b>(b) (3) (A)</b> anchored to the bulkhead. A method using a reduced diameter sleeve is acceptable. Anchor new pup to concrete.		Source Contract Reference N3943020D2225 N3943021F4207		
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing; 100% VT on all shear <b>(b) (3) (A)</b> cumulative 50% requirement. Hydrotest of assembly.		Contractor QC Records Reviewed CQCP and Daily Reports		
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 14 JUN 2023 <span style="float: right;">+</span>				
Rework Needed		Photo Record Attached	Repair Work Validated as Complete		
<input type="radio"/>	Yes	<input checked="" type="radio"/> No	See Page 2.	<input checked="" type="radio"/> Yes	<input type="radio"/> No

Comments

**(b) (3) (A)**

NDE result table, NDE inspection report, weld map/design detail and hydrotest result included for reference.

### CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	<b>(b) (6)</b>
	DATE	11 AUG 2023



(b) (3) (A)

**EMERGENT PIPELINE REPAIRS**  
**Repair 249**

REPAIR ID		FIT-UP				ROOT PASS				COVER PASS				NDE					HYDROTEST			
SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE	
(b) (3) (A)																						
FIELD	OCI TM1-b	P	02 / 06 / 2023	(b) (6)	02 / 06 / 2023	P	(b) (6)	02 / 06 / 2023	(b) (6)	02 / 06 / 2023	P	02 / 06 / 2023	(b) (6)				NEEDS RESHOOT-> DBL EXPOSURE ->	N/A	02 / 07 / 2023	(b) (6)		
																	P	02 / 24 / 2023		P	08 / 08 / 2023	
SHOP	OCI TM1-b																P	04 / 19 / 2022		P	08 / 08 / 2023	
FIELD	OCI TM1-b	P	02 / 08 / 2023		02 / 08 / 2023	P		02 / 08 / 2023		02 / 09 / 2023	P	02 / 09 / 2023					P	02 / 24 / 2023		P	08 / 08 / 2023	
SHOP	OCI TM1-b																P	04 / 19 / 2022		P	08 / 08 / 2023	
FIELD	OCI TM1-b	P	01 / 30 / 2023		01 / 30 / 2023	P		01 / 30 / 2023		01 / 30 / 2023	P	01 / 30 / 2023					P	02 / 07 / 2023		N/A		
FIELD	OCI FW M1-d-1	FILLET WELD								02 / 10 / 2023	P	02 / 10 / 2023		P	02 / 24 / 2023				(b) (6)			
										STRUCTURAL WELD												
FIELD	OCI FW M1-d-1	FILLET WELD								02 / 10 / 2023	P	02 / 10 / 2023		P	02 / 24 / 2023				(b) (6)			
										STRUCTURAL WELD												



**EMERGENT PIPELINE REPAIRS**  
**Repair 249**

REPAIR ID		FIT-UP			ROOT PASS				COVER PASS				NDE				HYDROTEST					
SHOP / FIELD	PROCEDURE	FITUP P/F	DATE	WELDER	DATE	VT P/F	INSPECTOR	DATE	WELDER	DATE	VT P/F	DATE	INSPECTOR	MT / PT P/F	DATE	INSPECTOR	RT P/F	DATE	INSPECTOR	P / F	DATE	
(b) (3) (A)	FIELD	OCI FW M1-d-1	FILLET WELD						(b) (6)	02 / 10 / 2023	P	02 / 10 / 2023	(b) (6)	P	02 / 24 / 2023	(b) (6)						
										STRUCTURAL WELD												
(b) (3) (A)	FIELD	OCI FW M1-d-1	FILLET WELD							02 / 10 / 2023	P	02 / 10 / 2023		P	02 / 24 / 2023							
										STRUCTURAL WELD												
(b) (3) (A)	FIELD	OCI FW M1-d-1	FILLET WELD							02 / 10 / 2023	P	02 / 10 / 2023		P	02 / 24 / 2023							
										STRUCTURAL WELD												
(b) (3) (A)	FIELD	OCI FW M1-d-1	FILLET WELD							02 / 10 / 2023	P	02 / 10 / 2023		P	02 / 24 / 2023							
										STRUCTURAL WELD												

(b) (3) (A), (b) (4)

(b) (3) (A), (b) (4)

REPAIR Option C at (b) (3) (A)

IN-PROCESS EXAMINATION REPORTS

(b) (4)

IN-PROCESS INSPECTION REPORT

Equipment /Line #: (b) (3) (A)	Item Inspected: (weld number, tie point etc. attach drawing) (b) (3) (A)
Applicable Code: ASME B31.3-2020	Alternative Testing Approved by: (b) (6)
(b) (4)	QA Lead: (b) (6)
NDE required by Scope: MT Root <input type="checkbox"/> MT Passes <input type="checkbox"/> HTPT Root <input type="checkbox"/> HTPT Passes <input type="checkbox"/> MT Final <input type="checkbox"/> RT Final <input checked="" type="checkbox"/> SWUT PAUT <input type="checkbox"/> Final Root Int. VT <input type="checkbox"/>	

Legend: MT: Magnetic Particle Testing PT: Penetrant Testing HTPT: High Temp Penetrant Testing RT: Radiographic Testing; SWUT: Shear Wave Ultrasonic Testing PAUT: Phased Array Ultrasonic Testing VT: Visual Testing HDNT: Hardness Testing PMI: Positive Material Identification FT: Ferrite Testing HYDRO: Hydrostatic testing

Inspection Milestones	Hold Point	Findings, Repairs and Observations	Sign Off	Date
Weld Procedure Reviewed and Acceptable: WPS# <u>OCLTM1-B</u>	<input type="checkbox"/>	Acceptable	(b) (6)	30 Jan 2023
Welder is Qualified: Stamp (b) (6)	<input type="checkbox"/>	Acceptable		30 Jan 2023
Joint prep, Land, Bevel, Gap, Fit Up, Cleanliness;	<input type="checkbox"/>	Acceptable		30 Jan 2023
Ensure Excessive Strain IS NOT Employed to Maintain Fit Up	<input type="checkbox"/>	Acceptable		30 Jan 2023
Electrodes compliant to WPS, Rod Oven in use as required	<input type="checkbox"/>	Acceptable		30 Jan 2023
Preheat adequate as required by WPS or Scope (use temp-stick)	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>			30 Jan 2023
Root Pass complete, Visual after cleaning, maintain preheat	<input type="checkbox"/>			30 Jan 2023
Dry MT/HTPT of Root Pass (ref. NDE Report #), maintain preheat MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Observe weave and progression throughout all passes and ensure compliance to WPS. Ensure all slag & stop/start removal	<input type="checkbox"/>	Acceptable		30 Jan 2023
Subsequent Pass's complete, Visual Inspection after cleaning	<input checked="" type="checkbox"/>	Pass		30 Jan 2023
100% MT/PT Final (ref. NDE Report #) MT <input type="checkbox"/> HTPT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
100% RT before PWHT if required (ref. NDE Report #)	<input type="checkbox"/>	N/A		
If PWHT required, review chart and hardness	<input type="checkbox"/>	N/A		
100% RT Final (ref. NDE Report #)	<input checked="" type="checkbox"/>	Pass (b) (4)		7 Feb 2023
100% UT Final (ref. NDE Report #) SWUT <input type="checkbox"/> PAUT <input type="checkbox"/>	<input type="checkbox"/>	N/A		
Root Internal Visual Examination	<input type="checkbox"/>	N/A – not accessible following weld.		

(b) (3) (A), (b) (4)

CERTIFICATION			
(b) (6)			
Inspector Name	Inspector Signature	Date	Certification: <input type="checkbox"/> CAWI <input checked="" type="checkbox"/> CWI <input type="checkbox"/> SCWI



REPAIR Option C at (b) (3) (A)

NDE REPORTS

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Repair 249

(b) (4)

W. O. No.: 22-098

Report No.: GS41922

Page 2 of 3

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	DEFECTS										REMARKS				
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T. I.	Film Artifact		
<del>W 1</del>	(b) (3) (A)	<del>0.20</del>	X														(b) (3) (A)
		/	X														
		/	X														
<del>W 1</del>		<del>0.20</del>	X														
		/	X														
		/	X														
<del>W 1</del>		<del>0.20</del>	X														
		/	X														
		/	X														
(b) (3) (A)		.020	X														
		/	X														
		/	X														

(b) (6)

JJ

4-19-2022

Film Interpreter SNT-TC-1A Level

Date of Inspection

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Repair 249

(b) (4)

W. O. No.: 23-034

Report No.: GS022423

Page 2 of 2

WELD #	VIEW #	GEOMETRIC UNSHARPNESS "UG"	DEFECTS										REMARKS		
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T. I.	Film Artifact
(b) (3)	(A)	.020	X												(b) (3) (A)
		/	X												
(b) (3)	(A)	.020	X												(b) (3) (A)
		/	X												

(b) (6)



(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Repair 249

(b) (4) W. O. No.: 23-039  
Report No.: GS20723  
Page 3 of 3

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	ACCEPT REJECT Porosity Slag Inclusions Cracks Lack of Fusion Lack of Penet Undercut Burn Thru Suck Back T. I. Film Artifact											REMARKS		
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet	Undercut	Burn Thru	Suck Back	T. I.		Film Artifact	
(b) (3) (A)	(A)	.026	X													(b) (3) (A)
			X													
			X													
			X													
		.026	X													
			X													
			X													
			X													

(b) (6)

II  
Date of Inspection 2-7-23  
TC-1A Level

Repair 249

(b) (4), (b) (3) (A)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill	Page 1 of 1
P.O. No.:	Job No.: 23-034	
(b) (4) Procedure: NDT002.2 Rev C	Code: ASME B31.3	
Report No. GS022423		

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS FW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other <u>Weld Prep</u> <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	1A01K 030929	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	06010K 04394	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	07K15K 08738	Developing Time: 15 Min
Temperature: <input checked="" type="checkbox"/> 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White		FC 150	(b) (4) Control #	UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	No indications noted at time of inspection.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6) Level II	Date: 2/24/2023	Reviewed By:	Date:
--------------------------------	-----------------	--------------	-------

REPAIR Option C at (b) (3) (A)

HYDROTEST REPORTS

(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4), (b) (3) (A)  
SYSTEM: [REDACTED]

Project Name: Red Hill Emergent Pipeline

System Description: (b) (3) (A)

Starting point: \_\_\_\_\_  
Connection Point: \_\_\_\_\_  
Ending point: \_\_\_\_\_

PSI Req.: (b) (3) (A)      Time Req.: 4 hours

Start of Test Period:    Time: 11:10 hrs      Date: 8/9/2023

End of Test Period:    Time: 15:10 hrs      Date: 8/9/2023

No.	Time	PSI READING	Remarks – restart test due to PSI drop
1	10:55	(b) (3) (A)	Re-Start test, pic taken, no leaks detected
2	11:10	[REDACTED]	no visual leaks at flanges or testing area
3	11:25	[REDACTED]	no visual leaks at flanges or testing area
4	11:40	[REDACTED]	no visual leaks at flanges or testing area
5	11:55	[REDACTED]	no visual leaks at flanges or testing area
6	12:10	[REDACTED]	no visual leaks at flanges or testing area
7	12:25	[REDACTED]	no visual leaks at flanges or testing area
8	12:40	[REDACTED]	no visual leaks at flanges or testing area
9	12:55	[REDACTED]	no visual leaks at flanges or testing area PSI dropped 1 lbs. to (b) (3) (A)
10	13:10	[REDACTED]	Picture taken, no visual leaks at flanges or testing area
11	13:25	[REDACTED]	no visual leaks at flanges or testing area PSI dropped 1 lbs. to (b) (3) (A)
12	13:40	[REDACTED]	no visual leaks at flanges, PSI dropped 1 lbs. to 447
13	13:55	[REDACTED]	no visual leaks at flanges or testing area PSI dropped 2 lbs. to (b) (3) (A)
14	14:10	[REDACTED]	no visual leaks at flanges, PSI holding
15	14:25	[REDACTED]	no visual leaks at flanges, PSI holding
16	14:40	[REDACTED]	no visual leaks at flanges, PSI holding
17	14:55	[REDACTED]	End test, PSI holding, no visual leaks
18	15:10	[REDACTED]	end test, no visual leaks detected, holding PSI, no sign of leaks anywhere

PSI Gauge Manufacturer: Ashcroft 0-600

Test Witness Client: (b) (6)

Test Witness OCI Rep. (b) (6)





# Certificate of Calibration

(b) (4)

Ashcroft

**Manufacturer**

32488

**Serial Number**

02/28/2023

**Calibration Date**

02/28/2024

**Recalibration Due**

(b) (4)

**Instrument Accuracy / Procedure**

0-600 PSI

**Model**

Pressure Gauge

**Description**

182,039


**Test Number**

**Asset Number**

23 °C

43 % RH

**Temperature**                      **Humidity**



### Calibration Standards Used:

Equip #	Manufacturer	Description	Model	Serial	Date Calibrated	Date Due
(b) (4)		Standards on File			01/01/2023	01/01/2024

(b) (6)

In Tolerance

**Condition Received**

In Tolerance

**Condition Returned**

## QUALITY VALIDATION (QV) REPORT

### Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	INC-028
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	AFFF.Line.1
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	08 AUG 2023
QV Engineer	(b) (6)		

### VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
NAVFAC	N/A	(b) (3) (A)	
Repair Description	Repair (b) (3) (A) Line: Caulk Joints, Replace Belly Pump, Repair corroded pipe hangers		Source Contract Reference N/A - In-house labor
Description of Contractor QC Method(s) Used	N/A		Contractor QC Records Reviewed N/A
Description of QA Validation and Observations	Visually inspected repairs. Verified joint sealant installation and hanger repair. Verified operation of belly pump replacement after electrical repair.  Final acceptance by government. Date: 04 AUG 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Pages 2-3.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments  
 In-house labor applied (b) (3) (A) (b) (3) (A) line. Corroded pipe hangers were replaced in-kind, with plumber's wrap added for corrosion protection. Belly pump replaced; additional electrical repairs were identified in operational testing. Follow-on electrical repairs completed.

### CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	<b>QV ENGINEER SIGNATURE</b> (b) (6)	
	<b>DATE</b>	08 AUG 2023

(b) (3) (A)

(b) (3) (A)

## QUALITY VALIDATION (QV) REPORT

### Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	INC-030
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	AFFF.LPD
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	08 AUG 2023
QV Engineer	<b>(b) (6)</b>		

### VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
NAVFAC	N/A	<b>(b) (3) (A)</b>	
Repair Description	Repair damaged LPD on <b>(b) (3) (A)</b> Line. Provide protection around LPD after being repaired.		Source Contract Reference N/A for in-house labor
Description of Contractor QC Method(s) Used	Two-party integrity verification by FLC personnel.		Contractor QC Records Reviewed N/A
Description of QA Validation and Observations	FLCPH executed a work order to confirm retention line low point drain repaired. Completed work order with two-party verification was provided to JTF-RH QV.  Final acceptance by government. Date: 04 AUG 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Pages 2-3.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments

**(b) (3) (A)**

### CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	<b>(b) (6)</b>
	DATE	08 AUG 2023

(b) (3) (A)

(b) (3) (A)



# Rework - Quality Validation Report

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Validation Complete	Date	Location
INC-033	Contractor carefully removed (b) (3) (A) of residual fuel from the line via high point vents prior to removing spool. Full containment measures were deployed to prevent any accidental spillage of residual fuel when spool removed from (b) (3) (A). The spool was transported out of the tunnel for the installation of the high point vent and low point drain assemblies. Socket welds were inspected via dye penetrant testing (PT). Spool was hydrostatically tested prior to reinstallation. Recovered fuel received by the Facility.	28 Jul 23	(b) (3) (A)



## QUALITY VALIDATION (QV) REPORT

### Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	026
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	EPRC.K.pp
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	11 AUG 2023
QV Engineer	<b>(b) (6)</b>		

### VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
EXWC	N/A	<b>(b) (3) (A)</b>	
Repair Description	<b>(b) (3) (A)</b>		Source Contract Reference <b>(b) (3) (A)</b>
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing. Socket welds 100% NDE by VT and PT. Spools hydrostatically tested.		Contractor QC Records Reviewed CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 13 JUL 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments

(b) (3) (A)

NDE result table, NDE inspection report, weld map/design detail included for reference.

### CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	<b>(b) (6)</b>
	DATE	11 AUG 2023 / Rev 1

(b) (3) (A)

(b) (3) (A)

WELDERS ID  
**(b) (6)**

WELD INFORMATION								INSPECTION INFORMATION			
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
<b>(b) (3) (A)</b>		<b>(b) (3) (A)</b>		<b>(b) (3) (A)</b>		<b>(b) (6)</b>		<b>(b) (3) (A)</b>	<b>(b) (6)</b>		
	1		BW				6/14/2023			6/14/2023	PASSED
	2		BW				6/9/2023			6/30/2023	PASSED
	3		SW				6/22/2023			6/12/2023	PASSED
	4		SW				6/22/2023			6/29/2023	PASSED
	5		SW				6/22/2023			6/29/2023	PASSED
	6		SW				6/22/2023			6/29/2023	PASSED
	7		SW				6/22/2023			6/29/2023	PASSED
	1		BW				6/16/2023			6/16/2023	PASSED
	2		BW				6/9/2023			6/30/2023	PASSED
	3		SW				6/28/2023			6/12/2023	PASSED
	4		SW				6/28/2023			6/30/2023	PASSED
	5		SW				6/28/2023			6/30/2023	PASSED
	6		SW				6/28/2023			6/30/2023	PASSED
	7		SW				6/28/2023			6/30/2023	PASSED
	1		BW				6/30/2023			6/30/2023	PASSED
	2		BW				6/30/2023			7/5/2023	PASSED
	3		SW				6/21/2023			7/5/2023	PASSED
	4		SW				6/21/2023			6/29/2023	PASSED
	5		SW				6/21/2023			6/29/2023	PASSED
	6		SW				6/21/2023			6/29/2023	PASSED
	7		SW				6/21/2023			6/29/2023	PASSED
	1		BW				6/14/2023			6/29/2023	PASSED
	2		BW				6/15/2023			7/5/2023	PASSED
	3		SW				6/21/2023			7/5/2023	PASSED
	4		SW				6/21/2023			6/29/2023	PASSED
	5		SW				6/21/2023			6/29/2023	PASSED
	6		SW				6/21/2023			6/29/2023	PASSED
	7		SW				6/21/2023			6/29/2023	PASSED
	1		BW				6/14/2023			6/29/2023	PASSED
	2		BW				6/15/2023			7/5/2023	PASSED
	3		SW				6/21/2023			7/5/2023	PASSED
										6/29/2023	PASSED

WELD INFORMATION							INSPECTION INFORMATION				
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	INITIALS	DATE	RESULTS	
(b) (3) (A)	4	(b) (3) (A)	SW	(b) (3) (A)		(b) (6)	6/21/2023	(b) (3) (A)	b) (6)	6/29/2023	PASSED
	5		SW				6/21/2023			6/29/2023	PASSED
	6		SW				6/21/2023			6/29/2023	PASSED
	7		SW				6/21/2023			6/29/2023	PASSED
	1		BW				6/30/2023			7/5/2023	PASSED
	2		BW				6/30/2023			7/5/2023	PASSED
	3		SW				6/22/2023			6/29/2023	PASSED
	4		SW				6/22/2023			6/29/2023	PASSED
	5		SW				6/22/2023			6/29/2023	PASSED
	6		SW				6/22/2023			6/29/2023	PASSED
	7		SW				6/22/2023			6/29/2023	PASSED
	1		BW				6/15/2023			6/15/2023	PASSED
	2		BW				6/9/2023			6/30/2023	PASSED
	3		SW				6/22/2023			6/12/2023	PASSED
	4		SW				6/22/2023			6/29/2023	PASSED
	5		SW				6/22/2023			6/29/2023	PASSED
	6		SW				6/22/2023			6/29/2023	PASSED
	7		SW				6/22/2023			6/29/2023	PASSED


TK3-VSLT-W-6  
PHARES GRADY

TK3-VSLT-W-5  
PHARES GRADY

TK3-VSLT-W-7  
PHARES GRADY


TK3-VSLT-W-4


TK3-VSLT-W-3



1 //

6/21/23







(b) (3) (A)


TK11-VSLT-W-6  
PHARES GRADY

TK11-VSLT-W-5  
PHARES GRADY

TK11-VSLT-W-7  
PHARES GRADY


TK11-VSLT-W-4

TK11-VSLT-W-3



1 //

6/22/23



(b) (4)

RADIOGRAPHIC INSPECTION REPORT







(b) (4)

W. O. No.: 73-034  
Report No.: 6570523

Date: 7/5/23

Page 1 of 2

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3	1. Single Wall 									
PROJECT Red Hill Eminent Pipeline	DWG. NO.	PROCEDURE ASME V REV C	ACC. PROC. B31.3 REV 2015		2. Single Wall 								
RT SOURCE IRRC	FILM AGFA D5	PB SCREENS	PENS: ASTM	SHIMS MAT'L/THKNS	MATERIAL CS	3. Double Wall 							
SC (b) (3) (A)	TYPE 1B	TECHNIQUE USED 3	THICKNESS (b) (3) (A)	4. Double Wall 0/90 									
FC (b) (3) (A)	MATERIAL CS	EXPOSURE TIME 40 sec	JOINT TYPE	5. Plate 									
SF (b) (3) (A)	LOCATION F	PROCESSING	<input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC	6. Other 									
WELD #	VIEW #	GEOMETRIC UNSHARPNESS "UG"	ACCEPT REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penetration	Undercut	Burn Thru	Back Back	Other	REMARKS
(b) (3) (A)		0.20	✓										(b) (3) (A)
		0.20	✓										
		0.20	✓										

(b) (6)

II  
SNT-TC-1A Level

7/5/23  
Date of Inspection

Customer

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

O. No.: 23-034

Report No.: 6570523

Page 2 of 2

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	DEFECTS											REMARKS		
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Stuck Back	F. I.		Film Artifact	
(b) (3) (A)	(A)	.670	X												(b) (3) (A)	
		.670	X													
		.670	X													
		.670	X													
		.670	X													
		.670	X													

(b) (6)

II

-1A Level

7/5/23

Date of Inspection

(b) (4), (b) (3) (A)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill	Page 1 of 3
P.O. No.:	Job No.: 23-034	
Procedure: NDT002.2 Rev C	Code: ASME B31.3	
Report No. GS062923		

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS FW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other <u>Weld Prep</u> <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	21002K 002711	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	19G04K 01755	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	20L02U	Developing Time: 15 Min
Temperature: <input checked="" type="checkbox"/> 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White		FC 150	(b) (4)	Control # UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>

(b) (3) (A)

Accept	Reject	Sketch/Notes
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<div style="border: 2px dashed red; border-radius: 50%; padding: 20px; display: inline-block;">           No indications noted at time of inspection.         </div>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	

(b) (6)

Performed By: _____	Level III Date: 6/29/2023	Reviewed By: _____	Date: _____
---------------------	---------------------------	--------------------	-------------

(b) (4), (b) (3) (A)

LIQUID PENETRANT EXAMINATION RECORD

(b) (4)

Location: Red Hill Page 2 of 3

Job No.: 23-034


NDT002.2 Rev C

Code: ASME B31.3

Report No.: 00002923

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS FW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other <u>Weld Prep</u> <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	21002K 002711	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	19G04K 01755	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	20L02U	Developing Time: 15 Min
Temperature: <input checked="" type="checkbox"/> 60° F – 125° F Other _____	illumination: <input checked="" type="checkbox"/> White	FC 150	(b) (4)		UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>	

(b) (3) (A)

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	 <p>No indications noted at time of inspection.</p>
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6) Level III Date: 6/29/2023 Reviewed By: Date:

**LIQUID PENETRANT EXAMINATION RECORD**

Location: Red Hill Page 1 of 1

Job No.: 23-034

T002.2 Rev C

Code: ASME B31.3

023d

**(b) (4)**  
**(b) (3) (A)**

MATERIAL		PENETRANT MATERIAL				TECHNIQUE	
TYPE: CS FW		Cleaner	Magnaflux	SKC-S	N/A	21002K 002711	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other <u>Weld Prep</u> <input checked="" type="checkbox"/> New weld		Penetrant	Magnaflux	SKL-SP1	N/A	19G04K 01755	Method of Application: Brush
		Emulsifier	N/A	N/A	N/A	N/A	Dwell Time: 10 Min
		Developer	Magnaflux	SKD-S2	N/A	20L02U	Emulsification Time: N/A
							Developing Time: 15 Min
Temperature: <input checked="" type="checkbox"/> 60° F – 125° F		Illumination: <input checked="" type="checkbox"/> White		FC 150		<b>(b) (4)</b>	
Other						UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>	

**(b) (3) (A)**

Accept	Reject	Sketch/Notes
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<div style="border: 2px dashed red; border-radius: 50%; padding: 20px; display: inline-block;">                             No indications noted at time of inspection.                         </div>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<input type="checkbox"/>	<input type="checkbox"/>	
<input type="checkbox"/>	<input type="checkbox"/>	
<input type="checkbox"/>	<input type="checkbox"/>	
<input type="checkbox"/>	<input type="checkbox"/>	
<input type="checkbox"/>	<input type="checkbox"/>	

Performed By: **(b) (6)** Level III Date: 6/29/2023 Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4)

SYSTEM: \_\_\_\_\_

Project Name: Red Hill Emergent Pipeline

System Description: (b) (3) (A)

Starting point \_\_\_\_\_

Connection Point \_\_\_\_\_

Ending point \_\_\_\_\_

PSI Req.: \_\_\_\_\_ 4 hours

Start of Test Period: Time: 14:48 hrs Date: 8/2/2023

End of Test Period: Time: 18:48 hrs Date: 8/2/2023

No.	Time	PSI READING	Remarks
1	14:48	(b) (3) (A)	Pic taken; no visual leaks detected during test
2	15:03	(b) (3) (A)	no visual leaks detected during test
3	15:18	(b) (3) (A)	no visual leaks detected during test
4	15:33	(b) (3) (A)	Pic taken; no visual leaks detected during test
5	15:48	(b) (3) (A)	no visual leaks detected during test
6	16:03	(b) (3) (A)	no visual leaks detected during test
7	16:18	(b) (3) (A)	no visual leaks detected during test
8	16:33	(b) (3) (A)	Pic taken; no visual leaks detected during test
9	16:48	(b) (3) (A)	no visual leaks detected during test
10	17:03	(b) (3) (A)	no visual leaks detected during test
11	17:18	(b) (3) (A)	no visual leaks detected during test
12	17:33	(b) (3) (A)	Pic taken; no visual leaks detected during test
13	17:48	(b) (3) (A)	no visual leaks detected during test
14	18:03	(b) (3) (A)	no visual leaks detected during test
15	18:18	(b) (3) (A)	no visual leaks detected during test
16	18:33	(b) (3) (A)	no visual leaks detected during test
17	18:48	(b) (3) (A)	End test, picture taken, no visual leaks

PSI Gauge Manufacturer: Ashcroft 0-600

Test Witness Client: \_\_\_\_\_

Test Witness OCI Rep. \_\_\_\_\_ (b) (6) \_\_\_\_\_

# RD Technology of Hawaii

134 Nakolo Place  
Honolulu, HI 96819  
(808) 833-3499

## Certificate of Calibration

(b) (4)

Ashcroft

**Manufacturer**

32488

**Serial Number**

02/28/2023

**Calibration Date**

02/28/2024

**Recalibration Due**

(b) (4)

**Instrument Accuracy / Procedure**

0-600 PSI

**Model**

Pressure Gauge

**Description**

182,039

**Test Number**

**Asset Number**

23 °C

43 % RH

**Temperature**

**Humidity**

RD Technology of Hawaii's quality management system conforms to ISO/IEC 17025:2005, ANSI/NC SL Z540-1-1994, and MIL-STD-45662A. All calibrations are performed using internationally recognized standards traceable to the International System of Units (SI Units). Traceability is achieved through calibrations by the National Institute of Standards and Technology (NIST), other National Measurement Institutes (NMI's), or by using natural physical constants, intrinsic standards, or ratio calibration techniques. There is no expressed or implied warranty that the above instrument will maintain its specified tolerances during the calibration interval due to possible drift, environment, or other factors beyond the control of RD Technology of Hawaii.

### Calibration Standards Used:

Manufacturer	Description	Model	Serial	Date Calibrated	Date Due
(b) (4)	Standards on File			01/01/2023	01/01/2024

(b) (6)

In Tolerance

**Condition Received**

In Tolerance

**Condition Returned**

**Certified By**

**QA Inspector**

## QUALITY VALIDATION (QV) REPORT

### Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	INC-033
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	Spool.203
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	28 JUL 2023

QV Engineer: **(b) (6)**

Source	PDF Page No.	Facility Geographic Area	Location Reference
FLC	N/A	<b>(b) (3) (A)</b>	
Repair Description	<b>(b) (3) (B)</b>		Source Contract Reference <b>(b) (6)</b>
Description of Contractor QC Method(s) Used	Methods outlined in QCP. Contractor used B31.3 Class I piping codes as a basis for the hydrostatic testing of the spool.		Contractor QC Records Reviewed QCP and Daily Reports.
Description of QA Validation and Observations	QA methods outlined in QASP. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repair & reviewed contractor QC documentation.  Final acceptance by government. Date: 12 JUL 2023		

Rework Needed		Photo Record Attached		Repair Work Validated as Complete					
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	See Page 2.		<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

Comments: **(b) (3) (A)**

### CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	<b>(b) (6)</b>
	DATE	10 AUG 2023 / Rev1

(b) (3) (A)

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: (b) (4)	Page 1 of 1
(b) (4) No. 0222-108	Job No.: 23-157	
Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS062023		

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: Carbon Steel		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____		ILLUMINATION:	<input checked="" type="checkbox"/> White	FC >100	(b) (4)	Control # _____ UV Meter _____ N/A X

Item(s)	Accept	Reject	Sketch/Notes
Reducing Spool Socket Welds			PT Inspection performed on the reducing spools socket welds for the high and low points. Project RHL-677E  No relevant indications noted.
High Point	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Low Point	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Performed By: (b) (6)	Level II	Date: 06-22-23	Reviewed By: _____ Date: _____




CHART NO. MC MP-1000-150F

METER \_\_\_\_\_ TAKEN OFF \_\_\_\_\_ M

CHART PUT ON \_\_\_\_\_ M

LOCATION *MC Shop 6/22/23*

REMARKS *RHL-673F 12" x 14" 800cc  
Spool*

PRINTED IN U.S.A.

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: (b) (4)	Page 1 of 1
P.O. No.: 62252-108	Job No.: 25157	
(b) (4) Procedure: NDT-002.2 Rev A	Code: ASME B31.3	
Report No. KS062623		


ITEM: Socket Welds

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: Carbon Steel		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 Minutes
Surface Condition: <input checked="" type="checkbox"/> As Welded <input checked="" type="checkbox"/> Ground / Buffed <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux SpotCheck	SKC-S	N/A	19L06K	Method of Application: Brush
	Penetrant	Magnaflux SpotCheck	SKL-SP1	N/A	09L19K	Dwell Time: 15 Minutes
	Emulsifier	N/A	N/A	N/A		Emulsification Time: N/A
	Developer	Magnaflux SpotCheck	SKD-S2	N/A	09L01K	Developing Time: 15 Minutes
Temperature: 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White FC >100		(b) (4) Control #		UV Meter _____ N/A <input checked="" type="checkbox"/>

Item(s)	Accept	Reject	Sketch/Notes
Reducing Spool Socket Weld			PT Inspection performed on the reducing spool socket welds for the revamped low point drain. Project RHL-677E  No relevant indications noted.  <b>A second round of PT was performed after Contractor changed the LPD configuration.</b>
Low Point Welds #1-#4	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6)	Level II	Date: 06-26-23	Reviewed By:	Date:
-----------------------	----------	----------------	--------------	-------

10 A second round of Hydrostatic Testing was performed after Contractor changed the LPP configuration.







# Relief - Quality Validation Report

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Validation Complete	Date	Location



# Testing & Inspection Dates

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Testing & Inspection Dates	Date	Location
1			
2			
3			
4			



# Around the Horn

ENSURING A FREE AND OPEN INDO-PACIFIC

## AGENCIES:

- NAVAL FACILITIES ENGINEERING SYS COMMAND-HAWAII (NAVFAC-HI)
- JOINT TASK FORCE-RED HILL (JTF-RH)
- ENVIRONMENTAL PROTECTION AGENCY (EPA)
- DEPARTMENT OF HEALTH (DOH)
- FLEET LOGISTIC CENTER-PEARL HARBOR (FLC-PH)
- DEFENSE LOGISTIC AGENCY (DLA)
- COMMANDER, NAVY REGION-HAWAII (CNR-HI)
- ENGINEERING AND EXPEDITIONARY WARFARE CENTER (EXWC)
- NAVY-OTHER