

Markings removed

Joint Task Force-Red Hill

Bi-Monthly Quality Validation Working Group Meeting



24 Aug 2023 (TBD)

This brief is classified:

Markings removed

Markings removed

Markings removed

Markings removed



BACKGROUND/DESCRIPTION

ENSURING A FREE AND OPEN INDO-PACIFIC

- On January 27, 2023, the Hawai'i Department of Health (DOH) conditionally approves the Independent Third-Party Quality Validation Plan, with the following conditions:
 - ~~Para #1, Provide resumes of those working QV (31 Jan) OUTSTANDING~~
 - ~~Para #2, Provide QV Plan Addendum detailing testing requirements that will follow repairs (28 Feb)~~
 - ~~Para #3a, Provide DoH/EPA our first monthly QV report (23 Feb)~~
 - ~~Para #3b, Provide list of dates of major repair/inspection events that DoH/EPA can attend (23 Feb)~~
 - Para #4, Provide final report (last repair + 30 days)



RFI from DOH

ENSURING A FREE AND OPEN INDO-PACIFIC

- Status of Incremental Reports
 - INC-025: FOR line painting - non-repair, determination by Closure – 21 Aug
 - Included
 - INC-027: AFFF sump testing – 21 Aug
 - Included
 - INC-029: (b) (3) (A) – 10 Oct
 - In-progress, will pause for repacking blackout dates
 - INC-031: (b) (3) (A) – 22 Aug
 - Included
 - INC-044: (b) (3) (A) cross over vent – 21 Aug
 - Included



QV Accounting

ENSURING A FREE AND OPEN INDO-PACIFIC

- QV Complete = Sent to DOH/EPA.
 - “253” = 253/253 repairs
 - “INC” = 43/44; 4 submitted today, 1 remain.
- QV Conditionally Approved
 - DOH = 253/253, 39/43 Incremental
 - EPA = 253/253, 39/43 Incremental



Quality Validation Report

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Validation Complete	Date	Location
<p>INC -025</p>	<p>At the request of NAVSUP FLC, (b) (4) was engaged to evaluate the need for completing maintenance coating of the FOR line. Considering the installation of the (b) (3) (A) and the addition of a jumper connection (b) (3) (A), the FOR line (b) (3) (A) will (b) (3) (A). (b) (4) (b) (5), (b) (3) (A)</p> <p>Any unexpected weeps can be contained effectively by the existing Spill Mitigation measures.</p>	<p>21 Aug 23</p>	<p>(b) (3) (A)</p>
<p>INC -027</p>	<p>At each sump station, contractor removed manifold connection from each AFFF sump pump and installed an adapter to recirculate pump discharge into the sump. Pumps were run for two minutes to ensure operation; observations were recorded. Recirculated liquid was drummed and transferred to other sump locations to use as test medium. (b) (3) (A) repairs were not performed as operations will not use more than (b) (3) (B) pumps per location. Liquid was transferred into isolated segments of the retention line to ensure line remains leak-free at the recently sealed joints. Liquids were recovered from the retention line from the low point drain (b) (3) (A). Recovered test liquids were drummed, removed from the tunnel and sampled for off-site disposal.</p>	<p>21 Aug 23</p>	<p>Tank Gallery</p>



Quality Validation Report

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Validation Complete	Date	Location
INC -031	<p>(b) (3) (A) (refer to page 2 photos), Contractor removed the existing (b) (3) (A) threaded piping at the union within the sump, installed an elbow and (b) (3) (A) piping to allow the (b) (3) (A) [redacted] Threaded piping assembly pneumatically tested to verify no leaks at joints. At Main Sump (refer to page 3 photos), Contractor occupied an existing nozzle (b) (3) (A) [redacted] installing double block and bleed valves at the points of connection. A bracket was anchored to the Main Sump curb to provide support to the (b) (3) (A) piping vertical, with the horizontal being supported by an existing bracket with isolator pad. Body bleed piping on DBB valves were capped with threaded plugs. Applicable weld map, NDE, hydrostatic/pneumatic testing results attached.</p>	22 Aug 23	(b) (3) (A) Sump 2) Main Sump
INC -044	<p>(b) (3) (A) [redacted] A Visi-Flow indicator was installed to allow operator to visually confirm packing of the line. Crossover piping was shop fabricated, welds were radiographically tested and assemblies hydrotested prior to installation. Applicable weld map, NDE and hydrostatic testing results attached.</p>	21 Aug 23	(b) (3) (A)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	INC-025
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (3) (A)
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	21 AUG 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
(b) (4)	N/A	(b) (3) (A)	
Repair Description	FOR line shows minor pitting, corrosion, and bare piping. Need to ensure proper cleaning and re-coating on all bare, rusting, corroding or pitting piping.		Source Contract Reference N/A
Description of Contractor QC Method(s) Used	N/A		Contractor QC Records Reviewed N/A
Description of QA Validation and Observations	N/A - No repair, What-If Analysis and (b) (4) Analysis. For the purposes of repacking and defueling (b) (4), (b) (5)		
Final acceptance by government. Date: 14 AUG 2023			
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
N/A		<input checked="" type="radio"/>	Yes
<input checked="" type="radio"/>		<input type="radio"/>	No

Comments
 At the request of NAVSUP FLC, (b) (4) was engaged to evaluate the need for completing maintenance coating of the FOR line. (b) (3) (A)
 (b) (3) (A) (b) (4) (b) (3) (A), (b) (5) (b) (3) (A)
(b) (3) (A), (b) (5)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	21 AUG 2023

(b) (4)

TO: **(b) (6)**

DATE: August 14, 2023

BY: **(b) (6)**

RE: Risk Assessment for Incremental Recommendation #25 - **(b) (3) (A), (b) (5)**
(b) (3) (A), (b) (5)

(b) (3) (A)

(b) (3) (A)

(b) (5)

(b) (3) (A), (b) (5)

(b) (6)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	INC-027
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	AFFF.Pumps
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	21 AUG 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
NAVFAC	N/A	Tank Gallery	Tank Gallery
Repair Description	Check proper operation of AFFF sump pumps		Source Contract Reference N6247823P2503
Description of Contractor QC Method(s) Used	Test plan/procedure.		Contractor QC Records Reviewed Daily Reports.
Description of QA Validation and Observations	Government representatives witnessed operational testing. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV reviewed contractor QC documentation. Final acceptance by government. Date: 17 AUG 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments
 At each sump station, contractor removed manifold connection from each AFFF sump pump and installed an adapter to recirculate pump discharge into the sump. Pumps were run for two minutes to ensure operation; observations were recorded. Recirculated liquid was drummed and transferred to other sump locations to use as test medium. (b) (3) (A)
 (b) (3) (A) liquid was transferred into isolated segments of the retention line to ensure line remains leak-free at the recently sealed joints. Liquids were recovered from the retention line from the low point drain next to the Main Sump. Recovered test liquids were drummed, removed from the tunnel and sampled for off-site disposal.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE (b) (6)	
	DATE 21 AUG 2023	

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

Sump Pump Testing Check List

Date:	Aug 11, 2023	(b) (3) (A)		
Zone:	(b) (3) (A)			
Time Start:	0800			
Time End:	0835			
Result:	(b) (3) (A)			
	Pass / <input type="radio"/> Fail	<input checked="" type="radio"/> Pass / <input checked="" type="radio"/> Fail	<input checked="" type="radio"/> Pass / <input checked="" type="radio"/> Fail	<input checked="" type="radio"/> Pass / <input checked="" type="radio"/> Fail
	fail	Pass	Pass	(b) (3) (A)
Notes:	←			were repaired on Aug 10 2023.
				(b) (3) (A)
	(b) (6)			START (b) (3) (A) @ 0829 TRIPPED Again START (b) (3) (A) 0830 TRIPPED Again Fail
QC Signature:				
QA Signature:				

Sump Pump Testing Check List

Date:	Aug 17 2023
Zone:	(b) (3) (A)
Time Start:	0815
Time End:	0925 End of test drain Pump at 0930-

(b) (3) (A)

Result:	(b) (3) (A)			
	(Pass) / Fail	(Pass) / Fail	(Pass) / Fail	(Pass) / Fail
Notes:	2 min prime 1 min Run good.	2 min prime 1 min Run good.	2 min prime 1 min Run good.	3 min Prime 1 min Run good

QC Signature:	(b) (6)
QA Signature:	

Sump Pump Testing Check List

Date:	8/15/23	(b) (3) (A)		
Zone:	(b) (3) (A)			
Time Start:	11:00			
Time End:	12 Noon			
Result:	(b) (3) (A)			
	<input checked="" type="radio"/> Pass / Fail	<input type="radio"/> Pass / Fail	<input type="radio"/> Pass / Fail	<input type="radio"/> Pass / <input checked="" type="radio"/> Fail
<u>Notes:</u>	2 min Prime 1 min Flush	2 min Prime 1 min Flush	2 min Prime 1 min Flush	<div style="background-color: black; color: white; text-align: center; padding: 2px;">(b) (3) (A)</div> is good but the discharge gasket failed turn off
QC Signature:	(b) (6)			
QA Signature:				

Sump Pump Testing Check List

Date:	15 AUG 23	(b) (3) (A)
Zone:	(b) (3) (A)	
Time Start:	0922	
Time End:	0950	

Result:	(b) (3) (A)			
	(Pass / Fail)	(Pass / Fail)	(Pass / Fail)	(Pass / Fail)
Notes:	1 min run 2 min prime	1 min run 2 min prime	1 min run 3 min prime longer prime time due to decreasing water level	1 min run 4 min prime

QC Signature:	(b) (6)
QA Signature:	

Sump Pump Testing Check List

Date:	Aug 14, 2023	(b) (3) (A)		
Zone:	(b) (3) (A)			
Time Start:	10:20			
Time End:	11:20 - Just water pump,			
Result:	(b) (3) (A)			
	Pass / Fail	Pass / Fail	Pass / Fail	Pass / Fail
Notes:	* Started pumping clean water into pump at 10:20 finish 10:40 with 5 barrels - (b) (3) (A)			
	@ 11:13 1 min Run good —	@ 11:06 1 min Run good —	@ 11:00 1 min Run good —	Start pump @ 10:30 1 min Run good —
	11:25 time to pump used water into barrels for transfer 2:20 Per barrel to fill			
QC Signature:	(b) (6)			
QA Signature:	(b) (6)			

AFFF Retention Line Testing Check List

Date:

(b) (3) (A)

Results

(b) (3) (A)

Pass / Fail

1 HR test @ 0933
Notes: started fills

@ 0835 - good hold
@ 0840 - good hold
@ 0845 - good hold
@ 0850 - good hold
@ 0932 hold -
> full suck no bleeding
- waiting on Air -

(b) (3) (A)

5 sec
5 sec
5 sec
37 sec

(b) (3) (A)

Pass / Fail

1 HR test 1015
Notes: did walk and no LEAK OR Drip on all joints
Weep noted at LPD at

(b) (3) (A)

(b) (3) (A)

Pass / Fail

1 HR test ~~1115~~ 1115
Notes: did walk and no LEAK OR Drip on all joints

(b) (3) (A)

Pass / Fail

1 HR test 1215
Notes: did walk and NO LEAK OR Drip on all joints

Oil Tight Door

Pass / Fail

1 HR test 1315
Notes: Complete walk through all zones and found NO LEAKS OR DRIPS on all sections & joints.

QC Signature:

(b) (6)

QA Signature:

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	INC-031
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	FLC.FOR.Bypass
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	22 AUG 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
DLA/FLC	N/A	RH Tank Gallery	(b) (3) (A)
Repair Description	Install (b) (3) (A)		Source Contract Reference 47QSHA18D000Y W912DY21F0025 Service Order 682/683
Description of Contractor QC Method(s) Used	Methods outlined in QCP. Threaded piping pneumatically tested for leaks at joints. Butt welded piping received 100% radiographic testing. Socket welded piping received 100% magnetic particle testing. Welded piping hydrostatically tested at (b) (3) (A) psi for 4 hours.		Contractor QC Records Reviewed QCP and Daily Reports.
Description of QA Validation and Observations	QA methods outlined in QASP. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repair & reviewed contractor QC documentation. Final acceptance by government. Date: 18 AUG 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Pages 2-3	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments

(b) (3) (A)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (7)(A)
	DATE	22 AUG 2023

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

Legend

DBB - Double Block and Bleed Valve

HPV - High Point Vent

VFI - Visi-Flow Indicator

(b) (4)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Date: 8-11-2023






Weld W-2 is not part of the final repair. (b) (3) (A)

Page 1 of 2

(refer to attached

PAUT report dated 15 AUG 2023).

FORM NDT-005.1

CUSTOMER (b) (4)		CUST JOB#	SPECIFICATION <u>ASME Sect V</u>	ACCEPTANCE <u>ASME B31.3</u>	1. Single Wall  Panoramic										
PROJECT		DWG. NO. <u> </u>	PROCEDURE <u>NDT 006 REV E</u>	ACC. PROC. <u>B31.3 REV</u>		2. Single Wall  Offset									
RT SOURCE <u>R192</u>	FILM <u>Agfa DS</u>	PB SCREENS	PENS <u>ASMB</u>	SHIMS MAT'L/THKNS <u> </u>	MATERIAL <u>CS</u>		3. Double Wall  Elliptical								
(b) (3) (A)			TYPE <u>Wine</u>	TECHNIQUE USED <u>3</u>	(b) (3) (A)	4. Double Wall 0/90  Plate									
			MATERIAL <u>SS</u>	EXPOSURE TIME <u>10 sec.</u>			5. Plate  Other								
			LOCATION <u>F</u>	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC		6. Other									
WELD #	VIEW #	GEOMETRIC UNSHARPNESS 'UG'	ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact	REMARKS
(b) (3) (A)	0-1	≤.020	/												
	1-2		/												
	2-0		/												
	0-1		/												
	1-2		/												
	2-0		/												
	0-1		/												
	1-2		/												
	2-0		/												
	0-1		/												
	1-2		/												
	2-0		/												

(b) (6)

NT-TC-1A Level

Date of Inspection

(b) (4)

Customer

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

Page 2 of 2

WELD #	VIEW #	GEOMETRIC UNSHARPNESS 'UG'	DEFECTS										REMARKS					
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T. I.	Film Artifact			
(b) (3) (A)	0-1	≤.020	/															
	1-2		/															
	2-0		/															
	0-1		/															
	1-2		/															
	2-0		/															
	0-1		/															
	1-2		/	/														Cluster Porosity
	2-0		/	/														(b) (3) (A)
	0-1		/															
	1-2		/	/														
	2-0		/	/														

(b) (6)

[Signature]

8-11-2023

Film Interpreter SNT-TC-1A Level

Date of Inspection

(b) (4)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT






(b) (3) (A)

Date: 8-11-2023

Page 1 of 3

These

welds are not part of the final repair.

CUSTOMER (b) (4)		CUST JOB#	SPECIFICATION ASME Sect. V	ACCEPTANCE ASME B31.3	1. Single Wall  Panoramic										
PROJECT KHC		DWG. NO.	PROCEDURE NOTV06 REV E	ACC. PROC. B31.3 REV											
RT SOURCE IR192	FILM Agfa DS/D3	PB SCREENS	PENS: ASTM B	SHIMS MAT'L/THKNS ✓	MATERIAL CS										
(b) (3) (A)			TYPE wire	TECHNIQUE USED 3	(b) (3) (A)										
			MATERIAL SS	EXPOSURE TIME Various											
			LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC											
WELD #	VIEW #	GEOMETRIC UNSHARPNESS "UG"	ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact	REMARKS
(b) (3) (A)	0-1	≤ .020													
	1-2	↓													
	2-0	↓													
	0-1	↓													
	1-2	↓													
	2-0	↓													
	0-1	↓													
	1-2	↓													
	2-0	↓													
	0-1	↓													
	1-2	↓													
	2-0	↓													
					2. Single Wall  Offset										
					3. Double Wall  Double Wall										
					4. Double Wall 0/90  Elliptical										
					5. Plate  Plate										
					6. Other										

(b) (6)

(b) (4)

Radiographer

Date

Film Interpreter



SNT-TC-1A Level

8-11-2023

Date of Inspection

Customer

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

Page 2 of 3

WELD #	VIEW #	GEOMETRIC UNSHARPNESS 'UG'	DEFECTS											REMARKS			
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.		Film Artifact		
(b) (3) (A)	0-1	≤.020	/														
	1-2		/														
	2-0	∨	/														
	0-1		/														
	1-2		/														
	2-0	∨	/														
	0-1		/	/													
	1-2		/														
	2-0	∨	/														
	0-1		/														
	1-2		/														
	2-0	∨	/														
	0-1		/														
	1-2		/														
	2-0	∨	/														

(b) (4)
Film Interpreter

II
SNT-TC-1A Level

8/11/2023
Date of Inspection

(b) (4)

(b) (4)

LIQUID PENETRANT EXAMINATION RECORD

Location: (b) (4) Page 1 of 1
Job No.: 23-193
Code: ASME B31.3

ITEM/ JOB DESCRIPTION: PT Final Inspections for (b) (3) (A)

Table with columns: MATERIAL, PENETRANT MATERIAL, TECHNIQUE. Includes rows for Surface Condition, Cleaner, Penetrant, Emulsifier, Developer, Temperature, and Illumination.

Table with columns: Item(s), Accept, Reject, Sketch/Notes. Contains inspection results for (b) (3) (A) with notes on PT Prep and Final Examination.

Performed By: (b) (6) Level: II Date: 8-11-2023 Reviewed By: Date:

(b) (3) (A)

(b) (3) (A)

(b) (4)

MAGNETIC PARTICLE EXAMINATION RECORD

(b) (4)	Location: (b) (4)	Date: Aug/15/2023
P.O. No.:	Job No. 23-193	
E & I Procedure: NDT 003.2 Rev D	Code: ASME B31.3	

MATERIAL	MAGNETIZING TECHNIQUE	MAGNETIZING EQUIPMENT
Type: C/S	Yoke: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC Spacing ⁱⁿ _____	Mfg.: Contour probe Serial #: 4778
Thickness: Variable	Amps _____ Coil Dia. _____	Calibration Date Aug/15/2023
Geometry <input checked="" type="checkbox"/> Pipe <input type="checkbox"/> Plate <input type="checkbox"/> Rod <input type="checkbox"/> Other:	Longitudinal Turns _____ Amp Turns _____	Field Verification By: Pie Gauge
Item: See below...	Direct _____ Circular _____	UV Meter : n/a
Stage of Mfg.: See below...	Central Conductor _____ Amps _____	MODEL: n/a Serial #: n/a
Surface Condition: Wire wheel prepped	<u>Inspection Medium</u> <input checked="" type="checkbox"/> Dry Powder <input type="checkbox"/> Wet Visible	Color: #8a (Red) Type Batch No.: 14B108
	<u>Illumination</u> <input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet	

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	(b) (6)
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	

Performed By : (b) (6) Level: II Date Aug/15/2023 Reviewed By: Date:

(b) (3) (A)

(b) (4)

(b) (4)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (4)

(b) (6)

PAUT/TOFD Level II (SNT-TC-1A)

(b) (4)

(b) (4)

SCOPE

(b) (4), conducted a Semi Automated Phased Array Ultrasonic Testing (PAUT) examination for (b) (4) at their shop in (b) (4) on August/15/2023. The purpose of this examination was to test for weld quality in accordance with ASME B31.3.

TECHNIQUE

(b) (3) (A), (b) (6)

.

Limitations

Weld volume and HAZ coverage was 100% for all welds. All pipe to pipe joints are scanned from both sides of weld centerline. All pipe to fitting joints are scanned from pipe side of weld centerline. Scans were recorded using an Olympus Cobra Scanner.

CALIBRATION

Wedge delay, Sensitivity, and TCG calibration

Steel NAVSHIPS calibration standard (S/N: 03-8269) with (b) (3) (A) side drilled holes.
Steel (b) (3) (A) calibration standard (S/N: 3E-037) with I.D./O.D. notches

INSPECTION RESULTS

Specification: ASME Section V

Procedure: NDT-005.6, Rev. A

Acceptance : ASME B31.3

Description	Results
(b) (3) (A)	Accepted

(b) (4)

Weld No: (b) (3) (A), 90° skew



No rejectable flaw indications were observed in this scan.

(b) (4)

(b) (3) (A) Piping
Red Hill

PNEUMATIC TEST PROCEDURE

1. Install (b) (3) (A) threaded piping
2. Using 185 cfm air compressor threaded air hose to (b) (3) (A)
3. Introduce compressed air to (b) (3) (A). Check all valves, fittings, joints, flanges, etc. for air leaks using soap suds.
4. Continue to soap all valves, fittings, joints, flanges, etc. for air leaks.
5. Once confirmed pneumatic pressure has held for required duration, release pressure

TEST FORM

TEST DATA

Specification	
Equipment	185 CFM Air Compressor Test Header w/ Manifold
Subcontractors	None
Test Fluid	Compressed Air (b) (3) (A)
Preliminary Test Pressure	(b) (3) (A) PSI
Test Pressure	(b) (3) (A) PSI
Test Duration	Release Pressure After Comp Testing
	Test Start Test End
Date	8-14-23 8-14-23
Time	3:00 3:05
Temperature	
Weather	
Pressure	(b) (3) (A)

EXAMINATION PERSONNEL

(b) (6), (b) (4)

TITLE _____

NAME _____

COMPANY _____

TITLE _____

NAME _____

COMPANY _____

TITLE _____

(b) (4)

(b) (3) (A) Piping
Red Hill

TEST RESULTS

Final tests completed at 3:00 to 3:05 for piping with supply
to air

(b) (3) (A)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	INC-044
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (3) (A)
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report	21 AUG 2023
QV Engine	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference				
JTF	N/A	LAT	(b) (3) (A)				
Repair Description	Install crossover vent (b) (3) (A)		Source Contract Reference 47QSHA18D000Y W912DY21F0025 Service Order 684E				
Description of Contractor QC Method(s) Used	Methods outlined in QCP. 100% of butt welds radiographically tested. Crossover piping assemblies hydrostatically tested at (b) (3) (A) PSI for 4 hours. Socket welded HPV piping 100% magnetic particle tested.		Contractor QC Records Reviewed QCP and Daily Reports.				
Description of QA Validation and Observations	QA methods outlined in QASP. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repair & reviewed contractor QC documentation. Final acceptance by government. Date: 17 AUG 2023						
Rework Needed		Photo Record Attached	Repair Work Validated as Complete				
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No	<input checked="" type="radio"/>	Yes	<input type="radio"/>	No

Comments

(b) (3) (A)

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (6)
	DATE	21 AUG 2023

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (4)






RADIOGRAPHIC INSPECTION REPORT

(b) (4)

Date: 8/3/23

Page 3 of 3

CUSTOMER (b) (4)		CUST JOB# 62257-114	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3											
PROJECT Red Hill Sump		DWG. NO.	PROCEDURE ASME REV C	ACC. PROC. B31.3 REV 2008											
RT SOURCE DR 192	FILM AGFA D5	PB SCREENS	PENS: ASTM	SHIMS MAT'L/THKNS											
(b) (3) (A)		TYPE 1B	TECHNIQUE USED 3	MATERIAL CS											
		MATERIAL SS	EXPOSURE TIME 10 sec	THICK (b) (3) (A)											
		LOCATION F	PROCESSING	MANUAL AUTOMATIC											
WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact	REMARKS
W1	0-4	0.20	X												
	4-8	/	X												
	8-0	/	X												
W2	0-4	0.20	X												
	4-8	/	X												
	8-0	/	X												
W3	0-4	0.20	X												
	4-8	/	X												
	8-0	/	X												
W4	0-4	0.20	X												
	4-8	/	X												
	8-0	/	X												

- Single Wall

Panoramic
- Single Wall

Offset
- Double Wall

- Double Wall 0/90

Elliptical
- Plate

- Other

(b) (6)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

Page 2 of 3

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	DEFECTS										REMARKS				
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back		T.I.	Film Artifact		
W5	0-4	.020	X														
	4-8	/	X														
	8-0	/	X														
W6	0-4	.020	X														
	4-8	/	X														
	8-0	/	X														
W7	0-4	.020	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
	4-8	/	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
	8-0	/	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
W8	0-4	.020	X														
	4-8	/	X														
	8-0	/	X														
W9	0-4	.020	X	X	X												
	4-8	/	X	X	X												
	8-0	/	X	X	X												
W10	0-4	.020	X														
	4-8	/	X	X	X												
	8-0	/	X	X	X												

(b) (6)

Film Interpreter

SNT-TC-1A Level

II

Date of Inspection

8/3/27

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

WELD #	VIEW #	GEOMETRIC UNSHARPNESS "UG"	ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact	REMARKS
W11	0-4	.020	X												
	4-8	/	X												
	8-0	/	X	X	X										
W12	0-4	.020	X												
	4-8	/	X												
	8-0	/	X	X	X										
W13	0-4	.020	X												
	4-8	/	X												
	8-0	/	X												
W14	0-4	.020	X												
	4-8	/	X												
	8-0	/	X												
W15	0-4	.020	X												
	4-8	/	X												
	8-0	/	X												

(b) (6)

Film Interpreter

SNT-TC-1A Level

II

Date of Inspection

8/3/23







(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

Date: 8/4/23

Page 1 of 1

CUSTOMER (b) (4)	CUST JOB# C02252-114	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3	1. Single Wall  Panoramic													
PROJECT Red Hill Sump	DWG. NO.	PROCEDURE NDT-100 REV C	ACC. PROC. B31.3 REV 2615														
RT SOURCE 7R.97	FILM AGFA D5	PB SCREENS	PENS: ASTM	SHIMS MAT'L/THKNS <input checked="" type="checkbox"/>	MATERIAL CS												
(b) (3) (A)	TYPE IB	TECHNIQUE USED 3	(b) (3) (A)														
	MATERIAL SS	EXPOSURE TIME 10 Sec															
	LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC															
WELD #	VIEW #	GEOMETRIC UNSHARPNESS 'UG'	ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact	REMARKS	2. Single Wall  Offset	
(b) (3) (A)	0-4	.020	X														
	4-8	/	X														
	8-0	/	X														
W0	0-4	.020	X	/													
W1	0-4-8	.020	X														(b) (6)
W2	8-0	.020	X														
W3	8-0	.020	X														
																	3. Double Wall 
																	4. Double Wall 0/90 
																	Elliptical Plate 
																	6. Other 

(b) (6)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

Page 3 of 3

WELD #	VIEW #	GEOMETRIC UNSHARPNESS "UG"	DEFECTS										REMARKS			
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet	Undercut	Burn Thru	Suck Back		T.I.	Film Artifact	
(b) (3) (A)	0-1	≤.020	/													
	1-2		/	/												
	2-0	∨	/													
	0-1		/													
	1-2		/	/												
	2-0	∨	/													
	0-1		/													
	1-2		/	/												
	2-0	∨	/													
	0-1		/													
	1-2		/	/												
	2-0	∨	/													
	0-1		/	/												
	1-2		/	/												
	2-0	∨	/	/												

(b) (6)

SNT-TC-1A Level

Date of Inspection 8-11-2023

(b) (5)

LIQUID PENETRANT EXAMINATION RECORD

(b) (4)

Location (b) (4)	Page 1 of 1
Job No.: 23-178	
Code: ASME B31.3	


ITEM/ JOB DESCRIPTION: PT Final Inspections (b) (3) (A)

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 minutes
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other _____ <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S		19G07K	Method of Application: Spray and brush
	Penetrant	Magnaflux	SKL-SP1		06G16K	Dwell Time: 10 minutes
	Emulsifier	N/A	N/A		N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2		19K25K	Developing Time: 10 minutes
Temperature: 90 degrees 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White FC			(b) (4) Control # UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>	

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	PT Prep and Final Examination performed on (b) (3) socket welds. No relevant indications were found. PT Final Inspection is acceptable.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6)	Level: II	Date: 8-11-2023	Reviewed By:	Date:
-----------------------	-----------	-----------------	--------------	-------

(b) (3) (A)



(b) (3) (A)



(b) (4)

(b) (4)

VISUAL INSPECTION RECORD

Structural Client: (b) (4)
 Pipe Casting Report No.: 08012023KS
 Tank No.: _____ Job No.: 23-180
Material Type: Carbon Steel PO No.: _____
Weld Type: Fillet Butt Lap Other _____
Drawing No.: N/A Sheet No.: N/A Rev.: N/A
Location: Red Hill - (b) (3) (A) Shop Field
Surface Condition: As Welded Stage of Mfg.: All Welding
Specifications: ASME B31.3 Acceptance Std: ASME B31.3
Gauges: N/A

Item (s)	Accept	Reject	Sketch / Notes
(b) (3) (A)			Fit up, Root, During Welding, and Final Welding.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Completed

Remarks/Comments:

Visual inspection performed per job specification Fit up, Root Weld, During Welding, and Final Weld. No rejectable indications were noted during this inspection.

Performed By: (b) (6) (b) (6) Date: August 01, 2023

(b) (4)

(b) (4)

08/01/23
Page 2 of 3

(b) (3) (A)

(b) (4)

(b) (4)

08/01/23
Page 3 of 3

(b) (3) (A)

(¹) (4)

(b) (4)

(b) (4)






RADIOGRAPHIC INSPECTION REPORT

Date: 8/10/23

Page 1 of 1

FORM NDT-005.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3
PROJECT TIC 7/8 VSLT	DWG. NO.	PROCEDURE NDT006 REV E	ACC. PROC. B31.3 REV 2015
RT SOURCE DR192	FILM AGFAD5	PB SCREENS	PENS: ASTM
(b) (3) (A)		SHIMS MAT'L/THKNS	MATERIAL CS
(b) (3) (A)		TYPE LB	TECHNIQUE USED 3
(b) (3) (A)		MATERIAL SS	EXPOSURE TIME 5:00
(b) (3) (A)		LOCATION F	PROCESSING [] MANUAL AUTOMATIC

1. Single Wall

2. Single Wall

3. Double Wall

4. Double Wall 0/90

5. Plate

6. Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	DEFECTS											REMARKS		
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.		Film Artifact	
(b) (3) (A)	0-1	.020	X													(b) (3) (A)
	1-2		X													
	2-3		X													
	3-0		X													

(b) (6)

MAGNETIC PARTICLE EXAMINATION RECORD

(b) (4) (b) (4)

Location: Red Hill; JBPHH Date: 08-01-2023
 Job No. 23-180
 Code: AWS D1.1

MATERIAL	MAGNETIZING TECHNIQUE	MAGNETIZING EQUIPMENT
Type: C/S	Prod: <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC Spacing ^{(b) (6)}	Mfg.: Parker Serial #: 23962
Thickness: STD	Amps <u>fixed</u> Coil Dia. _____	Calibration Date 08/01/2023
Geometry: <input checked="" type="checkbox"/> Pipe <input type="checkbox"/> Plate <input type="checkbox"/> Rod <input type="checkbox"/> Other: _____	Longitudinal Turns <u>n/a</u> Amp Turns _____	Field Verification By: Pie Gauge
Item: 3" Vesselet	Direct <u>n.a</u> Circular <u>n/a</u> Central Conductor <u>n/a</u> Amps <u>n/a</u>	UV Meter: n/a MODEL: n/a Serial #: n/a
Stage of Mfg.: New	Inspection Medium <input checked="" type="checkbox"/> Dry Powder Color: <u>RED</u> <input type="checkbox"/> Wet Visible	Type Batch No.: <u>22A006</u>
Surface Condition: Buffed Clean	Illumination <input checked="" type="checkbox"/> White <input type="checkbox"/> Ultraviolet	

Item(s)	Accept	Reject	Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A)	<input checked="" type="checkbox"/>	<input type="checkbox"/>				MT Inspection was requested and performed on the root weld of a new Vesselet. No relevant indications were found during this inspection. NOTE: (b) (3) (A), (b) (4)

Performed By: **(b) (6)** Date 08/01/2023 Reviewed By: Date: Page 1 of 1

(b) (4)

(b) (4)






RADIOGRAPHIC INSPECTION REPORT

Date: 7/24/23

Page 1 of 1

FORM NDT-885.1

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3
PROJECT (b) (3) (A)	DWG. NO.	PROCEDURE NDT-100 REV E	ACC. PROC. B31.3 REV 2015
RT SOURCE (b) (3) (A)	FAOC	PB SCREENS	PENS: ASTM
(b) (3) (A)	TYPE IB	SHIMS MAT'L/THKNS	MATERIAL CS
	MATERIAL SS	TECHNIQUE USED 3	(b) (3) (A)
	LOCATION F	EXPOSURE TIME 12 sec	
	PROCESSING	<input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC	

1. Single Wall

Panoramic
2. Single Wall

Offset
3. Double Wall

4. Double Wall 0/90

Elliptical
5. Plate

6. Other

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	REMARKS														
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Suck Back	T.I.	Film Artifact			
(b) (3) (A)	0-4	.620	X														(b) (6)
	4-8	/	X														
	8-0	/	X														
0-4	.070	X															
4-8	/	X															
8-0	/	X															

(b) (6)



Rework - Quality Validation Report

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Validation Complete	Date	Location
INC-026	<p>Contractor removed existing pipe spools at (b) (3) (A). Contractor welded insert type vessolet fittings at the pipe penetration. Butt welds were 100% inspected via Radiographic Testing. Contractor pre-fabricated socket-welded high point vent assemblies for bolted installation in the tunnel. Socket welds were 100% inspected via visual testing and dye penetrant testing. Pipe spools hydrostatically tested for 4 hours at a minimum pressure of (b) (3) (A) psi. NDE result table, NDE inspection report, weld map/design detail included for reference.</p>	21 Aug 23	(b) (3) (A)

QUALITY VALIDATION (QV) REPORT

Red Hill Bulk Fuel Storage Facility Defuel

Validation Firm	HDR Environmental, Operations and Construction, Inc.	Repair No.	INC-026
Address	9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112	Repair ID	(b) (4)
Contract No.	FA890315D0007, D.O. FA8903-19-F-0027	Report Date	11 AUG 2023
QV Engineer	(b) (6)		

VALIDATION

Source	PDF Page No.	Facility Geographic Area	Location Reference
EXWC	N/A	RH Tank Gallery	(b) (3) (A)
Repair Description	Install HPVs on (b) (3) (A)		Source Contract Reference 47QSHA18D000Y W912DY21F0025
Description of Contractor QC Method(s) Used	Methods outlined in detail in CQCP. Pipe butt welds 100% inspection via Radiographic Testing. Socket welds 100% NDE by VT and PT. Spools hydrostatically tested.		Contractor QC Records Reviewed CQCP and Daily Reports.
Description of QA Validation and Observations	Government Quality Assurance is documented by the QSR's in the daily CQC reports using NAVFAC Form 4296/2. Visually inspected completed installation; matched completed construction against design and material submittals. Reviewed NDE reports. JTF-RH secondary QA and 3rd Party QV completed. JTF-RH QV visually inspected repairs and reviewed contractor QC documentation (Work Plan, submittals, daily reports). Final acceptance by government. Date: 13 JUL 2023		
Rework Needed		Photo Record Attached	Repair Work Validated as Complete
<input type="radio"/>	Yes	<input checked="" type="radio"/>	No
		See Page 2.	<input checked="" type="radio"/> Yes <input type="radio"/> No

Comments

Contractor removed existing pipe spools at (b) (3) (A). Contractor welded insert type vessolet fittings at the pipe penetration. Butt welds were 100% inspected via Radiographic Testing. Contractor pre-fabricated socket-welded high point vent assemblies for bolted installation in the tunnel. Socket welds were 100% inspected via visual testing and dye penetrant testing. Pipe spools hydrostatically tested for 4 hours at a minimum pressure of (b) (3) (A) psi. NDE result table, NDE inspection report, weld map/design detail included for reference.

CERTIFICATION

I hereby certify that repair work validated in this report was personally substantiated and this report is true.	QV ENGINEER SIGNATURE	(b) (7)(A)
	DATE	21 AUG 2023 / Rev 2

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (6)

WELD INFORMATION							INSPECTION INFORMATION				
WELDER ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
(b) (3) (A)		(b) (3) (A)		(b) (3) (A)		(b) (6)			(b) (6)		
	1		BW				6/14/2023	CWI VT		6/14/2023	PASSED
								RT		6/30/2023	PASSED
	2		BW				6/9/2023	CWI VT			PASSED
								RT		6/12/2023	PASSED
	3		SW				6/22/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	4		SW				6/22/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	5		SW				6/22/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	6		SW				6/22/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	7		SW				6/22/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	1		BW				6/16/2023	CWI VT		6/16/2023	PASSED
								RT		6/30/2023	PASSED
	2		BW				6/9/2023	CWI VT			PASSED
								RT		6/12/2023	PASSED
	3		SW				6/28/2023	PT		6/30/2023	PASSED
											PASSED
	4		SW				6/28/2023	PT		6/30/2023	PASSED
											PASSED
	5		SW				6/28/2023	PT		6/30/2023	PASSED
											PASSED
	6		SW				6/28/2023	PT		6/30/2023	PASSED
											PASSED
	7		SW				6/28/2023	PT		6/30/2023	PASSED
	1		BW				6/30/2023	CWI VT			PASSED
								RT		7/5/2023	PASSED
	2		BW				6/30/2023	CWI VT			PASSED
								RT		7/5/2023	PASSED
	3		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	4		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	5		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	6		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	7		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	1		BW				6/14/2023	CWI VT			PASSED
								RT		7/5/2023	PASSED
	2		BW				6/15/2023	CWI VT			PASSED
								RT		7/5/2023	PASSED
	3		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	4		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	5		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	6		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	7		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED
	1		BW				6/14/2023	CWI VT			PASSED
								RT		7/5/2023	PASSED
	2		BW				6/15/2023	CWI VT			PASSED
								RT		7/5/2023	PASSED
	3		SW				6/21/2023	CWI VT			PASSED
								PT		6/29/2023	PASSED

WELD INFORMATION							INSPECTION INFORMATION				
Weld ID	Number	SIZE	TYPE	JOINT	JOINT	WELDER ID	DATE	NDE TYPE	INITIALS	DATE	RESULTS
(b) (3) (A)	4	(b) (3) (A)	SW	(b) (3) (A)	(b) (3) (A)	(b) (6)	6/21/2023	CWI VT	(b) (6)		PASSED
			PT				6/29/2023	PASSED			
	5		SW				6/21/2023	CWI VT		6/29/2023	PASSED
			PT				6/29/2023	PASSED			
	6		SW				6/21/2023	CWI VT		6/29/2023	PASSED
			PT				6/29/2023	PASSED			
	7		SW				6/21/2023	CWI VT		6/29/2023	PASSED
			PT				6/29/2023	PASSED			
	1		BW				6/30/2023	CWI VT			PASSED
			RT				7/5/2023	PASSED			
	2		BW				6/30/2023	CWI VT			PASSED
			RT				7/5/2023	PASSED			
	3		SW				6/22/2023	CWI VT			PASSED
			PT				6/29/2023	PASSED			
4	SW	6/22/2023	CWI VT		PASSED						
	PT	6/29/2023	PASSED								
5	SW	6/22/2023	CWI VT		PASSED						
	PT	6/29/2023	PASSED								
6	SW	6/22/2023	CWI VT		PASSED						
	PT	6/29/2023	PASSED								
7	SW	6/22/2023	CWI VT		PASSED						
	PT	6/29/2023	PASSED								
1	BW	6/15/2023	CWI VT		PASSED						
	RT	6/30/2023	PASSED								
2	BW	6/9/2023	CWI VT		PASSED						
	RT	6/12/2023	PASSED								
3	SW	6/22/2023	CWI VT		PASSED						
	PT	6/29/2023	PASSED								
4	SW	6/22/2023	CWI VT		PASSED						
	PT	6/29/2023	PASSED								
5	SW	6/22/2023	CWI VT		PASSED						
	PT	6/29/2023	PASSED								
6	SW	6/22/2023	CWI VT		PASSED						
	PT	6/29/2023	PASSED								
7	SW	6/22/2023	CWI VT		PASSED						
	PT	6/29/2023	PASSED								

(b) (3) (A)

(b) (3) (A)



(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (3) (A)

(b) (4)

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

Date: 7/5/23

Page 1 of 2

CUSTOMER (b) (4)	CUST JOB#	SPECIFICATION ASME V	ACCEPTANCE ASME B31.3
PROJECT Red Hill Emergent piping	DWG. NO.	PROCEDURE ASME REV C	ACC. PROC. B31.3 REV 2015
RT SOURCE DR SC	FILM AGFA DS	PB SCREENS	PENS: ASTM
(b) (4)	SHIMS MAT'L/THKNS	MATERIAL CS	(b) (4)
	TYPE 1B	TECHNIQUE USED 3	
	MATERIAL CS	EXPOSURE TIME 40 Sec	
	LOCATION F	PROCESSING <input checked="" type="checkbox"/> MANUAL <input type="checkbox"/> AUTOMATIC	

WELD #	VIEW #	GEOMETRIC UNSHARPNESS "UG"	DEFECTS											REMARKS	
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet	Overheat	Burn Thru	Spock Back	RA		Weld Artifact
(b) (3) (A)	1-2	.020	✓												(b) (3) (A)
	2-3		✓												
	3-4		✓												
	4-1		✗												
	0	.020	✗												
	60		✗												
	120		✗												
	1-7	.020	✓												
	2-3		✓												
	3-4		✓												

(b) (6)

II SNT-TC-1A Level

7/5/23 Date of Inspection

Customer

(b) (4)

RADIOGRAPHIC INSPECTION REPORT

(b) (4)

Page 2 of 2

WELD #	VIEW #	GEOMETRIC UNSHARPNESS *UG*	ACCEPT / REJECT										REMARKS			
			ACCEPT	REJECT	Porosity	Slag Inclusions	Cracks	Lack of Fusion	Lack of Penet.	Undercut	Burn Thru	Stuck Back		F. I.	Film Artifact	
(b) (3) (A)	0	.670	X													(b) (3) (A)
	60	/	X													
	120	/	X													
	1-2	.670	X													
	2-3	/	X													
	3-4	/	X													
	4-1	/	X													
	0	.670	X													
	60	/	X													
	120	/	X													
	1-2	.670	X													
	2-3	/	X													
3-4	/	X														
4-1	/	X														
0	.670	X														
60	/	X														
120	/	X														

(b) (6)

II

II A Level

7/5/23

Date of Inspection

(b) (3) (A)

LIQUID PENETRANT EXAMINATION RECORD

Client: (b) (4)	Location: Red Hill	Page 1 of 3
P.O. No.:	Job No.: 23-034	
(b) (4)	Code: ASME B31.3	

ITEM (b) (3) (A) socket welds	MATERIAL				PENETRANT MATERIAL		TECHNIQUE	
TYPE: CS FW	Cleaner	BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN		
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other <u>Weld Prep</u> <input checked="" type="checkbox"/> New weld	Magnaflox	Magnaflox	SKC-S	N/A	21002K 002711	Method of Application: Brush		
	Penetrant	Magnaflox	SKL-SP1	N/A	19G04K 01755	Dwell Time: 10 Min		
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A		
	Developer	Magnaflox	SKD-S2	N/A	20L02U	Developing Time: 15 Min		
Temperature: <u>X</u> 60° F – 125° F	Other	illumination:	<input checked="" type="checkbox"/> White	FC 150	(b) (4) 1#	UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>		

Transcript	Accept	Reject	Sketch/Notes
(b) (3) (A) socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<div style="border: 2px solid red; border-radius: 50%; padding: 20px; display: inline-block;"> No indications noted at time of inspection. </div>
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	


Performed By: (b) (6) level III Date: 6/29/2023	Reviewed By:	Date:
---	--------------	-------

(b) (4)

WELD EXAMINATION RECORD

Location: Red Hill Page 2 of 3
Job No.: 23-034
Code: ASME B31.3

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS FW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other <u>Weld Prep</u> <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	21002K 002711	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	19G04K 01755	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	20L02U	Developing Time: 15 Min
Temperature: <u>X</u> 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White		FC 150	(b) (4) Control #	UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>

Item(s)	Accept	Reject	Sketch/Notes
(b) (3) (A) socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
cket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
cket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
cket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6) Level III Date: 6/29/2023 Reviewed By: _____ Date: _____

(b) (4)

PENETRANT EXAMINATION RECORD

Location: Red Hill Page 1 of 1
Job No.: 23-034
Code: ASME B31.3

MATERIAL		PENETRANT MATERIAL				TECHNIQUE
TYPE: CS FW		BRAND	DESIGNATION	PO#	BATCH #	Preclean Drying Time: 5 MIN
Surface Condition: <input type="checkbox"/> As Welded <input type="checkbox"/> Ground <input type="checkbox"/> Other <u>Weld Prep</u> <input checked="" type="checkbox"/> New weld	Cleaner	Magnaflux	SKC-S	N/A	21002K 002711	Method of Application: Brush
	Penetrant	Magnaflux	SKL-SP1	N/A	19G04K 01755	Dwell Time: 10 Min
	Emulsifier	N/A	N/A	N/A	N/A	Emulsification Time: N/A
	Developer	Magnaflux	SKD-S2	N/A	20L02U	Developing Time: 15 Min
Temperature: <input checked="" type="checkbox"/> 60° F – 125° F Other _____		Illumination: <input checked="" type="checkbox"/> White		FC 150	(b) (4)	UV Meter <input type="checkbox"/> N/A <input type="checkbox"/>

Findings	Accept	Reject	Sketch/Notes
(b) (3) (A) socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<div style="border: 2px solid red; border-radius: 50%; padding: 10px; display: inline-block;"> No indications noted at time of inspection. </div>
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
socket weld	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	

Performed By: (b) (6) Level III Date: 6/29/2023 Reviewed By: _____ Date: _____

(b) (4)

HYDROSTATIC TEST FORM

CLIENT: (b) (4)

SYSTEM: F-24

Project Name: Red Hill Emergent Pipeline

System Description: (b) (3) (A)

Starting point: _____

Connection Point: _____

Ending point: _____

PSI Req.: (b) (3) (A) MIN _____ Time Req.: _____ 4 hours

Start of Test Period: Time: _____ 14:48 hrs Date: _____ 8/2/2023

End of Test Period: Time: _____ 18:48 hrs Date: _____ 8/2/2023

No.	Time	PSI READING	Remarks
1	14:48	(b) (3) (A)	Pic taken; no visual leaks detected during test
2	15:03	(b) (3) (A)	no visual leaks detected during test
3	15:18	(b) (3) (A)	no visual leaks detected during test
4	15:33	(b) (3) (A)	Pic taken; no visual leaks detected during test
5	15:48	(b) (3) (A)	no visual leaks detected during test
6	16:03	(b) (3) (A)	no visual leaks detected during test
7	16:18	(b) (3) (A)	no visual leaks detected during test
8	16:33	(b) (3) (A)	Pic taken; no visual leaks detected during test
9	16:48	(b) (3) (A)	no visual leaks detected during test
10	17:03	(b) (3) (A)	no visual leaks detected during test
11	17:18	(b) (3) (A)	no visual leaks detected during test
12	17:33	(b) (3) (A)	Pic taken; no visual leaks detected during test
13	17:48	(b) (3) (A)	no visual leaks detected during test
14	18:03	(b) (3) (A)	no visual leaks detected during test
15	18:18	(b) (3) (A)	no visual leaks detected during test
16	18:33	(b) (3) (A)	no visual leaks detected during test
17	18:48	(b) (3) (A)	End test, picture taken, no visual leaks

PSI Gauge Manufacturer: _____ Ashcroft 0-600

Test Witness Client: _____ (b) (6)

Test Witness (b) (4) Rep. _____ (b) (6)

(b) (4)

Certificate of Calibration

(b) (4)

Ashcroft

Manufacturer

32488

Serial Number

02/28/2023

Calibration Date

02/28/2024

Recalibration Due

(b) (4)

Instrument Accuracy / Procedure

0-600 PSI

Model

Pressure Gauge

Description

182,039

Test Number

Asset Number

23 °C

43 % RH

Temperature

Humidity

(b) (4)

Calibration Standards Used:

Equip #	Manufacturer	Description	Model	Serial	Date Calibrated	Date Due
(b) (4)		Standards on File			01/01/2023	01/01/2024

In Tolerance

Condition Received

In Tolerance

Condition Returned

Certified By

QA Inspector

(b) (6)

(b) (4)



Relief - Quality Validation Report

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Validation Complete	Date	Location



Testing & Inspection Dates

ENSURING A FREE AND OPEN INDO-PACIFIC

NO.	Testing & Inspection Dates	Date	Location
1			
2			
3			
4			



Around the Horn

ENSURING A FREE AND OPEN INDO-PACIFIC

AGENCIES:

- NAVAL FACILITIES ENGINEERING SYS COMMAND-HAWAII (NAVFAC-HI)
- JOINT TASK FORCE-RED HILL (JTF-RH)
- ENVIRONMENTAL PROTECTION AGENCY (EPA)
- DEPARTMENT OF HEALTH (DOH)
- FLEET LOGISTIC CENTER-PEARL HARBOR (FLC-PH)
- DEFENSE LOGISTIC AGENCY (DLA)
- COMMANDER, NAVY REGION-HAWAII (CNR-HI)
- ENGINEERING AND EXPEDITIONARY WARFARE CENTER (EXWC)
- NAVY-OTHER