
QUALITY VALIDATION (QV) REPORT											
Red Hill Bulk Fuel Storage Facility Defuel											
Vali	dation Firm	HDR Environmental, Operations and Construction, Inc.						Repair No.	DEF 002		
	Address	s 9781 S. Meridian Blvd., Suite 400, Englewood, CO 80112						Repair ID	RMMR.Z0	ONE 7	
Contract No.		- FA890315D0007, D.O. FA8903-19-F-0027						Report Date	28 DEC 2	023	
Q	V Engineer	(b) (6)									
VALIDATION											
So	urce	PDF Page No.			Facility Geographic Area		Location Reference				
RMMR		N/A			RH Tank Gallery		Zone 7 Sump/Door C				
Repair Description		Replace weeping (b) (3) (A) FOR piping from the Sump bulkhead at Door C to the point of connection (b) (3) (A) FOR piping in the pipechase at Tank 15/				n to the	Source Contract Reference			(6)	
Description of Contractor QC Method(s) Used		psi with water as the test median for loar floars.					Contractor QC Reports. Records Reviewed		Daily		
Description of QA Validation and Observations		against material submittals. Reviewed NDE documentation.						on			
		Final acceptance by government. Date: 22 DEC 2023					1				
	Rework	Needed		Photo Record Attached		Į.	Repair	Work Vali	dated as Co	mplete	
0	Yes	•	No		See Pages 2-4.		\odot	Yes	\circ	No	
Repair Description cont. "Replace (b) (3) (A) FOR piping from Zone 7 sump bypass Visi-Flow to bulkhead point of connection." Contractor replaced threaded piping from the Visi-Flow flange to the tee on the bulkhead wall of Door C. From the tee, contractor replaced (b) (3) (A) hreaded piping through the bulkhead penetration in the existing path to the point of connection on the (b) (3) (A) FOR piping in the pipechase at Tank 15/16. Contractor restored connection to the Elevator 72 sump discharge. Hydrostatically tested threaded assemblies at											
					CERTIFICATION						
		r work validated in this ostantiated and this		QV ENG	INEER SIGNATURE	(p)	(6)				
report was p					DATE 28 DE		3 DEC 2023				

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel




Replacement section (b) (3) (A) pipe at Zone 7 Sump from Visi-Flow to tee on Door C bulkhead (prior to (b) (3) (A) pipe repair).




New threaded piping and Class 3000 fittings used for replacing existing FOR piping at Zone 7.

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel




Before (left) and after (right) (b) (3) (A) ne at Zone 7 Sump from tee on Door C bulkhead to FOR line at Tank 15/16.




Before (left) and after (right) (3) (A) ine through bulkhead sleeve to FOR line at Tank 15/16.

QUALITY ASSURANCE VALIDATION REPORT

Red Hill Bulk Fuel Storage Facility Defuel



Restored tee connection to existing Elevator 72 Sump piping.



Restored connection to existing ball valve on FOR line at Tank 15/16.



Construction Services Design Build Program Management 3500 Parkway Lane Suite 500 Peachtree Corners, GA 30092 P 678,336,7750 F 678,336,7755 www.pondco.com

	Нус	drostatic / Pneur	natic Pressure Test Lo	og				
Pipeline Operator			Testing Company					
			Pond					
			3500 Parkway Lane, Suite 500					
			Peachtree Corners, GA 30092					
			(678) 336-7750					
Pipeline Operator Representativ	re (OAF)		Testing Company Representative (Site Manager)					
(b) (6)	re (QNL)		resting company neprese	intative (Site ividilage)				
Overview:								
Pond performed a hydrostatic pr	essure test of DISPSIG	for 4 hours on the ne	w installed pipe from Zone	7 to the FOR line. Testing	equipment that was			
inspected by Pond prior to testin								
successful and system returned t			Broken menung					
Equipment Instr		Make	Model Number	Serial Number	Date Last Cal.			
High Pressure Pump System		RIDGID	1450	40151557	N/A			
Test Pressure Gauge		NOSHOK	25-901-300	1727900004	10/2/2023			
Treat resource sauge		Hoomon	20 002 000	2727555551	20,2,2020			
Pipeline Identification	Pipeline	Location	Last Test Date	Design Pressure	MAWP			
Zone 7 Sump By-Pass	Zone 7		N/A	(D)(3) (S)IG	(D) (B) (B) (S) (G)			
Manufacturer	Test Medium	Pipe Material	Pipe Length (total)	Pipe Vol (Total Gal)	Test Connection Location			
		(b) (3) (A)						
	New	Annual	Replacement	Repair	5-Year			
Reason for Test:	X							
	Painted	Corrosion	Wrapped	Insulated	Other			
Observed Pipeline Condition:			3		New			
	Hydrostatic (150%)	Pneumatic (110%)	Test Time	Test Pressure	Isolation Valve			
Type of Test:	X		4 Hours	SIG	RS3RA & RS3RG			
		Pipe Diar	neter (inches)					
1-1/2"	2	4	6	8	10			
X	Х							
		Pipe Le	ength (feet)					
(b) (3) (A)								
	di	Pipe Vol	ume (gallons)	8				
(b) (3) (A)								
Pass/Fail:	Notes:	**	366	**				
1000	Contrat them to be the	on take the backs and	and the second second second second					
Pass	See test chart in botto	om tab. No leaks and	no pressure drops during te	est.				
	Witness		Testing Company Representative					
Name:	LT(b) (6)		Name: (b) (6)					
Title:	QAE		Title:					
Date:	12/27/2023			Date: 12/21/2023				
Signature:			Signature (b) (6)					
		. /		Done	Constructors Form 217 (C/2022)			



Construction Services Design Build Program Management 3500 Parkway Lane Suite 500 Peachtree Corners, GA 30092 P 678.336.7750 F 678.336.7755 www.pondco.com

Photo Log

Photo 1




Calibrated 0-300 pressure gauge.

Photo 2




Hydrostatic pressure testing pump.

Photo 3



Installing water hose connection to system piping.

Photo 4




Connected water hose to flush air out of the system before starting test.



Construction Services Design Build Program Management 3500 Parkway Lane Suite 500 Peachtree Corners, GA 30092 P 678.336.7750 F 678.336.7755 www.pondco.com

Photo Log

Photo 5




Connecting hydrostatic pump connectors.

Photo 6



Pumping the hydrostatic pump to get ou SIG testing pressure.

Photo 7



System returned to normal after 4 hour pressure test passed.

Photo 8



Pond Constructors, Inc.

Construction Services Design Build Program Management 3500 Parkway Lane Suite 500 Peachtree Corners, GA 30092 P 678.336.7750 F 678.336.7755 www.pondco.com

Start/ Stop	Date	Time 24-hr format	Elapsed Time (Minutes)	Pressure	Temperature Ambient	Temperature IRT@MLA	Bleed (gal) (+) Add (-) Drained
Start	12/21/2023	9:15:00 AM	0	PSIG	74		0
		9:30:00 AM	15	PSIG	74		0
		9:45:00 AM	30	PSIG	74		0
		10:00:00 AM	45	PSIG	74	3	0
		10:15:00 AM	60	PSIG	74		0
		11:15:00 AM	120	PSIG	74		0
		12:15:00 PM	180	PSIG	74		0
Stop	12/21/2023	1:15:00 PM	240	PSIG	74		0
							8

Table Note 1: Volume rounded to the nearest gallon.

Table Note 2: Test pressure based on immes MAWP

Nominal Diameter (In)	Volume(Gal/ft)	Actual ID (In)	Actual OD (In)	Weight (Ft)	Flange Diameter (In)	Flange	BOLT CIR DIA (IN)	NO OF BOLTS	BOLT DIA (IN)	BOLT LENGTH (IN)
1/8	0.003	0.269	0.405	0.25						
1/4	0.005	0.364	0.54	0.43						
3/8	0,010	0,493	0,675	0,57						
1/2	0.016	0.622	0.84	0.86						
3/4	0.028	0.824	1.05	1.14						
1	0.045	1.049	1.315	1.68	4.25	0.438	3.125	4	0.5	1.75
1 1/4	0.078	1.38	1.66	2.28	4.625	0.5	3.5	4	0.5	2
1 1/2	0,106	1,61	1,9	2,72	5	0,563	3,875	4	0,5	2
2	0.174	2.067	2.375	3.66	6	0.625	4.75	4	0.625	2.25
2 1/2	0.249	2.469	2.875	5.8	7	0.688	5.5	4	0.625	2.5
3	0.384	3.068	3.5	7.58	7.5	0.75	6	4	0.625	2.5
3 1/2	0.514	3.548	4	9.11	8.5	0.813	7	8	0.625	2.75
4	0,662	4,029	4,5	10,8	9	0.938	7.5	8	0,625	3
5	1.039	5.047	5.563	14.7	10	0.938	8.5	8	0.75	3
6	1.501	6.065	6.625	19	11	1	9.5	8	0.75	3.25
8	2.599	7.981	8.625	28.6	13.5	1.125	11.75	8	0.75	3.5
10	4.096	10.02	10.75	40.5	16	1.188	14.25	12	0.875	3.75
12	5 , 815	11,938	12,75	53,6	19	1,25	17	12	0.875	3,75
14	7.029	13.126	14	63.3	21	1.375	18.75	12	1	4.25
16	9.180	15	16	82.8	23.5	1.438	21_25	16	1	4.5
18	11.620	16.876	18	105	25	1.563	22.75	16	1.125	4.75
20	14.442	18.814	20	123	27.5	1.688	25	20	1.125	5
24	20.887	22,626	24	171	32	1.875	29.5	20	1.25	5.5

^{*}Schedule 40 pipe 150lb flanges.