



Kinau Hale - Portable Generator Infrastructure

					6/20/2022										6/27/2022										7/4/2022								7/11/2022						7/18/2022			
					Week 1								Week 2						Week 3						Week 4						Week 5											
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	
Activity #	Activity Description	Start	Duration (Days)	Finish	20	21	22	23	24	25	26	27	28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19								
Exterior Work																																										
1	Investigate/Layout for Coring and Abatement	6/20/2022	2.0	6/21/22																																						
2	Install Conduits 1st Floor Exterior and Chiller Room	6/22/2022	8.0	7/1/22																																						
3	Install Conduits Going Up Exterior of Building	7/5/2022	4.0	7/8/22																																						
Interior Work																																										
4	Interior Work at 1st Floor	7/11/2022	5.0	7/15/22																																						
5	Work at Basement Level to Get Conduits to Electrical Room	7/18/2022	2.0	7/19/22																																						
6	Work in Sanitary/Microbiology (Install PNL and Conduits)	7/20/2022	5.0	7/26/22																																						
7	Work in Walk-In Refrigerator Room with Vaccines	7/27/2022	5.0	8/2/22																																						
8	Work in 4th Floor Hallway	8/3/2022	3.0	8/5/22																																						
9	Work in Room 468	8/8/2022	10.0	8/22/22																																						
*Dates/Durations are Approximate and May Change as Work Progresses																																										



Kinau Hale - Portable Generator Infrastructure

						8/22/2022				
						Week 10				
						F	S	S	M	T
Activity #	Activity Description	Start	Duration (Days)	Finish	19	20	21	22	23	
	Exterior Work									
1	Investigate/Layout for Coring and Abatement	6/20/2022	2.0	6/21/22						
2	Install Conduits 1st Floor Exterior and Chiller Room	6/22/2022	8.0	7/1/22						
3	Install Conduits Going Up Exterior of Building	7/5/2022	4.0	7/8/22						
	Interior Work									
4	Interior Work at 1st Floor	7/11/2022	5.0	7/15/22						
5	Work at Basement Level to Get Conduits to Electrical Room	7/18/2022	2.0	7/19/22						
6	Work in Sanitary/Microbiology (Install PNL and Conduits)	7/20/2022	5.0	7/26/22						
7	Work in Walk-In Refrigerator Room with Vaccines	7/27/2022	5.0	8/2/22						
8	Work in 4th Floor Hallway	8/3/2022	3.0	8/5/22						
9	Work in Room 468	8/8/2022	10.0	8/22/22						
	*Dates/Durations are Approximate and May Change as Work Progresses									