RED HILL TANK NO. 2 PRODUCT: JP-5

DATE	REMARKS
10/28/47	First leak developed. #9 Telltale started leaking at
	liquid level of 231'-2-3/4". Ullage 14'-11-1/16"
	(leaking oil).
10/29/47 issues	Started transferring oil to surface tank #54 and
	to ships.
2/26/48	Tank emptied via 18", line to #2 surge tank (#6 pump).
3/48-4/48	Cleaned and washed tank. Filled and tested tank with
	water. Telltale still leaking. Emptied water.
5/3/48	Filled water in tank. #2 telltale started leaking at
	liquid level 21'-2-3/4". Emptied tank again. Leak
	found.
5/4/48	Filled water in tank. Stopped at about 230'-0-0". No
	leaks on telltales.
5/18/48	Emptied water in tank to Halawa Stream.
5/24/48	Tank back in commission. Started filling with diesel
	oil.
6/15/48	Tank topped off. Ullage: 15'-5-3/8". No leaks.
5/17/54 water	Second leak developed. #9 telltale started leaking

at 198'-6-3/8". Ullage: 47'-7-5/16". 3 pints in 2 hours. 5/18/54 #1 telltale started leaking water at 189'-2-1/2" (10 gals. in 7 hours). 5/20/54 Secured all valves on issue line. Sounding: 180'-4-5/8". #9 telltale stopped leaking. #1 telltale dripping water only. 7/9/54 Topped off tank 228'-0-7/8". Ullage 18'-0-7/8". Leaking water on #1 telltale about 1 quart in 8 hours. 7/13/54 Put 1 can of green dye into tank to determine tank leak. Took sample from #1 telltale for analysis. 8/17/54 Opened tank for issues. Telltale still dripping water. 4/28/58 Telltale leaking one drop per second. Telltale stopped leaking. 5/12/58 9/59 Repaired leak on 16" diesel oil line. Cost: \$22.77. 6/60 Cleaned tank. 7/60 Pictures on file. 8/60 Changed collector ring and 1-1/4" pipe. Renewed all 3/4" jumper and telltale pipes up to tank crest. All lines were painted with Devron-one coat of paint primer,

·	4.7	يبحو

two	
	coats of green, and one coat each of orange and white.
a'	Labor Cost: \$1952.40. Material: \$168.
9/7/60	Replaced all rusted drip cups on telltale systems on
	tank. Labor Cost: \$44.80. Material: \$6.10.
10/11/63	Calibrated gauge.
10/24/67	Installed new housing on motor valve.
11/9/67	Reset and tested limitorque switch.
3/5/73	Welded flat bars on catwalk. Labor Cost: \$80.
3/8/73	Welded 6" stub and flange on 10" water line.
3/9/73	Completed cleaning bottom of tank. Labor Cost: \$280.
4/73	Cleaned tank.
12/28/81 lining.	Tank removed from service for initial repairs and
9/27/82	Final inspection of tank held and tank was accepted.
4/1/83	Tank still being tested for leaks. If necessary, the
a	contractor will return in August or September 1983 for

final rework.

RED HILL TANK NO. 3 PRODUCT: JP-5

DATE	REMARKS
3/2/53	Cleaned tank. Labor Cost: \$1896.60. Material: \$390.20
7/5/53	Repaired leak on collector ring. Labor Cost: \$375.
	Material: \$68.75
3/63	Tank cleaned. Remained open until August 1963. Tank
	reinspected, bottom swept, and refilled on 19 August
	1963.
10/63	Calibrated gauge.
10/63	Worked on selsyn motor. No reading on automatic gauge.
	Defective wiring.
10/63	Completed repairs to wiring of selsyn motor.
	Recalibrated gauge.
8/63	Cleaned tank.
5/27/70	Emptied and cleaned for conversion.
6/1-9/70 (160	Mucking tank for conversion to Navy Distillate Fuel
	hours). Labor Cost: \$1,065. Material: \$75.
8/27/70	Tank filled with Navy Distillate Fuel.
9/27/70	Converted to Navy Distillate.
4/3/73 Diesel	Emptied and cleaned for conversion. Converted to
	Fuel Marine.
4/4/73	Completed hose down of tank. Labor Cost: \$320.

4/27/73	Removed section of 32" pipe. Labor Cost: \$60.
5/73	Cleaned tank.
5/73	Changed product Navy Distillate to JP-5.
5/1/73	Installed 38" steel flange inside tank.
5/22/73	Cleaned tank with diesel fuel oil. Labor Cost: \$350.
5/73	Washed with Navy Distillate from Tank #6.
5/24/73	Installed 32" blank flange at lower tunnel.
9/11/73	Telemeter system installed.
10/3/73 isolate	Installed 16" flanges and blanks inside tank to
	from NSFO. Tank converted to JP-5.
12/14/73	Blind on 18" removed.
12/26/73	Filled tank with JP-5 from Tank #17.
3/5/82 initial	Tank was removed from service and turned over for
	repairs and lining.
12/1/82 accepted.	Final inspection of tank was held and tank was

RED HILL TANK NO. 4 PRODUCT: JP-5

DATE	REMARKS
1/28/53	Cleaned tank. Labor Cost: \$1940.25. Material Cost:
	\$480.50
10/24/59	Leak on drain line. Note: drain line patched and
	subsequently renewed following tank cleaning.
3/60	Serviced automatic gauge. Labor Cost: \$6.28
3/61 jumper	Cleaned tank. Replaced collector ring and telltale
	pipes. Labor Cost: \$525. Material: \$45. <u>Note</u> : float
	guide line repaired also.
10/11/63	Calibrated gauge.
11/8/67 Replaced ,	Repaired telemetering readout for tank blackout.
	defective lamps and checked reading up to 40 feet.
12/29/70	Emptied and cleaned tank for conversion. Labor Cost:
	\$1,520.
2/17/71	Converted tank to Navy Distillate.
4/25/73 Diesel	Emptied and cleaned for conversion. Converted to
	Fuel Marine. Telemeter system installed
4/26-6/5/73 valve	Cleaned tank. Labor Cost: \$750. Installed 6" gate

	on drain line and removed sections of 32" fill line.
6/4/73	Installed 32" blank flange on 32" fill line.
6/6/73	Installed 32" blind and manhole in lower tunnel.
10/3/73 from	Installed 16" flange and blanks inside tank to isolate
	NSFO. Tank converted to JP-5 fuel.
1/26/74 PRINCESS.	Filled with JP-5 from Tank 17. Topped off FALCON
9/1/81	Tank was removed from service and turned over to the
	contractor for initial repairs and lining.
12/10/82	Tank was inspected and okayed for refill. This is the
repairs	last of the 16 Red Hill tanks to complete basic
*	and lining. All tanks are now in either leak test or
	leak repair phase of the project.
4/1/83 the	Tank is still being tested for leaks. If necessary,
ä	contractor will return in August or September 1983 for
	final rework.

RED HILL TANK NO. 5 PRODUCT: JP-5

DATE REMARKS

10/20/52 Cleaned tank. Labor Cost: \$1950. Material: \$430

10/11/63 Calibrated gauge.

5/14/64 Cleaned tank.

- 3/21/65 Telltale #2 started to leak. Rate of leakage one gallon in 1 hour 15 minutes with 14'-10-1/2" ullage. NSFO leakage analyzed. Oil is clean; analysis identical with product in tank. Leak in telltale piping suspected. Tank worked on intermittently for six months; no leak found. Tank filled. Trace amount of leakage in telltale #2. Suspect leak partially rusted over. Estimated labor . cost: \$1800.
- 4/6/70 Emptied and cleaned for conversion. Contract N62471-70 C0288, Red Hill Increment I for conversion to Navy Distillate.
- 2/10/71 Emptied and cleaned for conversion. Converted to Navy Distillate. Telemeter system installed.

12/29/71 Turned back by contractor to NSC and topped off with Navy Distillate.

2/10/72 Telltale leak found-about 2 quarts per day.

8/73 32" line blanked in tank.

8/8/74 Emptied tank.

8/19/74 Tank opened and washed down for conversion from Navy

Distillate to JP-5. Blank installed on 32" line inside

tank. Bottom welds i44 plates extending up for

approximately 6') magnafluxed by Shipyard QAR. See report

on file.

8/21/74 Inspected tank--okay.

10/74 Tank converted from Navy Distillate to JP-5.

12/23/75 Leak on 10' sample tap. Transfer JP-5 to Tank 55 and PC

Tank 4. Completed 25 December 1975. Started to transfer

to Red Hill at 0950, 30 December 1975. Finished 2030, 3

January 1976.

12/29/75 Facilities Branch installed 4-3/4" valves on sample lines.

1/76 of

A leak in a sample line required an unusual transfer

JP-5 to a cleaned Pearl City JP-4 Tank 4. Repairs were

completed and product returned to Tank 5.

5/10/81

Tank was removed from service and turned over to the

contractor for initial repairs and lining.

4/21/82 Specialist

The Deputy Director and Distribution Facilities

participated in a final inspection of tank. Many

discrepancies were noted and tank was not accepted.

4/22/82

Reinspection of tank was held at which time the tank

passed.

4/1/83 the

Tank is still being tested for leaks. If necessary,

contractor will return in August or September 1983 for

final rework.