

RED HILL TANK NO. 8
PRODUCT: DFM

<u>DATE</u>	<u>REMARKS</u>
3/2/52	Cleaned tank. Labor Cost: \$1986.60. Material: \$313.20
10/11/63	Calibrated gauge.
10/15/63	Repaired selsyn motor on automatic gauge.
5/5/64	Cleaned tank.
4/28/71	Emptied and cleaned for conversion.
5/7-18/71	Cleaned tank (140 hours). Labor Cost: \$560. Converted from NSFO to Navy Distillate.
5/21/71	Topped off with Navy Distillate.
8/3/73	Emptied and cleaned for conversion.
8/16/73	Installed 6" valve on drain line. Gravitated Navy Distillate from Tank 10 to Tank 8.
9/12/73	Telemeter system installed. Converted to DFM.
4/17/81	Tank was turned over to the contractor for initial repairs and lining under MCON P-060.
12/16/81	Director and Deputy Director inspected tank upon completion of work under MILCON P-060. Tank was accepted pending correction of minor deficiencies.
12/21/81	Tank returned to service for leak testing.
4/1/83	Tank is still being tested for leaks. If necessary, the contractor will return in August or September 1983 for a final rework.