

RED HILL TANK NO. 15  
PRODUCT: DFM

<u>DATE</u>	<u>REMARKS</u>
8/27/51	Cleaned tank. Labor Cost \$2150. Material: \$420.65.
10/11/63	Calibrated gauge.
9/64	Cleaned by PHNAVSHIPYD. Condition of tank good. Cost: \$3,960.
10/30/67	Changed oil seals on tank valves.
9/20/72	Emptied and cleaned for conversion.
9/22-10/5/72	Cleaned tank in preparation for conversion to Navy Distillate. Labor cost: \$1,250.
10/27/72	Converted to Navy Distillate. Emptied and cleaned for conversion.
9/14/73	Telemeter system installed. Converted to DFM.
6/75	Emptied tank.
6/75	Welded "T" to mainline 16".
8/1/80	Completed fuel removal for turnover to contractor.
8/4/80	Contractor began work.
7/14/81	Deputy Director inspected tank. Tank was found to be in good condition and suitable for return to service.
7/19/81	Tank was returned to service. Tank leaked badly and fuel level in tank was dropped to try and isolate leak.
8/30/81	Tank was removed from service for leak repairs.
10/2/81	Tank was refilled after first rework to repair leaks. Tank was filled to 185' level and showed leakage.
1/6/82	Tank was refilled for leak testing.